

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 2

Highrise

Name of Project : BHEL - KKNPP

Name of Contractor : ALAGURAJ A - (ID - 12821)

Executed By : ALAGURAJ A - (ID - 12821)

Work Order No. : 29

Voucher No :

Date of Bill : 28/08/2021

Contractor Bill No: 04

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Concrete Sleeper PCC SAC :	CUM	10.00 11.02.21 to 09.08.21	750.00	7,500.00		7.05	7.05	0.00	5,287.50	5,287.50
2	Concrete Sleeper L/C for sand filling SAC :	CUM	50.00 11.02.21 to 26.02.21	30.00	1,500.00		47.25	47.25	0.00	1,417.50	1,417.50
3	Concrete Sleeper Shuttering For Colum SAC :	Sqm	20.00	150.00	3,000.00		16.42	16.42	0.00	2,463.00	2,463.00
4	Concrete Sleeper Plastering Work SAC :	Sqm	150.00	150.00	22,500.00		150.00	150.00	0.00	22,500.00	22,500.00
5	Concrete Sleeper L/C for unskilled Labour SAC :	No	10.00	700.00	7,000.00		5.00	5.00	0.00	3,500.00	3,500.00
6	Concrete Sleeper L/C for skilled Laour SAC :	No	5.00	900.00	4,500.00		1.00	1.00	0.00	900.00	900.00
A TOTAL AMOUNT OF WORK DONE									0.00	36,068.00	36,068.00

B	ADJUST FOR BASIC MATERIAL RATE VARIATION (+)					0.00
C	ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)					0.00
D	ADJUST CREDITS (-)					
E	ADJUST DEBITS (-)					
Previous Amount:		Current Amount:		Cumulative Amount:		
F	TAXES (+)					
VAT					0.00	
SERVICE TAX					0.00	
GST					0.00	
GST Details:						
Total GST For Provider		Total GST For Receiver		Total GST		
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00	
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00	
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00	
Total		0.00		0.00		
G	ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:		
H	OTHERS (+)					35,797.00
I	RETENTION (-)					0.00
J	TOTAL AMOUNT					271.00
K	T.D.S AMOUNT					271.00
J	WCT TDS AMOUNT					0.00
L	AMOUNT PAYABLE					0.00

