

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 5

Highrise

Name of Project : S & D OFFICE PERUNGUDI

Name of Contractor : C GUNASEKARAN

Executed By : C GUNASEKARAN

Work Order No. : 74

Voucher No :

Date of Bill : 03/09/2021

Contractor Bill No: 2054

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Painting labour charges for one coat primer work SAC :	Sq.Ft	4,750.00	6.00	28,500.00	3,865.07	883.00	4,748.07	23,190.42	5,298.00	28,488.42
2	Painting L/C for Texture Painting work SAC :	Sq.Ft	16,000.00	10.00	160,000.00	2,365.00	256.00	2,621.00	23,650.00	2,560.00	26,210.00
A TOTAL AMOUNT OF WORK DONE									46,840.42	7,858.00	54,698.42
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)						0.00					
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)						0.00					
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount:							
F TAXES (+)											
VAT						0.00					
SERVICE TAX						0.00					
GST						0.00					

GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					99.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					7,759.00
K T.D.S AMOUNT					59.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					7,700.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		139,043.00		0.00	
Prepared By Manager - Billing GM- Operations Manager - Accounts President Director					