

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : ESR PROJECT - INFRA & CIVIL

Name of Contractor : CHITRA .M - (ID - 13699)

Executed By : CHITRA .M - (ID - 13699)

Work Order No. : 219

Voucher No :

Date of Bill : 27/08/2021

Contractor Bill No: 001

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Low Level Pipe Rack Structural steel	No	3.00	800.00	2,400.00		3.00	3.00	0.00	2,400.00	2,400.00
	Labour Charges service										
	SAC :		27.08.19								
2	Low Level Pipe Rack Structural steel	No	8.00	565.00	4,520.00		8.00	8.00	0.00	4,520.00	4,520.00
	16mm dia.Rebar fixing - hilti chemical										
	SAC :										
A TOTAL AMOUNT OF WORK DONE									0.00	6,920.00	6,920.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)						0.00					
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)						0.00					
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount:							
F TAXES (+)											
VAT						0.00					
SERVICE TAX						0.00					
GST						0.00					

GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G	ADVANCE RECOVERY (-)				
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)				69.00
I	RETENTION (-)				0.00
J	TOTAL AMOUNT				6,851.00
K	T.D.S AMOUNT				52.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				6,799.00
Wo Total Amt		Total RA bill Amt		Total Ret Amt	
		6,920.00		0.00	
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director