

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 3

Highrise

Name of Project : CRESCON PROJECTS

Name of Contractor : GOPI S (ID - 13740)

Executed By : GOPI S (ID - 13740)

Work Order No. : 8

Voucher No :

Date of Bill : 14/10/2021

Contractor Bill No: 3501,3502

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	CENTERING AND SHUTTERING CENTERING AND SHUTTERING Shuttering work SAC :	Sq.Ft	3,000.00	57.00	171,000.00	397.15	740.72	1,137.87	22,637.55	42,221.04	64,858.59
2	CENTERING AND SHUTTERING CENTERING AND SHUTTERING Labour charges for reinforcement SAC :	MT	16.00	9,000.00	144,000.00	5.93	1.00	6.93	53,370.00	9,000.00	62,370.00
A TOTAL AMOUNT OF WORK DONE									76,007.55	51,221.04	127,228.59
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:						Current Amount:			Cumulative Amount:		
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										0.00	

GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G	ADVANCE RECOVERY (-)				
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)				0.00
I	RETENTION (-)				1,024.42
J	TOTAL AMOUNT				50,197.00
K	T.D.S AMOUNT				768.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				49,429.00
Wo Total Amt		Total RA	bill Amt	Total Ret Amt	
		127,229.00		2,544.57	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	