

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 3

Highrise

Name of Project : BHEL - KKNPP

Name of Contractor : SABARI ENGINEERING CONSTRUCTION - (ID-12478)

Executed By : SABARI ENGINEERING CONSTRUCTION - (ID-12478)

Work Order No. : 43

Voucher No :

Date of Bill : 05/10/2021

Contractor Bill No: 15

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	MISCELLANEOUS Miscellaneous Hiring Of Water Tanker-Load SAC :	Load	60.00 01.09.21 to 30.09.21	800.00	48,000.00	18.00	7.00	25.00	14,400.00	5,600.00	20,000.00
A TOTAL AMOUNT OF WORK DONE									14,400.00	5,600.00	20,000.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					
					42.00
I RETENTION (-)					
					0.00
J TOTAL AMOUNT					
					5,558.00
K T.D.S AMOUNT					
					42.00
J WCT TDS AMOUNT					
					0.00
L AMOUNT PAYABLE					
					5,516.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		20,000.00		0.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	