

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : TSL SITE - IOCL

Name of Contractor : SREE BHUPATHY ENGINEERING WORKS - (ID - 13918)

Executed By : SREE BHUPATHY ENGINEERING WORKS - (ID - 13918)

Work Order No. : 4

Voucher No :

Date of Bill : 27/12/2021

Contractor Bill No: 236

GSTIN No.:

State: Andhra Pradesh (New) State Code: 37

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	EXCAVATION Earthwork excavation Bucket welding work SAC :	No	1.00	4,040.00	4,040.00		1.00	1.00	0.00	4,040.00	4,040.00
A TOTAL AMOUNT OF WORK DONE									0.00	4,040.00	4,040.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:			Cumulative Amount:						
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										0.00	
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+) 0.00					
I RETENTION (-) 0.00					
J TOTAL AMOUNT 4,040.00					
K T.D.S AMOUNT 40.00					
J WCT TDS AMOUNT 0.00					
L AMOUNT PAYABLE 4,000.00					
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		4,040.00		0.00	
Prepared By Manager - Billing GM- Operations Manager - Accounts President Director					