

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : BHEL - KKNPP

Name of Contractor : BS CONSTRUCTION - (ID - 11249)

Executed By : BS CONSTRUCTION - (ID - 11249)

Work Order No. : 50

Voucher No :

Date of Bill : 30/03/2022

Contractor Bill No: 001

GSTIN No.: 33AXJPS5140B1ZR

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Supplying and fixing of gate Labour charges for Fab. & erection of steel SAC :	No	1.00	48,000.00	48,000.00		1.00	1.00	0.00	48,000.00	48,000.00
A TOTAL AMOUNT OF WORK DONE									0.00	48,000.00	48,000.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G	ADVANCE RECOVERY (-)				
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)				0.00
I	RETENTION (-)				0.00
J	TOTAL AMOUNT				48,000.00
K	T.D.S AMOUNT				480.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				47,520.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		48,000.00		0.00	
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director