

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : CPCL - NAGAPATTINAM

Name of Contractor : TMC ASSOCIATES (ID - 14326)

Executed By : TMC ASSOCIATES (ID - 14326)

Work Order No. : 2

Voucher No :

Date of Bill : 08/07/2022

Contractor Bill No: CC075/144

GSTIN No.: 33AYQPS6028L2ZR

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Office Over Heads Auto level Box SAC :	No	1.00	1,600.00	1,600.00		1.00	1.00	0.00	1,600.00	1,600.00
2	Office Over Heads Total Station Calibration Charges SAC :	No	1.00	9,000.00	9,000.00		1.00	1.00	0.00	9,000.00	9,000.00
3	Office Over Heads Services & Calibration Charges SAC :	No	1.00	2,250.00	2,250.00		1.00	1.00	0.00	2,250.00	2,250.00
A TOTAL AMOUNT OF WORK DONE									0.00	12,850.00	12,850.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)											0.00
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)											0.00
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:			Cumulative Amount:						

F	TAXES (+)					
	VAT					0.00
	SERVICE TAX					0.00
	GST					2,313.00
	GST Details:					
	Total GST For Provider		Total GST For Receiver		Total GST	
	Total CGST	1,156.50	Total CGST	0.00	Total CGST	1,156.50
	Total SGST	1,156.50	Total SGST	0.00	Total SGST	1,156.50
	Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
	Total	2,313.00		0.00		2,313.00
G	ADVANCE RECOVERY (-)					
	Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)					0.00
I	RETENTION (-)					0.00
J	TOTAL AMOUNT					15,163.00
K	T.D.S AMOUNT					1,285.00
J	WCT TDS AMOUNT					0.00
L	AMOUNT PAYABLE					13,878.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt			
		12,850.00	0.00			
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director	