

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : CPCL - NAGAPATTINAM

Name of Contractor : JG Engineering Works - (ID - 9392)

Executed By : JG Engineering Works - (ID - 9392)

Work Order No. : 4

Voucher No :

Date of Bill : 26/07/2022

Contractor Bill No: 19

GSTIN No.: 33AYFPR1417B1ZY

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Office Over Heads 20ft office interior work SAC :	Month	1.00	51,000.00	51,000.00		1.00	1.00	0.00	51,000.00	51,000.00
A TOTAL AMOUNT OF WORK DONE									0.00	51,000.00	51,000.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)											0.00
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)											0.00
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:			Cumulative Amount:						
F TAXES (+)											
VAT											0.00
SERVICE TAX											0.00
GST											9,180.00
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	4,590.00	Total CGST	0.00	Total CGST	4,590.00
Total SGST	4,590.00	Total SGST	0.00	Total SGST	4,590.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		9,180.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					
0.00					
I RETENTION (-)					
0.00					
J TOTAL AMOUNT					
60,180.00					
K T.D.S AMOUNT					
510.00					
J WCT TDS AMOUNT					
0.00					
L AMOUNT PAYABLE					
59,670.00					
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		51,000.00		0.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	