

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 2

Highrise

Name of Project : CPCL - OCEAN NAGAPATTINAM

Name of Contractor : SHRI KUMARAN EARTH MOVERS

Executed By : SHRI KUMARAN EARTH MOVERS

Work Order No. : 5

Voucher No :

Date of Bill : 05/10/2022

Contractor Bill No: 02

GSTIN No.: 33ARGPG3948L2ZK

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	HIRE EQUIPMENT Hiring Of Chain Dozer SAC :	Month	5.00 01.08.22 to 31.08.22	25,000.00	625,000.00	0.75	0.78	1.53	93,750.00	97,875.00	191,625.00
A TOTAL AMOUNT OF WORK DONE									93,750.00	97,875.00	191,625.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+) 0.00											
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+) 0.00											
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:			Cumulative Amount:						
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									17,617.50		
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	8,808.75	Total CGST	0.00	Total CGST	8,808.75
Total SGST	8,808.75	Total SGST	0.00	Total SGST	8,808.75
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		17,617.50	0.00	17,617.50	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					979.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					114,514.00
K T.D.S AMOUNT					1,958.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					112,556.00
Wo Total Amt		Total RAbill Amt	Total Ret Amt		
		191,625.00	0.00		
Prepared By Manager - Billing GM- Operations Manager - Accounts President Director					