

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 2

Highrise

Name of Project : CPCL - OCEAN NAGAPATTINAM

Name of Contractor : Augustin Construction (Id - 14331)

Executed By : Augustin Construction (Id - 14331)

Work Order No. : 6

Voucher No :

Date of Bill : 01/09/2022

Contractor Bill No: 02

GSTIN No.: 33CWSPA7729N1ZW

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Survey and setting out Hiring of survey charges SAC :	Month	5.00	60,000.00	300,000.00	1.00	0.93	1.93	60,000.00	55,560.00	115,560.00
A TOTAL AMOUNT OF WORK DONE									60,000.00	55,560.00	115,560.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+) 0.00											
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+) 0.00											
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:			Cumulative Amount:						
F TAXES (+)											
VAT 0.00											
SERVICE TAX 0.00											
GST 10,000.80											
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	5,000.40	Total CGST	0.00	Total CGST	5,000.40
Total SGST	5,000.40	Total SGST	0.00	Total SGST	5,000.40
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		10,000.80		0.00	
10,000.80					
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					
					0.00
I RETENTION (-)					
					0.00
J TOTAL AMOUNT					
					65,561.00
K T.D.S AMOUNT					
					5,556.00
J WCT TDS AMOUNT					
					0.00
L AMOUNT PAYABLE					
					60,005.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		115,560.00		0.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	