

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 2

Highrise

Name of Project : CPCL - OCEAN NAGAPATTINAM

Name of Contractor : Selvam P (COOK HELPER) - (id - 14602)

Executed By : Selvam P (COOK HELPER) - (id - 14602)

Work Order No. : 18

Voucher No :

Date of Bill : 05/11/2022

Contractor Bill No: 02

GSTIN No.:

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	Office Over Heads Wages for Cook Helper SAC :	Month	5.00 1.10.22 to 31.10.22	14,000.00	70,000.00	0.37	0.80	1.17	5,180.00	11,200.00	16,380.00
A TOTAL AMOUNT OF WORK DONE									5,180.00	11,200.00	16,380.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+) 0.00											
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+) 0.00											
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount: Current Amount: Cumulative Amount											
F TAXES (+)											
VAT 0.00											
SERVICE TAX 0.00											
GST 0.00											
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)					0.00
I RETENTION (-)					0.00
J TOTAL AMOUNT					11,200.00
K T.D.S AMOUNT					0.00
J WCT TDS AMOUNT					0.00
L AMOUNT PAYABLE					11,200.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		16,380.00		0.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	