

AKANKSHA BUILDERS

GSTIN no.: 27AANFA5639E1ZC

State : Maharashtra State Code: 27

RA Bill No.: 416

Highrise

Name of Project : THE CAMELIA PHASE I

Name of Contractor : R R GOWDA

Executed By : R R GOWDA

Work Order No. : 7

Voucher No :

Date of Bill : 05/06/2023

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	Departmental Labour GOWDA MASON SAC :	No.	1,000.00	950.00	85.00	12.00	97.00	80,750.00	11,400.00	92,150.00	9.70
2	Departmental Labour GOWDA Male Coolie SAC :	No.	1,000.00	600.00	316.25	12.00	328.25	189,750.00	7,200.00	196,950.00	32.83
3	Departmental Labour GOWDA Female Coolie SAC :	No.	1,000.00	450.00	277.00	32.00	309.00	124,650.00	14,400.00	139,050.00	30.90
A TOTAL AMOUNT OF WORK DONE								395,150.00	33,000.00	428,150.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount: Current Amount: Cumulative Amount:											

F	TAXES (+)					
	VAT					0.00
	SERVICE TAX					0.00
	GST					0.00
	GST Details:					
	Total GST For Provider		Total GST For Receiver		Total GST	
	Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
	Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
	Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
	Total	0.00		0.00		0.00
G	ADVANCE RECOVERY (-)					
	Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)					0.00
I	RETENTION (-)					0.00
J	TOTAL AMOUNT					33,000.00
K	T.D.S AMOUNT					0.00
J	WCT TDS AMOUNT					0.00
L	AMOUNT PAYABLE					33,000.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt			
		439,400.00	0.00			
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director	