

AKANKSHA BUILDERS

GSTIN no.: 27AANFA5639E1ZC

State : Maharashtra State Code: 27

RA Bill No.: 442

Highrise

Name of Project : THE CAMELIA PHASE I

Name of Contractor : SHRICONST FORMWORK INDIA PVT.LTD

Executed By : SHRICONST FORMWORK INDIA PVT.LTD

Work Order No. : 95

Voucher No :

Date of Bill : 24/06/2023

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	ALL TYPE MISCELLANEOUS WORK PVC SHEET SAC :	Nos.	500.00	150.00	20.00	20.00	40.00	3,000.00	3,000.00	6,000.00	8.00
2	ALL TYPE MISCELLANEOUS WORK PVC Sleeve Roll SAC :	Kg	100.00	230.00	15.70	2.80	18.50	3,611.00	644.00	4,255.00	18.50
3	B & C-WING ALL SHUTTERING WORK New Aluminium Formwork Material supply (600 W 2400) 12nos SAC :	Sqm	50.00	7,200.00		17.28	17.28	0.00	124,416.00	124,416.00	34.56
A TOTAL AMOUNT OF WORK DONE								6,611.00	128,060.00	134,671.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:				Current Amount:				Cumulative Amount:			

F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				23,050.80
	GST Details:				
	Total GST For Provider		Total GST For Receiver		Total GST
	Total CGST	11,525.40	Total CGST	0.00	Total CGST 11,525.40
	Total SGST	11,525.40	Total SGST	0.00	Total SGST 11,525.40
	Total IGST	0.00	Total IGST	0.00	Total IGST 0.00
	Total	23,050.80		0.00	23,050.80
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:	Balance Amount:		
H	OTHERS (+)				
I	RETENTION (-)				
J	TOTAL AMOUNT				
K	T.D.S AMOUNT				
J	WCT TDS AMOUNT				
L	AMOUNT PAYABLE				
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		178,228.00	0.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director