

AKANKSHA BUILDERS

GSTIN no.: 27AANFA5639E1ZC

State : Maharashtra State Code: 27

RA Bill No.: 465

Highrise

Name of Project : THE CAMELIA PHASE I

Name of Contractor : Siddhi Enterprises

Executed By : Siddhi Enterprises

Work Order No. : 84

Voucher No :

Date of Bill : 07/07/2023

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	ALL TYPE MISCELLANEOUS WORK Core cut 100mm x 200mm depth SAC :	Nos	50.00	250.00		7.00	7.00	0.00	1,750.00	1,750.00	14.00
2	ALL TYPE MISCELLANEOUS WORK 20mm bar 200mm depth SAC :	Nos	50.00	800.00		4.00	4.00	0.00	3,200.00	3,200.00	8.00
3	ALL TYPE MISCELLANEOUS WORK 16mm bar 200mm depth SAC :	Nos	50.00	600.00		3.00	3.00	0.00	1,800.00	1,800.00	6.00
4	ALL TYPE MISCELLANEOUS WORK 12mm bar 200mm depth SAC :	Nos	50.00	400.00		4.00	4.00	0.00	1,600.00	1,600.00	8.00
A TOTAL AMOUNT OF WORK DONE								0.00	8,350.00	8,350.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)					0.00						
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)					0.00						

D	ADJUST CREDITS (-)				
E	ADJUST DEBITS (-)				
Previous Amount:		Current Amount:		Cumulative Amount:	
F	TAXES (+)				
VAT				0.00	
SERVICE TAX				0.00	
GST				0.00	
GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G	ADVANCE RECOVERY (-)				
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)				
				0.00	
I	RETENTION (-)				
				0.00	
J	TOTAL AMOUNT				
				8,350.00	
K	T.D.S AMOUNT				
				0.00	
J	WCT TDS AMOUNT				
				0.00	
L	AMOUNT PAYABLE				
				8,350.00	
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		13,590.00		0.00	
Prepared By					
Manager - Billing		GM- Operations		Manager - Accounts	
				President	
				Director	