

AKANKSHA BUILDERS

GSTIN no.: 27AANFA5639E1ZC

State : Maharashtra State Code: 27

RA Bill No.: 874

Highrise

Name of Project : THE CAMELIA PHASE I

Name of Contractor : AMIR SOHEL

Executed By : AMIR SOHEL

Work Order No. : 97

Voucher No. :

Date of Bill : 04/04/2024

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	RCC WORK 16mm bar threading SAC :	Nos	20,000.00	6.00	3,908.00	2,342.00	6,250.00	23,448.00	14,052.00	37,500.00	31.25
2	RCC WORK 20mm bar threading SAC :	Nos	10,000.00	7.00	570.00	159.00	729.00	3,990.00	1,113.00	5,103.00	7.29
3	RCC WORK 25mm bar threading SAC :	Nos	5,000.00	8.00		83.00	83.00	0.00	664.00	664.00	1.66
A TOTAL AMOUNT OF WORK DONE								27,438.00	15,829.00	43,267.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:				Current Amount:				Cumulative Amount:			

F TAXES (+)					
VAT				0.00	
SERVICE TAX				0.00	
GST				0.00	
GST Details:					
Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G ADVANCE RECOVERY (-)					
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H OTHERS (+)				0.00	
I RETENTION (-)				0.00	
J TOTAL AMOUNT				15,829.00	
K T.D.S AMOUNT				0.00	
J WCT TDS AMOUNT				0.00	
L AMOUNT PAYABLE				15,829.00	
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		248,687.00		0.00	
Prepared By					