

AKANKSHA BUILDERS

GSTIN no.: 27AANFA5639E1ZC

State : Maharashtra State Code: 27

RA Bill No.: 878

Highrise

Name of Project : THE CAMELIA PHASE I

Name of Contractor : SHEETAL SHARMA

Executed By : SHEETAL SHARMA

Work Order No. : 64

Voucher No :

Date of Bill : 04/04/2024

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	B & C WING ALL SHUTTERING WORK B-wing 13th slab shuttering area quantity -- 8425.1900 Sq.Ft SAC :	Sq.Ft.	8,425.19	53.00		8,425.19	8,425.19	0.00	446,535.07	446,535.07	100.00
A TOTAL AMOUNT OF WORK DONE								0.00	446,535.07	446,535.07	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:				Current Amount:				Cumulative Amount:			
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST									0.00		
GST Details:											

Total GST For Provider			Total GST For Receiver		Total GST		
Total CGST		0.00	Total CGST		0.00	Total CGST	0.00
Total SGST		0.00	Total SGST		0.00	Total SGST	0.00
Total IGST		0.00	Total IGST		0.00	Total IGST	0.00
Total		0.00			0.00		0.00
G ADVANCE RECOVERY (-)							
Uptodate Advance Amount:		286,000.00	Uptodate Advance Recovery:		0.00	Balance Amount: 286,000.00	
H OTHERS (+)		0.00					
I RETENTION (-)		22,326.75					
J TOTAL AMOUNT		424,208.00					
K T.D.S AMOUNT		0.00					
J WCT TDS AMOUNT		0.00					
L AMOUNT PAYABLE		424,208.00					
Wo Total Amt		Total RAbill Amt		Total Ret Amt			
		7,927,843.00		22,326.75			
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director		