

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I			Work Order No : 47					
Contractor : MD KASHIM 1			Work Order Date : 19/10/2022					
Adress :			Work Order Value : 13,500,000.00					
Work Group :			Building Name :					
Phone :			RA Bill No : 922					
PAN :			RA Bill Date : 04/05/2024					
ST No :								
VAT/TIN No :			Cont. Bill No :					
GST No :			Maharashtra			Cont. Bill Date : 02/05/2024 00:00:00		
Executed By : MD KASHIM 1			UNAPPROVED					
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B-bldg Steel Quantity								
B-building steel reinforcement work 0	MT	7,000.00	900.00	510.00	0.00	510.00	0.00	35,70,000.00
B-building steel reinforcement work	MT	7,200.00	1,000.00	240.00	30.00	270.00	2,16,000.00	19,44,000.00
Total Certified labour Amount :							2,16,000.00	55,14,000.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		593,500.00	Uptodate Advance Recovery:		0.00	Balance Amount:		593,500.00
						TDS :		0.00
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								

RA Bill			
Project : THE CAMELIA PHASE I Contractor : MD KASHIM 1 Adress : Work Group : Phone : PAN : ST No : VAT/TIN No : GST No : Executed By : MD KASHIM 1	Work Order No : 47 Work Order Date : 19/10/2022 Work Order Value : 13,500,000.00 Building Name : RA Bill No : 922 RA Bill Date : 04/05/2024 Cont. Bill No : Cont. Bill Date : 02/05/2024 00:00:00		
Maharashtra			
UNAPPROVED			

Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	52,98,000.00	2,16,000.00	55,14,000.00
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	52,98,000.00	2,16,000.00	55,14,000.00
B) Recoveries			
1) Retention 0.00 %	0.00	0.00	0.00
2) TDS %	0.00	0.00	0.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	0.00	0.00	0.00
C) Total Payments (A-B)	5,298,000.00	2,16,000.00	55,14,000.00

Net Payable Amount : Amount in words : RUPEES TWO LAC SIXTEEN THOUSAND ONLY
Voucher No : Date :
Remark :
Prepared By Checked By Approved By Contractor Signature

Kranti Gasone

MD KASHIM 1