

**AKANKSHA BUILDERS**

214, The Pentagon , Pune - Satara Road , Parvati ,Pune - 411009

| RA Bill                                |      |            |                                              |             |             |                 |             |                 |
|----------------------------------------|------|------------|----------------------------------------------|-------------|-------------|-----------------|-------------|-----------------|
| <b>Project</b> : THE CAMELIA PHASE I   |      |            | <b>Work Order No</b> : 30                    |             |             |                 |             |                 |
| <b>Contractor</b> : PANDURANG AWAD     |      |            | <b>Work Order Date</b> : 05/09/2022          |             |             |                 |             |                 |
| <b>Adress</b> :                        |      |            | <b>Work Order Value</b> : 16,725,000.00      |             |             |                 |             |                 |
| <b>Work Group</b> :                    |      |            | <b>Building Name</b> :                       |             |             |                 |             |                 |
| <b>Phone</b> :                         |      |            | <b>RA Bill No</b> : 959                      |             |             |                 |             |                 |
| <b>PAN</b> : AVEPA4542L                |      |            | <b>RA Bill Date</b> : 04/06/2024             |             |             |                 |             |                 |
| <b>ST No</b> :                         |      |            |                                              |             |             |                 |             |                 |
| <b>VAT/TIN No</b> :                    |      |            | <b>Cont. Bill No</b> :                       |             |             |                 |             |                 |
| <b>GST No</b> : Maharashtra            |      |            | <b>Cont. Bill Date</b> : 04/06/2024 00:00:00 |             |             |                 |             |                 |
| <b>Executed By</b> : PANDURANG AWAD    |      |            | <b>UNAPPROVED</b>                            |             |             |                 |             |                 |
| Description of items                   | Unit | Rate       | WO Qty                                       | Previus Qty | Current Qty | Upto Date Qty   | Current Amt | Cummulative Amt |
| <b>Pandurang Awad</b>                  |      |            |                                              |             |             |                 |             |                 |
| Female Coolie                          | No.  | 450.00     | 11,500.00                                    | 628.95      | 106.00      | 734.95          | 47,700.00   | 3,30,727.50     |
| Female Coolie<br>0                     | No.  | 450.00     | 1,000.00                                     | 932.46      | 0.00        | 932.46          | 0.00        | 4,19,607.00     |
| Male Coolie                            | No.  | 600.00     | 10,000.00                                    | 2,972.58    | 141.00      | 3,113.58        | 84,600.00   | 18,68,148.00    |
| Male Coolie<br>0                       | No.  | 600.00     | 1,000.00                                     | 865.00      | 0.00        | 865.00          | 0.00        | 5,19,000.00     |
| MASON                                  | No.  | 900.00     | 5,000.00                                     | 32.70       | 11.00       | 43.70           | 9,900.00    | 39,330.00       |
| <b>Total Certified labour Amount :</b> |      |            |                                              |             |             |                 | 1,42,200.00 | 31,76,812.50    |
| <b>ADVANCE DETAILS IF ANY</b>          |      |            |                                              |             |             |                 |             |                 |
| Uptodate Advance Amount:               |      | 109,000.00 | Uptodate Advance Recovery:                   |             | 0.00        | Balance Amount: |             | 109,000.00      |
|                                        |      |            |                                              |             |             | TDS :           |             | 0.00            |
| <b>ADVANCE RECOVERY DETAILS IF ANY</b> |      |            |                                              |             |             |                 |             |                 |
| Remark:                                |      |            |                                              |             |             |                 |             |                 |
| Narration :                            |      |            |                                              |             |             |                 |             |                 |

| RA Bill                                                                                                                                                                                                                                                              |                                                                                                                                                                                                                                                                                                                                                                          |  |  |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|
| <b>Project</b> : THE CAMELIA PHASE I<br><b>Contractor</b> : PANDURANG AWAD<br><b>Adress</b> :<br><b>Work Group</b> :<br><b>Phone</b> :<br><b>PAN</b> : AVEPA4542L<br><b>ST No</b> :<br><b>VAT/TIN No</b> :<br><b>GST No</b> :<br><b>Executed By</b> : PANDURANG AWAD | <b>Work Order No</b> : 30<br><b>Work Order Date</b> : 05/09/2022<br><b>Work Order Value</b> : 16,725,000.00<br><b>Building Name</b> :<br><b>RA Bill No</b> : 959<br><b>RA Bill Date</b> : 04/06/2024<br><b>Cont. Bill No</b> :<br><b>Cont. Bill Date</b> : 04/06/2024 00:00:00<br><div style="text-align: center; font-weight: bold; margin-top: 10px;">UNAPPROVED</div> |  |  |
| Maharashtra                                                                                                                                                                                                                                                          |                                                                                                                                                                                                                                                                                                                                                                          |  |  |

| Payment Summary                                                                                            |                           |                    |                             |
|------------------------------------------------------------------------------------------------------------|---------------------------|--------------------|-----------------------------|
| Description                                                                                                | Upto previous bill Amount | Current Bill       | Cumulative Amount           |
| <b>A) Payments</b>                                                                                         |                           |                    |                             |
| 1) Total Certified Amount                                                                                  | 30,34,612.50              | 1,42,200.00        | 31,76,812.50                |
| 2) Service Tax                                                                                             | 0.00                      | 0.00               | 0.00                        |
| 3) VAT                                                                                                     | 0.00                      | 0.00               | 0.00                        |
| 4) GST Provider Amt                                                                                        | 0.00                      | 0.00               | 0.00                        |
| 5) Other Charges                                                                                           | 0.00                      | 0.00               | 0.00                        |
| 6) Credits                                                                                                 | 0.00                      | 0.00               | 0.00                        |
| <b>Sub total A</b>                                                                                         | <b>30,34,612.50</b>       | <b>1,42,200.00</b> | <b>31,76,812.50</b>         |
| <b>B) Recoveries</b>                                                                                       |                           |                    |                             |
| 1) Retention 0.00 %                                                                                        | 0.00                      | 0.00               | 0.00                        |
| 2) TDS %                                                                                                   | 0.00                      | 0.00               | 0.00                        |
| 3) Advance Recovered                                                                                       | 0.00                      | 0.00               | 0.00                        |
| 4) Debit / Discount                                                                                        | 1,000.00                  | 0.00               | 1,000.00                    |
| <b>Sub total B</b>                                                                                         | <b>1,000.00</b>           | <b>0.00</b>        | <b>1,000.00</b>             |
| <b>C) Total Payments ( A-B )</b>                                                                           | <b>3,033,612.50</b>       | <b>1,42,200.00</b> | <b>31,75,812.50</b>         |
| <b>Net Payable Amount :</b><br><b>Amount in words :</b> RUPEES ONE LAC FORTY-TWO THOUSAND TWO HUNDRED ONLY |                           |                    |                             |
| Voucher No :                      Date :                                                                   |                           |                    |                             |
| <b>Remark :</b>                                                                                            |                           |                    |                             |
| <b>Prepared By</b>                                                                                         | <b>Checked By</b>         | <b>Approved By</b> | <b>Contractor Signature</b> |

Kranti Gasone

PANDURANG AWAD