

**AKANKSHA BUILDERS**

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

| RA Bill                                 |       |                            |                                              |             |                 |               |             |                 |
|-----------------------------------------|-------|----------------------------|----------------------------------------------|-------------|-----------------|---------------|-------------|-----------------|
| <b>Project</b> : THE CAMELIA PHASE I    |       |                            | <b>Work Order No</b> : 204                   |             |                 |               |             |                 |
| <b>Contractor</b> : Shree construction  |       |                            | <b>Work Order Date</b> : 07/05/2024          |             |                 |               |             |                 |
| <b>Adress</b> :                         |       |                            | <b>Work Order Value</b> : 2,565,200.00       |             |                 |               |             |                 |
| <b>Work Group</b> :                     |       |                            | <b>Building Name</b> :                       |             |                 |               |             |                 |
| <b>Phone</b> :                          |       |                            | <b>RA Bill No</b> : 1,028                    |             |                 |               |             |                 |
| <b>PAN</b> : AIFPC6029A                 |       |                            | <b>RA Bill Date</b> : 08/07/2024             |             |                 |               |             |                 |
| <b>ST No</b> :                          |       |                            |                                              |             |                 |               |             |                 |
| <b>VAT/TIN No</b> :                     |       |                            | <b>Cont. Bill No</b> :                       |             |                 |               |             |                 |
| <b>GST No</b> : Maharashtra             |       |                            | <b>Cont. Bill Date</b> : 05/07/2024 00:00:00 |             |                 |               |             |                 |
| <b>Executed By</b> : Shree construction |       |                            | <b>UNAPPROVED</b>                            |             |                 |               |             |                 |
| Description of items                    | Unit  | Rate                       | WO Qty                                       | Previus Qty | Current Qty     | Upto Date Qty | Current Amt | Cummulative Amt |
| <b>A- wing - 1st floor plaster work</b> |       |                            |                                              |             |                 |               |             |                 |
| Sand face plaster<br>0                  | Sq.ft | 21.20                      | 6,000.00                                     | 5,901.50    | 0.00            | 5,901.50      | 0.00        | 1,25,111.80     |
| <b>A- wing - 2nd floor plaster work</b> |       |                            |                                              |             |                 |               |             |                 |
| Sand face plaster<br>0                  | Sq.ft | 21.20                      | 6,000.00                                     | 5,906.48    | 0.00            | 5,906.48      | 0.00        | 1,25,217.38     |
| <b>A- wing - 3rd floor plaster work</b> |       |                            |                                              |             |                 |               |             |                 |
| Sand face plaster<br>0                  | Sq.ft | 21.20                      | 6,000.00                                     | 5,906.48    | 0.00            | 5,906.48      | 0.00        | 1,25,217.38     |
| <b>A- wing - 4th floor plaster work</b> |       |                            |                                              |             |                 |               |             |                 |
| Sand face plaster                       | Sq.ft | 21.20                      | 6,000.00                                     | 0.00        | 5,906.48        | 5,906.48      | 1,25,217.38 | 1,25,217.38     |
| <b>A- wing - 5th floor plaster work</b> |       |                            |                                              |             |                 |               |             |                 |
| Sand face plaster                       | Sq.ft | 21.20                      | 6,000.00                                     | 0.00        | 5,906.48        | 5,906.48      | 1,25,217.38 | 1,25,217.38     |
| <b>A- wing - 6th floor plaster work</b> |       |                            |                                              |             |                 |               |             |                 |
| Sand face plaster                       | Sq.ft | 21.20                      | 7,000.00                                     | 0.00        | 6,132.65        | 6,132.65      | 1,30,012.18 | 1,30,012.18     |
| <b>Total Certified labour Amount :</b>  |       |                            |                                              |             |                 |               | 3,80,446.93 | 7,55,993.48     |
| <b>ADVANCE DETAILS IF ANY</b>           |       |                            |                                              |             |                 |               |             |                 |
| Uptodate Advance Amount:                |       | Uptodate Advance Recovery: |                                              |             | Balance Amount: |               | TDS :       |                 |
| <b>ADVANCE RECOVERY DETAILS IF ANY</b>  |       |                            |                                              |             |                 |               |             |                 |
| Remark:                                 |       |                            |                                              |             |                 |               |             |                 |
| Narration :                             |       |                            |                                              |             |                 |               |             |                 |

| RA Bill                                                                                                                                                                                                                                                                      |                                                                                                                                                                                                                                                                                                                                                                            |  |  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|
| <b>Project</b> : THE CAMELIA PHASE I<br><b>Contractor</b> : Shree construction<br><b>Adress</b> :<br><b>Work Group</b> :<br><b>Phone</b> :<br><b>PAN</b> : AIFPC6029A<br><b>ST No</b> :<br><b>VAT/TIN No</b> :<br><b>GST No</b> :<br><b>Executed By</b> : Shree construction | <b>Work Order No</b> : 204<br><b>Work Order Date</b> : 07/05/2024<br><b>Work Order Value</b> : 2,565,200.00<br><b>Building Name</b> :<br><b>RA Bill No</b> : 1,028<br><b>RA Bill Date</b> : 08/07/2024<br><b>Cont. Bill No</b> :<br><b>Cont. Bill Date</b> : 05/07/2024 00:00:00<br><div style="text-align: center; font-weight: bold; margin-top: 10px;">UNAPPROVED</div> |  |  |
| Maharashtra                                                                                                                                                                                                                                                                  |                                                                                                                                                                                                                                                                                                                                                                            |  |  |

| Payment Summary                                                                                                           |                           |                    |                             |
|---------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------|-----------------------------|
| Description                                                                                                               | Upto previous bill Amount | Current Bill       | Cumulative Amount           |
| <b>A) Payments</b>                                                                                                        |                           |                    |                             |
| 1) Total Certified Amount                                                                                                 | 3,75,546.56               | 3,80,446.93        | 7,55,993.50                 |
| 2) Service Tax                                                                                                            | 0.00                      | 0.00               | 0.00                        |
| 3) VAT                                                                                                                    | 0.00                      | 0.00               | 0.00                        |
| 4) GST Provider Amt                                                                                                       | 0.00                      | 0.00               | 0.00                        |
| 5) Other Charges                                                                                                          | 0.00                      | 0.00               | 0.00                        |
| 6) Credits                                                                                                                | 0.00                      | 0.00               | 0.00                        |
| <b>Sub total A</b>                                                                                                        | <b>3,75,546.56</b>        | <b>3,80,446.93</b> | <b>7,55,993.50</b>          |
| <b>B) Recoveries</b>                                                                                                      |                           |                    |                             |
| 1) Retention 5.00 %                                                                                                       | 18,777.33                 | 19,022.35          | 37,799.68                   |
| 2) TDS %                                                                                                                  | 0.00                      | 0.00               | 0.00                        |
| 3) Advance Recovered                                                                                                      | 0.00                      | 0.00               | 0.00                        |
| 4) Debit / Discount                                                                                                       | 0.00                      | 0.00               | 0.00                        |
| <b>Sub total B</b>                                                                                                        | <b>18,777.33</b>          | <b>19,022.35</b>   | <b>37,799.68</b>            |
| <b>C) Total Payments ( A-B )</b>                                                                                          | <b>356,769.23</b>         | <b>3,61,424.59</b> | <b>7,18,193.82</b>          |
| <b>Net Payable Amount :</b><br><b>Amount in words :</b> RUPEES THREE LAC SIXTY-ONE THOUSAND FOUR HUNDRED TWENTY-FIVE ONLY |                           |                    |                             |
| Voucher No :                      Date :                                                                                  |                           |                    |                             |
| <b>Remark :</b>                                                                                                           |                           |                    |                             |
| <b>Prepared By</b>                                                                                                        | <b>Checked By</b>         | <b>Approved By</b> | <b>Contractor Signature</b> |

Kranti Gasone

Shree construction