

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I				Work Order No : 152				
Contractor : MD MAZHRUL HAQUE				Work Order Date : 09/09/2023				
Adress :				Work Order Value : 1,211,486.51				
Work Group :				Building Name :				
Phone :				RA Bill No : 1,075				
PAN : AIAPH3405N				RA Bill Date : 08/08/2024				
ST No :								
VAT/TIN No :				Cont. Bill No :				
GST No : Maharashtra				Cont. Bill Date : 03/08/2024 00:00:00				
Executed By : MD MAZHRUL HAQUE				UNAPPROVED				
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
RCC WORK								
A-Wing 1st floor column hacking work 0	Sq.Ft.	2.25	8,000.00	5,906.59	0.00	5,906.59	0.00	13,289.83
A-wing 2nd floor column hacking work 0	Sq.Ft.	2.25	5,906.59	5,906.59	0.00	5,906.59	0.00	13,289.83
A-wing 3rd floor column & beam hacking work 0	Sq.Ft.	2.25	5,906.59	5,906.59	0.00	5,906.59	0.00	13,289.83
A-wing 4th floor column & beam hacking work 0	Sq.Ft.	2.25	5,914.62	5,914.62	0.00	5,914.62	0.00	13,307.90
B-wing 1st floor column hacking work 0	Sq.Ft.	2.25	9,000.00	8,574.49	0.00	8,574.49	0.00	19,292.60
B-wing 2nd floor column hacking work 0	Sq.Ft.	2.25	5,638.50	5,638.50	0.00	5,638.50	0.00	12,686.63
B-wing 3rd floor column & beam hacking work 0	Sq.Ft.	2.25	8,636.50	8,636.50	0.00	8,636.50	0.00	19,432.13
B-wing 4th floor column & beam hacking work 0	Sq.Ft.	2.25	8,140.89	8,140.89	0.00	8,140.89	0.00	18,317.00
C-wing 1st floor column hacking work 0	Sq.Ft.	2.25	12,000.00	11,986.44	0.00	11,986.44	0.00	26,969.49
C-wing 2nd floor column hacking work 0	Sq.Ft.	2.25	11,986.44	11,986.44	0.00	11,986.44	0.00	26,969.49
C-wing 3rd floor column & beam hacking work 0	Sq.Ft.	2.25	11,986.44	11,986.44	0.00	11,986.44	0.00	26,969.49
C-wing 4th floor column & beam hacking work 0	Sq.ft	2.25	11,986.44	11,986.44	0.00	11,986.44	0.00	26,969.49
A wing 8th slab hacking work								
Hacking work 0	Sq.ft	2.25	5,914.62	5,914.62	0.00	5,914.62	0.00	13,307.90

RA Bill					
Project	:	THE CAMELIA PHASE I	Work Order No	:	152
Contractor	:	MD MAZHRUL HAQUE	Work Order Date	:	09/09/2023
Adress	:		Work Order Value	:	1,211,486.51
Work Group	:		Building Name	:	
Phone	:		RA Bill No	:	1,075
PAN	:	AIAPH3405N	RA Bill Date	:	08/08/2024
ST No	:			:	
VAT/TIN No	:		Cont. Bill No	:	
GST No	:	Maharashtra	Cont. Bill Date	:	03/08/2024 00:00:00
Executed By	:	MD MAZHRUL HAQUE	UNAPPROVED		

A-wing 9th slab hacking work								
Hacking work 0	Sq.ft	2.25	6,061.22	6,061.22	0.00	6,061.22	0.00	13,637.75
A wing 10th slab hacking work								
Hacking work 0	Sq.ft	2.25	5,914.62	5,914.62	0.00	5,914.62	0.00	13,307.90
A wing 11th slab hacking work								
Hacking work 0	Sq.ft	2.25	5,914.62	5,914.62	0.00	5,914.62	0.00	13,307.90
A-wing 12th slab hacking work								
Hacking work 0	Sq.ft	2.25	5,914.62	5,914.62	0.00	5,914.62	0.00	13,307.90
A-wing 13th slab hacking work								
Hacking work 0	Sq.ft	2.25	6,000.00	5,914.62	0.00	5,914.62	0.00	13,307.90
A-wing 14th slab hacking work								
Hacking work 0	Sq.ft	2.25	6,000.00	5,914.62	0.00	5,914.62	0.00	13,307.90
A-wing 15th slab hacking work								
Hacking work 0	Sq.ft	2.25	6,000.00	5,914.62	0.00	5,914.62	0.00	13,307.90
A-wing 16th slab hacking work								
Hacking work	Sq.ft	2.25	6,000.00	0.00	5,914.62	5,914.62	13,307.90	13,307.90
B-wing 8th slab hacking work								
Hacking work 0	Sq.ft	2.25	8,140.89	8,140.89	0.00	8,140.89	0.00	18,317.00
B-wing 9th slab hacking work								
Hacking work 0	Sq.ft	2.25	8,119.98	8,119.98	0.00	8,119.98	0.00	18,269.96
B-wing 10th slab hacking work								
Hacking work 0	Sq.ft	2.25	8,140.89	8,140.89	0.00	8,140.89	0.00	18,317.00
B-wing 11th slab hacking work								
Hacking work 0	Sq.ft	2.25	8,140.89	8,140.89	0.00	8,140.89	0.00	18,317.00
B-wing 12th hacking work								
Hacking work 0	Sq.ft	2.25	8,140.89	8,140.62	0.00	8,140.62	0.00	18,316.40
B-wing 13th slab hacking work								

RA Bill								
Project : THE CAMELIA PHASE I					Work Order No : 152			
Contractor : MD MAZHRUL HAQUE					Work Order Date : 09/09/2023			
Adress :					Work Order Value : 1,211,486.51			
Work Group :					Building Name :			
Phone :					RA Bill No : 1,075			
PAN : AIAPH3405N					RA Bill Date : 08/08/2024			
ST No :					:			
VAT/TIN No :					Cont. Bill No :			
GST No : Maharashtra					Cont. Bill Date : 03/08/2024 00:00:00			
Executed By : MD MAZHRUL HAQUE					UNAPPROVED			
Hacking work 0	Sq.ft	2.25	8,500.00	8,140.89	0.00	8,140.89	0.00	18,317.00
B-wing 14th slab hacking work								
Hacking work 0	Sq.ft	2.25	8,500.00	8,140.89	0.00	8,140.89	0.00	18,317.00
B-wing 15th slab hacking work								
Hacking work 0	Sq.ft	2.25	8,500.00	8,140.89	0.00	8,140.89	0.00	18,317.00
B-wing 16th slab hacking work								
Hacking work	Sq.ft	2.25	8,500.00	0.00	8,140.89	8,140.89	18,317.00	18,317.00
C-wing 8th slab hacking work								
Hacking work 0	Sq.ft	2.25	11,986.44	11,986.44	0.00	11,986.44	0.00	26,969.49
C-wing 9th slab hacking work								
Hacking work 0	Sq.ft	2.25	11,986.44	11,986.44	0.00	11,986.44	0.00	26,969.49
C-wing 10th slab hacking work								
Hacking work 0	Sq.ft	2.25	11,986.44	11,986.44	0.00	11,986.44	0.00	26,969.49
C-wing 11th slab hacking work								
Hacking work 0	Sq.ft	2.25	11,986.44	11,986.44	0.00	11,986.44	0.00	26,969.49
C-wing 12th slab hacking work								
Hacking work 0	Sq.ft	2.25	11,986.44	11,986.44	0.00	11,986.44	0.00	26,969.49
C-wing 13th slab hacking work								
Hacking work 0	Sq.ft	2.25	12,000.00	11,986.44	0.00	11,986.44	0.00	26,969.49
C-wing 14th slab hacking work								
Hacking work 0	Sq.ft	2.25	12,000.00	11,986.44	0.00	11,986.44	0.00	26,969.49
C-wing 15th slab hacking work								
Hacking work 0	Sq.ft	2.25	12,000.00	11,986.44	0.00	11,986.44	0.00	26,969.49
C-wing 16th slab hacking work								
Hacking work	Sq.ft	2.25	12,000.00	0.00	11,986.44	11,986.44	26,969.49	26,969.49
Total Certified labour Amount :							58,594.39	7,58,415.38

[illegible]

Kranti Gasone

MD MAZHRUL HAQUE