

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I Contractor : Siddhi Enterprises Adress : Work Group : Phone : PAN : ST No : VAT/TIN No : GST No : Executed By : Siddhi Enterprises				Work Order No : 84 Work Order Date : 15/01/2023 Work Order Value : 1,143,000.00 Building Name : RA Bill No : 1,079 RA Bill Date : 28/08/2024 Cont. Bill No : Cont. Bill Date : 06/08/2024 00:00:00				
				UNAPPROVED				
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
ALL TYPE MISCELLANEOUS WORK								
10mm bar 150mm depth 0	Nos	70.00	50.00	17.00	0.00	17.00	0.00	1,190.00
12mm bar 150mm depth 0	Nos	90.00	50.00	10.00	0.00	10.00	0.00	900.00
12mm bar 200mm depth	Nos	400.00	50.00	4.00	15.00	19.00	6,000.00	7,600.00
16mm bar 110mm depth 0	Nos.	130.00	500.00	7.00	0.00	7.00	0.00	910.00
16mm bar 150mm depth 0	Nos	160.00	500.00	7.00	0.00	7.00	0.00	1,120.00
16mm bar 200mm depth 0	Nos	600.00	50.00	3.00	0.00	3.00	0.00	1,800.00
20mm bar 200mm depth 0	Nos	800.00	50.00	4.00	0.00	4.00	0.00	3,200.00
core cut (75mm dia x 25mm depth)	Nos	450.00	50.00	7.00	4.00	11.00	1,800.00	4,950.00
Core cut 100mm x 200mm depth 0	Nos	250.00	50.00	7.00	0.00	7.00	0.00	1,750.00
core cutting 1.5"x5" 0	Nos	180.00	500.00	8.00	0.00	8.00	0.00	1,440.00
core cutting 4"x1.5" 0	Nos	750.00	500.00	1.00	0.00	1.00	0.00	750.00
Core cutting 4"x5" 0	Nos	200.00	500.00	8.00	0.00	8.00	0.00	1,600.00
core cutting 6"x8" 0	Nos	560.00	500.00	12.00	0.00	12.00	0.00	6,720.00
Core cutting 6x8 0	Nos.	400.00	50.00	18.00	0.00	18.00	0.00	7,200.00
Total Certified labour Amount :							7,800.00	41,130.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:		TDS :	

RA Bill			
Project : THE CAMELIA PHASE I Contractor : Siddhi Enterprises Adress : Work Group : Phone : PAN : ST No : VAT/TIN No : GST No : Maharashtra Executed By : Siddhi Enterprises		Work Order No : 84 Work Order Date : 15/01/2023 Work Order Value : 1,143,000.00 Building Name : RA Bill No : 1,079 RA Bill Date : 28/08/2024 Cont. Bill No : Cont. Bill Date : 06/08/2024 00:00:00 UNAPPROVED	
ADVANCE RECOVERY DETAILS IF ANY Remark: Narration :			
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments 1) Total Certified Amount 2) Service Tax 3) VAT 4) GST Provider Amt 5) Other Charges 6) Credits	33,330.00 0.00 0.00 0.00 0.00 0.00	7,800.00 0.00 0.00 0.00 0.00 0.00	41,130.00 0.00 0.00 0.00 0.00 0.00
Sub total A	33,330.00	7,800.00	41,130.00
B) Recoveries 1) Retention 0.00 % 2) TDS % 3) Advance Recovered 4) Debit / Discount	0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00	0.00 0.00 0.00 0.00
Sub total B	0.00	0.00	0.00
C) Total Payments (A-B)	33,330.00	7,800.00	41,130.00
Net Payable Amount : Amount in words : RUPEES SEVEN THOUSAND EIGHT HUNDRED ONLY			
Voucher No : Date :			
Remark :			
Prepared By	Checked By	Approved By	Contractor Signature

Kranti Gasone

Siddhi Enterprises