

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I Contractor : Shree construction Adress : Work Group : Phone : PAN : AIFPC6029A ST No : VAT/TIN No : GST No : Executed By : Shree construction				Work Order No : 204 Work Order Date : 07/05/2024 Work Order Value : 3,455,755.40 Building Name : RA Bill No : 1,086 RA Bill Date : 03/09/2024 Cont. Bill No : Cont. Bill Date : 06/07/2024 00:00:00				
				UNAPPROVED				
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
A- wing - 1st floor plaster work								
Sand face plaster 0	Sq.ft	21.20	6,000.00	5,901.50	0.00	5,901.50	0.00	1,25,111.80
A- wing - 2nd floor plaster work								
Sand face plaster 0	Sq.ft	21.20	6,000.00	5,906.48	0.00	5,906.48	0.00	1,25,217.38
A- wing - 3rd floor plaster work								
Sand face plaster 0	Sq.ft	21.20	6,000.00	5,906.48	0.00	5,906.48	0.00	1,25,217.38
A- wing - 4th floor plaster work								
Sand face plaster	Sq.ft	20.00	5,906.48	0.00	5,906.48	5,906.48	1,18,129.60	1,18,129.60
A- wing - 5th floor plaster work								
Sand face plaster	Sq.ft	20.00	5,906.48	0.00	5,906.48	5,906.48	1,18,129.60	1,18,129.60
A- wing - 6th floor plaster work								
Sand face plaster	Sq.ft	20.00	6,135.65	0.00	6,132.65	6,132.65	1,22,653.00	1,22,653.00
Total Certified labour Amount :							3,58,912.20	7,34,458.75
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:		TDS :	
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								

RA Bill			
Project : THE CAMELIA PHASE I Contractor : Shree construction Adress : Work Group : Phone : PAN : AIFPC6029A ST No : VAT/TIN No : GST No : Executed By : Shree construction	Work Order No : 204 Work Order Date : 07/05/2024 Work Order Value : 3,455,755.40 Building Name : RA Bill No : 1,086 RA Bill Date : 03/09/2024 Cont. Bill No : Cont. Bill Date : 06/07/2024 00:00:00 UNAPPROVED		
Maharashtra			

Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	3,75,546.56	3,58,912.20	7,34,458.76
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	64,604.18	64,604.18
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	3,75,546.56	4,23,516.38	7,99,062.94
B) Recoveries			
1) Retention 5.00 %	18,777.33	17,945.61	36,722.94
2) TDS %	0.00	0.00	0.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	18,777.33	17,945.61	36,722.94
C) Total Payments (A-B)	356,769.23	4,05,570.77	7,62,340.00
Net Payable Amount : Amount in words : RUPEES FOUR LAC FIVE THOUSAND FIVE HUNDRED SEVENTY-ONE ONLY			
Voucher No : Date :			
Remark :			
Prepared By	Checked By	Approved By	Contractor Signature

Kranti Gasone

Shree construction