

**AKANKSHA BUILDERS**

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

| RA Bill                                |       |                            |                                              |             |                 |               |             |                 |
|----------------------------------------|-------|----------------------------|----------------------------------------------|-------------|-----------------|---------------|-------------|-----------------|
| <b>Project</b> : THE CAMELIA PHASE I   |       |                            | <b>Work Order No</b> : 97                    |             |                 |               |             |                 |
| <b>Contractor</b> : AMIR SOHEL         |       |                            | <b>Work Order Date</b> : 11/02/2023          |             |                 |               |             |                 |
| <b>Adress</b> :                        |       |                            | <b>Work Order Value</b> : 530,000.00         |             |                 |               |             |                 |
| <b>Work Group</b> :                    |       |                            | <b>Building Name</b> :                       |             |                 |               |             |                 |
| <b>Phone</b> :                         |       |                            | <b>RA Bill No</b> : 1,102                    |             |                 |               |             |                 |
| <b>PAN</b> :                           |       |                            | <b>RA Bill Date</b> : 10/09/2024             |             |                 |               |             |                 |
| <b>ST No</b> :                         |       |                            |                                              |             |                 |               |             |                 |
| <b>VAT/TIN No</b> :                    |       |                            | <b>Cont. Bill No</b> :                       |             |                 |               |             |                 |
| <b>GST No</b> : Maharashtra            |       |                            | <b>Cont. Bill Date</b> : 06/09/2024 00:00:00 |             |                 |               |             |                 |
| <b>Executed By</b> : AMIR SOHEL        |       |                            | <b>UNAPPROVED</b>                            |             |                 |               |             |                 |
| Description of items                   | Unit  | Rate                       | WO Qty                                       | Previus Qty | Current Qty     | Upto Date Qty | Current Amt | Cummulative Amt |
| <b>RCC WORK</b>                        |       |                            |                                              |             |                 |               |             |                 |
| 16mm bar threading                     | Nos   | 6.00                       | 20,000.00                                    | 7,805.00    | 759.00          | 8,564.00      | 4,554.00    | 51,384.00       |
| 16mm bar threading<br>0                | Nos   | 6.00                       | 10,000.00                                    | 9,616.00    | 0.00            | 9,616.00      | 0.00        | 57,696.00       |
| 20mm bar threading<br>0                | Nos   | 7.00                       | 20,000.00                                    | 10,835.00   | 0.00            | 10,835.00     | 0.00        | 75,845.00       |
| 25mm bar threading<br>0                | Nos   | 8.00                       | 15,000.00                                    | 7,307.50    | 0.00            | 7,307.50      | 0.00        | 58,460.00       |
| 32mm bar threading<br>0                | Nos.. | 9.00                       | 10,000.00                                    | 2,899.50    | 0.00            | 2,899.50      | 0.00        | 26,095.50       |
| <b>Total Certified labour Amount :</b> |       |                            |                                              |             |                 |               | 4,554.00    | 2,69,480.50     |
| <b>ADVANCE DETAILS IF ANY</b>          |       |                            |                                              |             |                 |               |             |                 |
| Uptodate Advance Amount:               |       | Uptodate Advance Recovery: |                                              |             | Balance Amount: |               | TDS :       |                 |
| <b>ADVANCE RECOVERY DETAILS IF ANY</b> |       |                            |                                              |             |                 |               |             |                 |
| Remark:                                |       |                            |                                              |             |                 |               |             |                 |
| Narration :                            |       |                            |                                              |             |                 |               |             |                 |

| RA Bill                       |  |                                       |  |
|-------------------------------|--|---------------------------------------|--|
| Project : THE CAMELIA PHASE I |  | Work Order No : 97                    |  |
| Contractor : AMIR SOHEL       |  | Work Order Date : 11/02/2023          |  |
| Adress :                      |  | Work Order Value : 530,000.00         |  |
| Work Group :                  |  | Building Name :                       |  |
| Phone :                       |  | RA Bill No : 1,102                    |  |
| PAN :                         |  | RA Bill Date : 10/09/2024             |  |
| ST No :                       |  |                                       |  |
| VAT/TIN No :                  |  | Cont. Bill No :                       |  |
| GST No : Maharashtra          |  | Cont. Bill Date : 06/09/2024 00:00:00 |  |
| Executed By : AMIR SOHEL      |  | UNAPPROVED                            |  |

| Payment Summary           |                           |              |                   |
|---------------------------|---------------------------|--------------|-------------------|
| Description               | Upto previous bill Amount | Current Bill | Cumulative Amount |
| A) Payments               |                           |              |                   |
| 1) Total Certified Amount | 2,64,926.50               | 4,554.00     | 2,69,480.50       |
| 2) Service Tax            | 0.00                      | 0.00         | 0.00              |
| 3) VAT                    | 0.00                      | 0.00         | 0.00              |
| 4) GST Provider Amt       | 0.00                      | 0.00         | 0.00              |
| 5) Other Charges          | 0.00                      | 0.00         | 0.00              |
| 6) Credits                | 0.00                      | 0.00         | 0.00              |
| Sub total A               | 2,64,926.50               | 4,554.00     | 2,69,480.50       |
| B) Recoveries             |                           |              |                   |
| 1) Retention 0.00 %       | 0.00                      | 0.00         | 0.00              |
| 2) TDS %                  | 0.00                      | 0.00         | 0.00              |
| 3) Advance Recovered      | 0.00                      | 0.00         | 0.00              |
| 4) Debit / Discount       | 0.00                      | 0.00         | 0.00              |
| Sub total B               | 0.00                      | 0.00         | 0.00              |
| C) Total Payments ( A-B ) | 264,926.50                | 4,554.00     | 2,69,480.50       |

|                                                                     |                      |
|---------------------------------------------------------------------|----------------------|
| Net Payable Amount :                                                |                      |
| Amount in words : RUPEES FOUR THOUSAND FIVE HUNDRED FIFTY-FOUR ONLY |                      |
| Voucher No :                                                        | Date :               |
| Remark :                                                            |                      |
| Prepared By                                                         | Checked By           |
| Approved By                                                         | Contractor Signature |

Kranti Gasone

AMIR SOHEL