

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I			Work Order No : 206					
Contractor : Shree construction			Work Order Date : 08/05/2024					
Adress :			Work Order Value : 6,392,460.00					
Work Group :			Building Name :					
Phone :			RA Bill No : 1,124					
PAN : AIFPC6029A			RA Bill Date : 11/09/2024					
ST No :								
VAT/TIN No :			Cont. Bill No :					
GST No			Maharashtra			Cont. Bill Date : 05/09/2024 00:00:00		
Executed By : Shree construction			UNAPPROVED					
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
C- wing - 1st floor plaster work								
Internal Tar plaster 0	Sq.ft	21.20	12,400.00	12,257.47	0.00	12,257.47	0.00	2,59,858.36
C- wing - 2nd floor plaster work								
Internal Tar plaster 0	Sq.ft	21.20	12,400.00	12,257.46	0.00	12,257.46	0.00	2,59,858.15
C- wing - 3rd floor plaster work								
Internal Tar plaster 0	Sq.ft	21.20	12,250.00	12,221.96	0.00	12,221.96	0.00	2,59,105.55
C- wing - 4th floor plaster work								
Internal Tar plaster 0	Sq.ft	20.00	12,225.00	12,222.00	0.00	12,222.00	0.00	2,44,440.00
C- wing - 5th floor plaster work								
Internal Tar plaster 0	Sq.ft	20.00	12,225.00	12,222.00	0.00	12,222.00	0.00	2,44,440.00
C- wing - 6th floor plaster work								
Internal Tar plaster 0	Sq.ft	20.00	12,225.00	12,222.00	0.00	12,222.00	0.00	2,44,440.00
C- wing - 7th floor plaster work								
Internal Tar plaster 0	Sq.ft	20.00	12,225.00	12,222.00	0.00	12,222.00	0.00	2,44,440.00
C- wing - 8th floor plaster work								
Internal Tar plaster 0	Sq.ft	20.00	12,225.00	12,222.00	0.00	12,222.00	0.00	2,44,440.00
C- wing - 9th floor plaster work								
Internal Tar plaster 0	Sq.ft	20.00	12,225.00	12,222.00	0.00	12,222.00	0.00	2,44,440.00
C- wing - 10th floor plaster work								
Internal Tar plaster	Sq.ft	20.00	12,225.00	0.00	12,222.00	12,222.00	2,44,440.00	2,44,440.00
Total Certified labour Amount :							2,44,440.00	24,89,902.07
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:			Uptodate Advance Recovery:			Balance Amount:		TDS :

RA Bill																																																																							
Project : THE CAMELIA PHASE I Contractor : Shree construction Adress : Work Group : Phone : PAN : AIFPC6029A ST No : VAT/TIN No : GST No : Executed By : Shree construction		Work Order No : 206 Work Order Date : 08/05/2024 Work Order Value : 6,392,460.00 Building Name : RA Bill No : 1,124 RA Bill Date : 11/09/2024 : Cont. Bill No : Cont. Bill Date : 05/09/2024 00:00:00 UNAPPROVED																																																																					
ADVANCE RECOVERY DETAILS IF ANY Remark: Narration :																																																																							
<table border="1"> <thead> <tr> <th>Payment Summary</th> <th></th> <th></th> <th></th> </tr> <tr> <th>Description</th> <th>Upto previous bill Amount</th> <th>Current Bill</th> <th>Cumulative Amount</th> </tr> </thead> <tbody> <tr> <td>A) Payments</td> <td></td> <td></td> <td></td> </tr> <tr> <td>1) Total Certified Amount</td> <td>22,45,462.06</td> <td>2,44,440.00</td> <td>24,89,902.06</td> </tr> <tr> <td>2) Service Tax</td> <td>0.00</td> <td>0.00</td> <td>0.00</td> </tr> <tr> <td>3) VAT</td> <td>0.00</td> <td>0.00</td> <td>0.00</td> </tr> <tr> <td>4) GST Provider Amt</td> <td>2,63,995.20</td> <td>43,999.20</td> <td>3,07,994.40</td> </tr> <tr> <td>5) Other Charges</td> <td>0.00</td> <td>0.00</td> <td>0.00</td> </tr> <tr> <td>6) Credits</td> <td>0.00</td> <td>0.00</td> <td>0.00</td> </tr> <tr> <td>Sub total A</td> <td>25,09,457.26</td> <td>2,88,439.20</td> <td>27,97,896.46</td> </tr> <tr> <td>B) Recoveries</td> <td></td> <td></td> <td></td> </tr> <tr> <td>1) Retention 5.00 %</td> <td>112,273.11</td> <td>12,222.00</td> <td>1,24,495.11</td> </tr> <tr> <td>2) TDS %</td> <td>0.00</td> <td>0.00</td> <td>0.00</td> </tr> <tr> <td>3) Advance Recovered</td> <td>0.00</td> <td>0.00</td> <td>0.00</td> </tr> <tr> <td>4) Debit / Discount</td> <td>0.00</td> <td>0.00</td> <td>0.00</td> </tr> <tr> <td>Sub total B</td> <td>112,273.11</td> <td>12,222.00</td> <td>1,24,495.11</td> </tr> <tr> <td>C) Total Payments (A-B)</td> <td>2,397,184.15</td> <td>2,76,217.20</td> <td>26,73,401.35</td> </tr> </tbody> </table>				Payment Summary				Description	Upto previous bill Amount	Current Bill	Cumulative Amount	A) Payments				1) Total Certified Amount	22,45,462.06	2,44,440.00	24,89,902.06	2) Service Tax	0.00	0.00	0.00	3) VAT	0.00	0.00	0.00	4) GST Provider Amt	2,63,995.20	43,999.20	3,07,994.40	5) Other Charges	0.00	0.00	0.00	6) Credits	0.00	0.00	0.00	Sub total A	25,09,457.26	2,88,439.20	27,97,896.46	B) Recoveries				1) Retention 5.00 %	112,273.11	12,222.00	1,24,495.11	2) TDS %	0.00	0.00	0.00	3) Advance Recovered	0.00	0.00	0.00	4) Debit / Discount	0.00	0.00	0.00	Sub total B	112,273.11	12,222.00	1,24,495.11	C) Total Payments (A-B)	2,397,184.15	2,76,217.20	26,73,401.35
Payment Summary																																																																							
Description	Upto previous bill Amount	Current Bill	Cumulative Amount																																																																				
A) Payments																																																																							
1) Total Certified Amount	22,45,462.06	2,44,440.00	24,89,902.06																																																																				
2) Service Tax	0.00	0.00	0.00																																																																				
3) VAT	0.00	0.00	0.00																																																																				
4) GST Provider Amt	2,63,995.20	43,999.20	3,07,994.40																																																																				
5) Other Charges	0.00	0.00	0.00																																																																				
6) Credits	0.00	0.00	0.00																																																																				
Sub total A	25,09,457.26	2,88,439.20	27,97,896.46																																																																				
B) Recoveries																																																																							
1) Retention 5.00 %	112,273.11	12,222.00	1,24,495.11																																																																				
2) TDS %	0.00	0.00	0.00																																																																				
3) Advance Recovered	0.00	0.00	0.00																																																																				
4) Debit / Discount	0.00	0.00	0.00																																																																				
Sub total B	112,273.11	12,222.00	1,24,495.11																																																																				
C) Total Payments (A-B)	2,397,184.15	2,76,217.20	26,73,401.35																																																																				
Net Payable Amount : Amount in words : RUPEES TWO LAC SEVENTY-SIX THOUSAND TWO HUNDRED SEVENTEEN ONLY																																																																							
Voucher No : Date :																																																																							
Remark :																																																																							
<table border="0"> <tr> <td>Prepared By</td> <td>Checked By</td> <td>Approved By</td> <td>Contractor Signature</td> </tr> </table>				Prepared By	Checked By	Approved By	Contractor Signature																																																																
Prepared By	Checked By	Approved By	Contractor Signature																																																																				

Kranti Gasone

Shree construction