

**AKANKSHA BUILDERS**

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

| RA Bill                                    |        |                            |                                              |             |                 |               |             |                 |
|--------------------------------------------|--------|----------------------------|----------------------------------------------|-------------|-----------------|---------------|-------------|-----------------|
| <b>Project</b> : THE CAMELIA PHASE I       |        |                            | <b>Work Order No</b> : 180                   |             |                 |               |             |                 |
| <b>Contractor</b> : PROSAFETY ENTERPRISES  |        |                            | <b>Work Order Date</b> : 09/02/2024          |             |                 |               |             |                 |
| <b>Adress</b> :                            |        |                            | <b>Work Order Value</b> : 599,600.00         |             |                 |               |             |                 |
| <b>Work Group</b> :                        |        |                            | <b>Building Name</b> :                       |             |                 |               |             |                 |
| <b>Phone</b> :                             |        |                            | <b>RA Bill No</b> : 1,143                    |             |                 |               |             |                 |
| <b>PAN</b> :                               |        |                            | <b>RA Bill Date</b> : 08/10/2024             |             |                 |               |             |                 |
| <b>ST No</b> :                             |        |                            |                                              |             |                 |               |             |                 |
| <b>VAT/TIN No</b> :                        |        |                            | <b>Cont. Bill No</b> :                       |             |                 |               |             |                 |
| <b>GST No</b> : Maharashtra                |        |                            | <b>Cont. Bill Date</b> : 02/10/2024 00:00:00 |             |                 |               |             |                 |
| <b>Executed By</b> : PROSAFETY ENTERPRISES |        |                            | <b>UNAPPROVED</b>                            |             |                 |               |             |                 |
| Description of items                       | Unit   | Rate                       | WO Qty                                       | Previus Qty | Current Qty     | Upto Date Qty | Current Amt | Cummulative Amt |
| <b>SAFETY WORK &amp; MATERIAL</b>          |        |                            |                                              |             |                 |               |             |                 |
| Labour charges for safety net fixing       | Sq.Ft. | 2.75                       | 50,000.00                                    | 16,791.00   | 9,041.00        | 25,832.00     | 24,862.75   | 71,038.00       |
| Labour charges for safety net fixing 0     | Sq.Ft. | 2.75                       | 99,900.00                                    | 89,770.00   | 0.00            | 89,770.00     | 0.00        | 2,46,867.50     |
| Labour charges for safety net removing     | Sq.Ft. | 1.25                       | 50,000.00                                    | 16,791.00   | 9,041.00        | 25,832.00     | 11,301.25   | 32,290.00       |
| Labour charges for safety net removing 0   | Sq.Ft. | 1.25                       | 99,900.00                                    | 83,957.00   | 0.00            | 83,957.00     | 0.00        | 1,04,946.25     |
| <b>Total Certified labour Amount :</b>     |        |                            |                                              |             |                 |               | 36,164.00   | 4,55,141.75     |
| <b>ADVANCE DETAILS IF ANY</b>              |        |                            |                                              |             |                 |               |             |                 |
| Uptodate Advance Amount:                   |        | Uptodate Advance Recovery: |                                              |             | Balance Amount: |               | TDS :       |                 |
| <b>ADVANCE RECOVERY DETAILS IF ANY</b>     |        |                            |                                              |             |                 |               |             |                 |
| Remark:                                    |        |                            |                                              |             |                 |               |             |                 |
| Narration :                                |        |                            |                                              |             |                 |               |             |                 |

| RA Bill                                                                                                                                                                                                                                                                 |                                                                                                                                                                                                                                                                                                                                                                              |  |  |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|--|
| <b>Project</b> : THE CAMELIA PHASE I<br><b>Contractor</b> : PROSAFETY ENTERPRISES<br><b>Adress</b> :<br><b>Work Group</b> :<br><b>Phone</b> :<br><b>PAN</b> :<br><b>ST No</b> :<br><b>VAT/TIN No</b> :<br><b>GST No</b> :<br><b>Executed By</b> : PROSAFETY ENTERPRISES | <b>Work Order No</b> : 180<br><b>Work Order Date</b> : 09/02/2024<br><b>Work Order Value</b> : 599,600.00<br><b>Building Name</b> :<br><b>RA Bill No</b> : 1,143<br><b>RA Bill Date</b> : 08/10/2024<br><br><b>Cont. Bill No</b> :<br><b>Cont. Bill Date</b> : 02/10/2024 00:00:00<br><div style="text-align: center; font-weight: bold; margin-top: 10px;">UNAPPROVED</div> |  |  |
| Maharashtra                                                                                                                                                                                                                                                             |                                                                                                                                                                                                                                                                                                                                                                              |  |  |

| Payment Summary                                                                                                 |                           |                    |                             |
|-----------------------------------------------------------------------------------------------------------------|---------------------------|--------------------|-----------------------------|
| Description                                                                                                     | Upto previous bill Amount | Current Bill       | Cumulative Amount           |
| <b>A) Payments</b>                                                                                              |                           |                    |                             |
| 1) Total Certified Amount                                                                                       | 4,18,977.75               | 36,164.00          | 4,55,141.75                 |
| 2) Service Tax                                                                                                  | 0.00                      | 0.00               | 0.00                        |
| 3) VAT                                                                                                          | 0.00                      | 0.00               | 0.00                        |
| 4) GST Provider Amt                                                                                             | 75,416.02                 | 6,509.52           | 81,925.54                   |
| 5) Other Charges                                                                                                | 0.00                      | 0.00               | 0.00                        |
| 6) Credits                                                                                                      | 0.00                      | 0.00               | 0.00                        |
| <b>Sub total A</b>                                                                                              | <b>4,94,393.77</b>        | <b>42,673.52</b>   | <b>5,37,067.29</b>          |
| <b>B) Recoveries</b>                                                                                            |                           |                    |                             |
| 1) Retention 0.00 %                                                                                             | 0.00                      | 0.00               | 0.00                        |
| 2) TDS %                                                                                                        | 0.00                      | 0.00               | 0.00                        |
| 3) Advance Recovered                                                                                            | 0.00                      | 0.00               | 0.00                        |
| 4) Debit / Discount                                                                                             | 0.00                      | 0.00               | 0.00                        |
| <b>Sub total B</b>                                                                                              | <b>0.00</b>               | <b>0.00</b>        | <b>0.00</b>                 |
| <b>C) Total Payments ( A-B )</b>                                                                                | <b>494,393.77</b>         | <b>42,673.52</b>   | <b>5,37,067.29</b>          |
| <b>Net Payable Amount :</b><br><b>Amount in words :</b> RUPEES FORTY-TWO THOUSAND SIX HUNDRED SEVENTY-FOUR ONLY |                           |                    |                             |
| Voucher No :                      Date :                                                                        |                           |                    |                             |
| <b>Remark :</b>                                                                                                 |                           |                    |                             |
| <b>Prepared By</b>                                                                                              | <b>Checked By</b>         | <b>Approved By</b> | <b>Contractor Signature</b> |

Kranti Gasone

PROSAFETY ENTERPRISES