

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I			Work Order No : 215					
Contractor : MD KASHIM			Work Order Date : 05/07/2024					
Adress :			Work Order Value : 2,160,000.00					
Work Group :			Building Name :					
Phone :			RA Bill No : 1,156					
PAN : CAQPK9357L			RA Bill Date : 08/10/2024					
ST No :								
VAT/TIN No :			Cont. Bill No :					
GST No			Maharashtra			Cont. Bill Date : 01/10/2024 00:00:00		
Executed By : MD KASHIM			UNAPPROVED					
Description of items	Unit	Rate	WO Qty	Previous Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
A, B & C wing Steel & Coupler quantity								
B-building steel reinforcement work	MT	7,200.00	300.00	120.00	30.00	150.00	2,16,000.00	10,80,000.00
Total Certified labour Amount :							2,16,000.00	10,80,000.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:			Balance Amount:		TDS :	
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description		Upto previous bill Amount		Current Bill		Cumulative Amount		
A) Payments								
1) Total Certified Amount		8,64,000.00		2,16,000.00		10,80,000.00		
2) Service Tax		0.00		0.00		0.00		
3) VAT		0.00		0.00		0.00		
4) GST Provider Amt		0.00		0.00		0.00		
5) Other Charges		0.00		0.00		0.00		
6) Credits		0.00		0.00		0.00		
Sub total A		8,64,000.00		2,16,000.00		10,80,000.00		
B) Recoveries								
1) Retention 5.00 %		43,200.00		10,800.00		54,000.00		
2) TDS %		0.00		0.00		0.00		
3) Advance Recovered		0.00		0.00		0.00		
4) Debit / Discount		0.00		0.00		0.00		
Sub total B		43,200.00		10,800.00		54,000.00		
C) Total Payments (A-B)		820,800.00		2,05,200.00		10,26,000.00		
Net Payable Amount :								
Amount in words : RUPEES TWO LAC FIVE THOUSAND TWO HUNDRED ONLY								
Voucher No : Date :								

RA Bill			
Project	: THE CAMELIA PHASE I	Work Order No	: 215
Contractor	: MD KASHIM	Work Order Date	: 05/07/2024
Adress	:	Work Order Value	: 2,160,000.00
Work Group	:	Building Name	:
Phone	:	RA Bill No	: 1,156
PAN	: CAQPK9357L	RA Bill Date	: 08/10/2024
ST No	:	:	:
VAT/TIN No	:	Cont. Bill No	:
GST No	:	Cont. Bill Date	: 01/10/2024 00:00:00
Executed By	: MD KASHIM	UNAPPROVED	
Remark :			
Prepared By	Checked By	Approved By	Contractor Signature

Kranti Gasone

MD KASHIM