

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I				Work Order No : 55				
Contractor : SWAMEE EARTH MOVERS				Work Order Date : 12/11/2022				
Adress :				Work Order Value : 26,200,000.00				
Work Group :				Building Name :				
Phone :				RA Bill No : 1,350				
PAN :				RA Bill Date : 05/03/2025				
ST No :								
VAT/TIN No :				Cont. Bill No :				
GST No : Maharashtra				Cont. Bill Date : 03/03/2025 00:00:00				
Executed By : SWAMEE EARTH MOVERS				UNAPPROVED				
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
HIRE OR RENTAL								
Crane hire on rent 0	hours	1,500.00	100.00	44.00	0.00	44.00	0.00	66,000.00
Dumper Haywa 0	Day	9,500.00	100.00	26.00	0.00	26.00	0.00	2,47,000.00
Dumper mini haywa 0	Day	8,000.00	100.00	23.00	0.00	23.00	0.00	1,84,000.00
JCB BUCKET	Hour	1,000.00	1,000.00	649.15	13.00	662.15	13,000.00	6,62,150.00
Local trip at site 0	Nos	1,500.00	10,000.00	33.00	0.00	33.00	0.00	49,500.00
MURUM PURCHASE	Nos	1,000.00	5,000.00	1,377.00	266.00	1,643.00	2,66,000.00	16,43,000.00
Roller 0	Day	6,000.00	50.00	5.00	0.00	5.00	0.00	30,000.00
Tractor Bucket 0	Nos	6,000.00	500.00	7.00	0.00	7.00	0.00	42,000.00
Total Certified labour Amount :							2,79,000.00	29,23,650.00
ADVANCE DETAILS IF ANY								
Uptodate Advance Amou		Uptodate Advance			Balance Amount		TDS :	
Recovery:								
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								

RA Bill			
Project : THE CAMELIA PHASE I Contractor : SWAMEE EARTH MOVERS Adress : Work Group : Phone : PAN : ST No : VAT/TIN No : GST No : Executed By : SWAMEE EARTH MOVERS	Work Order No : 55 Work Order Date : 12/11/2022 Work Order Value : 26,200,000.00 Building Name : RA Bill No : 1,350 RA Bill Date : 05/03/2025 Cont. Bill No : Cont. Bill Date : 03/03/2025 00:00:00 UNAPPROVED		
Maharashtra			

Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	26,44,650.00	2,79,000.00	29,23,650.00
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	26,44,650.00	2,79,000.00	29,23,650.00
B) Recoveries			
1) Retention 0.00 %	0.00	0.00	0.00
2) TDS %	0.00	0.00	0.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	0.00	0.00	0.00
C) Total Payments (A-B)	2,644,650.00	2,79,000.00	29,23,650.00

Net Payable Amount : Amount in words : RUPEES TWO LAC SEVENTY-NINE THOUSAND ONLY
Voucher No : Date :
Remark :
Prepared By Checked By Approved By Contractor Signature

Kranti Gasone

SWAMEE EARTH MOVERS