

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I			Work Order No : 273					
Contractor : MG BUILDCON			Work Order Date : 03/04/2025					
Adress :			Work Order Value : 3,165,803.62					
Work Group :			Building Name :					
Phone :			RA Bill No : 1,400					
PAN : CGBPG8269C			RA Bill Date : 05/04/2025					
ST No :								
VAT/TIN No :			Cont. Bill No :					
GST No :			Maharashtra			Cont. Bill Date : 05/04/2025 00:00:00		
Executed By : MG BUILDCON			UNAPPROVED					
Description of items	Unit	Rate	WO Qty	Previus Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
C - wing 1st floor waterproofing work								
Toilet and Utility and balcony waterproofing work .0	NO	298,660.72	1.00	1.00	0.00	1.00	0.00	2,98,660.72
C - wing 2nd floor waterproofing work								
Toilet and Utility and balcony waterproofing work .0	NO	298,660.72	1.00	1.00	0.00	1.00	0.00	2,98,660.72
C - wing 3rd floor waterproofing work								
Toilet and Utility and balcony waterproofing work .0	NO	298,660.72	1.00	1.00	0.00	1.00	0.00	2,98,660.72
C - wing 4th floor waterproofing work								
Toilet and Utility and balcony waterproofing work .0	NO	298,660.72	1.00	1.00	0.00	1.00	0.00	2,98,660.72
C - wing 5th floor waterproofing work								
Toilet and Utility and balcony waterproofing work .0	NO	298,660.72	1.00	1.00	0.00	1.00	0.00	2,98,660.72
C - wing 6th floor waterproofing work								
Toilet and Utility and balcony waterproofing work .0	NO	298,660.72	1.00	1.00	0.00	1.00	0.00	2,98,660.72
C - wing 7th floor waterproofing work								
Toilet and Utility and balcony waterproofing work .0	NO	298,660.72	1.00	1.00	0.00	1.00	0.00	2,98,660.72
C - wing 8th floor waterproofing work								
Toilet and Utility and balcony waterproofing work .	NO	358,392.86	1.00	1.00	0.00	1.00	0.00	3,58,392.86

RA Bill								
Project	: THE CAMELIA PHASE I	Work Order No	: 273					
Contractor	: MG BUILDCON	Work Order Date	: 03/04/2025					
Adress	:	Work Order Value	: 3,165,803.62					
Work Group	:	Building Name	:					
Phone	:	RA Bill No	: 1,400					
PAN	: CGBPG8269C	RA Bill Date	: 05/04/2025					
ST No	:		:					
VAT/TIN No	:	Cont. Bill No	:					
GST No		Cont. Bill Date	: 05/04/2025 00:00:00					
Executed By	: MG BUILDCON	UNAPPROVED						
0								
C - wing 9th floor waterproofing work								
Toilet and Utility and balcony waterproofing work	NO	358,392.86	1.00	0.00	1.00	1.00	3,58,392.86	3,58,392.86
C - wing 10th floor waterproofing work								
Toilet and Utility and balcony waterproofing work	NO	358,392.86	1.00	0.00	1.00	1.00	3,58,392.86	3,58,392.86
Total Certified labour Amount :							7,16,785.72	31,65,803.62
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:			TDS :	
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								
Payment Summary								
Description	Upto previous bill Amount		Current Bill		Cumulative Amount			
A) Payments								
1) Total Certified Amount	24,49,017.90		7,16,785.72		31,65,803.62			
2) Service Tax	0.00		0.00		0.00			
3) VAT	0.00		0.00		0.00			
4) GST Provider Amt	0.00		0.00		0.00			
5) Other Charges	0.00		0.00		0.00			
6) Credits	0.00		0.00		0.00			
Sub total A	24,49,017.90		7,16,785.72		31,65,803.62			
B) Recoveries								
1) Retention 5.00 %	122,450.92		35,839.28		1,58,290.20			
2) TDS %	0.00		0.00		0.00			
3) Advance Recovered	0.00		0.00		0.00			
4) Debit / Discount	0.00		0.00		0.00			
Sub total B	122,450.92		35,839.28		1,58,290.20			
C) Total Payments (A-B)	2,326,566.98		6,80,946.44		30,07,513.42			
Net Payable Amount :								
Amount in words : RUPEES SIX LAC EIGHTY THOUSAND NINE HUNDRED FORTY-SIX ONLY								

RA Bill			
Project	: THE CAMELIA PHASE I	Work Order No	: 273
Contractor	: MG BUILDCON	Work Order Date	: 03/04/2025
Adress	:	Work Order Value	: 3,165,803.62
Work Group	:	Building Name	:
Phone	:	RA Bill No	: 1,400
PAN	: CGBPG8269C	RA Bill Date	: 05/04/2025
ST No	:		:
VAT/TIN No	:	Cont. Bill No	:
GST No	:	Cont. Bill Date	: 05/04/2025 00:00:00
Executed By	: MG BUILDCON		
			UNAPPROVED
Voucher No : Date :			
Remark :			
Prepared By	Checked By	Approved By	Contractor Signature

Kranti Gasone

MG BUILDCON