

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I				Work Order No : 267				
Contractor : GUPTA ENTERPRISES				Work Order Date : 13/03/2025				
Adress :				Work Order Value : 7,244,225.32				
Work Group :				Building Name :				
Phone :				RA Bill No : 1,408				
PAN : EPXPG3855P				RA Bill Date : 05/04/2025				
ST No :				:				
VAT/TIN No :				Cont. Bill No : 2				
GST No : Maharashtra				Cont. Bill Date : 04/04/2025 00:00:00				
Executed By : GUPTA ENTERPRISES				UNAPPROVED				
Description of items	Unit	Rate	WO Qty	Prevuios Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
C - wing 1st floor								
Wall gypsum finish work 0	Sq.ft	27.56	19,580.40	19,580.40	0.00	19,580.40	0.00	5,39,635.82
C - wing 2 nd floor								
Wall gypsum finish work 0	Sq.ft	27.56	19,580.40	19,580.40	0.00	19,580.40	0.00	5,39,635.82
C - wing 3rd floor								
Wall gypsum finish work 0	Sq.ft	27.56	19,580.40	19,580.40	0.00	19,580.40	0.00	5,39,635.82
C - wing 4th floor								
Wall gypsum finish work 0	Sq.ft	27.56	19,580.40	19,580.40	0.00	19,580.40	0.00	5,39,635.82
C - wing 5 th floor								
Wall gypsum finish work 0	Sq.ft	27.56	19,580.40	19,580.40	0.00	19,580.40	0.00	5,39,635.82
C - wing 6 th floor								
Wall gypsum finish work 0	Sq.ft	27.56	17,921.64	17,921.64	0.00	17,921.64	0.00	4,93,920.40
C - wing 7 th floor								
Wall gypsum finish work 0	Sq.ft	27.56	19,580.40	19,580.40	0.00	19,580.40	0.00	5,39,635.82
C - wing 8 th floor								
Wall gypsum finish work	Sq.ft	27.56	19,580.40	0.00	19,580.40	19,580.40	5,39,635.82	5,39,635.82
C - wing 9 th floor								
Wall gypsum finish work	Sq.ft	27.56	19,580.40	0.00	19,580.40	19,580.40	5,39,635.82	5,39,635.82
C - wing 10 th floor								
Wall gypsum finish work	Sq.ft	27.56	19,580.40	0.00	19,580.40	19,580.40	5,39,635.82	5,39,635.82
C - wing 11 th floor								
Wall gypsum finish work	Sq.ft	27.56	19,580.40	0.00	19,580.40	19,580.40	5,39,635.82	5,39,635.82
C - wing 1st floor								

RA Bill								
Project : THE CAMELIA PHASE I Contractor : GUPTA ENTERPRISES Adress : Work Group : Phone : PAN : EPXPG3855P ST No : VAT/TIN No : GST No : Executed By : GUPTA ENTERPRISES					Work Order No : 267 Work Order Date : 13/03/2025 Work Order Value : 7,244,225.32 Building Name : RA Bill No : 1,408 RA Bill Date : 05/04/2025 Cont. Bill No : 2 Cont. Bill Date : 04/04/2025 00:00:00			
UNAPPROVED								
Ceiling pattra punning work 0	Sq.ft	16.43	7,551.48	7,551.48	0.00	7,551.48	0.00	1,24,070.82
C - wing 2 nd floor								
Ceiling pattra punning work 0	Sq.ft	16.43	7,551.48	7,551.48	0.00	7,551.48	0.00	1,24,070.82
C - wing 3 rd floor								
Ceiling pattra punning work 0	Sq.ft	16.43	7,551.48	7,551.48	0.00	7,551.48	0.00	1,24,070.82
C - wing 4th floor								
Ceiling pattra punning work 0	Sq.ft	16.43	7,551.48	7,551.48	0.00	7,551.48	0.00	1,24,070.82
C - wing 5 th floor								
Ceiling pattra punning work 0	Sq.ft	16.43	7,551.48	7,551.48	0.00	7,551.48	0.00	1,24,070.82
C - wing 6 th floor								
Ceiling pattra punning work 0	Sq.ft	16.43	6,892.18	6,892.18	0.00	6,892.18	0.00	1,13,238.52
C - wing 7 th floor								
Ceiling pattra punning work 0	Sq.ft	16.43	7,551.48	7,551.48	0.00	7,551.48	0.00	1,24,070.82
C - wing 8 th floor								
Ceiling pattra punning work	Sq.ft	16.43	7,551.48	0.00	7,551.48	7,551.48	1,24,070.82	1,24,070.82
C - wing 9 th floor								
Ceiling pattra punning work	Sq.ft	16.43	7,551.48	0.00	7,551.48	7,551.48	1,24,070.82	1,24,070.82
C - wing 10 th floor								
Ceiling pattra punning work	Sq.ft	16.43	7,551.48	0.00	7,551.48	7,551.48	1,24,070.82	1,24,070.82
C - wing 11 th floor								
Ceiling pattra punning work	Sq.ft	16.43	7,551.48	0.00	7,551.48	7,551.48	1,24,070.82	1,24,070.82
Total Certified labour Amount :					26,54,826.56		72,44,225.32	
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:			Uptodate Advance Recovery:			Balance Amount:		TDS :
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								

RA Bill			
Project : THE CAMELIA PHASE I Contractor : GUPTA ENTERPRISES Adress : Work Group : Phone : PAN : EPXPG3855P ST No : VAT/TIN No : GST No : Executed By : GUPTA ENTERPRISES	Work Order No : 267 Work Order Date : 13/03/2025 Work Order Value : 7,244,225.32 Building Name : RA Bill No : 1,408 RA Bill Date : 05/04/2025 Cont. Bill No : 2 Cont. Bill Date : 04/04/2025 00:00:00 UNAPPROVED		
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	45,89,398.76	26,54,826.56	72,44,225.32
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	0.00	0.00	0.00
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	45,89,398.76	26,54,826.56	72,44,225.32
B) Recoveries			
1) Retention 5.00 %	229,469.93	1,32,741.32	3,62,211.25
2) TDS %	0.00	0.00	0.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	229,469.93	1,32,741.32	3,62,211.25
C) Total Payments (A-B)	4,359,928.83	25,22,085.24	68,82,014.07
Net Payable Amount : Amount in words : RUPEES TWENTY-FIVE LAC TWENTY-TWO THOUSAND EIGHTY-FIVE ONLY			
Voucher No : Date :			
Remark :			
Prepared By	Checked By	Approved By	Contractor Signature

Kranti Gasone

GUPTA ENTERPRISES