

AKANKSHA BUILDERS

214, The Pentagon , Pune - Satara Road , Near Panchami Hotel, Parvati ,Pune - 411009

RA Bill								
Project : THE CAMELIA PHASE I					Work Order No : 249			
Contractor : SATYAM ENTERPRISES					Work Order Date : 09/01/2025			
Adress :					Work Order Value : 3,873,840.96			
Work Group :					Building Name :			
Phone :					RA Bill No : 1,438			
PAN : BMFPG3719Q					RA Bill Date : 15/05/2025			
ST No :					:			
VAT/TIN No :					Cont. Bill No : 19/25-26			
GST No : Maharashtra					Cont. Bill Date : 13/05/2025 00:00:00			
Executed By : SATYAM ENTERPRISES					UNAPPROVED			
Description of items	Unit	Rate	WO Qty	Prevuios Qty	Current Qty	Upto Date Qty	Current Amt	Cummulative Amt
B - wing 1st floor								
Wall gypsum finish work 0	Sq.ft	26.00	7,747.85	7,747.85	0.00	7,747.85	0.00	2,01,444.10
B - wing 2nd floor								
Wall gypsum finish work 0	Sq.ft	26.00	7,747.85	7,747.85	0.00	7,747.85	0.00	2,01,444.10
B - wing 3rd floor								
Wall gypsum finish work 0	Sq.ft	26.00	7,747.85	7,747.85	0.00	7,747.85	0.00	2,01,444.10
B - wing 4th floor								
Wall gypsum finish work 0	Sq.ft	26.00	12,553.08	12,553.08	0.00	12,553.08	0.00	3,26,380.08
B - wing 5th floor								
Wall gypsum finish work 0	Sq.ft	26.00	12,553.08	12,553.08	0.00	12,553.08	0.00	3,26,380.08
B - wing 6th floor								
Wall gypsum finish work 0	Sq.ft	26.00	10,972.07	10,972.07	0.00	10,972.07	0.00	2,85,273.82
B - wing 7th floor								
Wall gypsum finish work 0	Sq.ft	26.00	12,553.08	12,553.08	0.00	12,553.08	0.00	3,26,380.08
B - wing 8th floor								
Wall gypsum finish work 0	Sq.ft	26.00	12,553.08	12,553.08	0.00	12,553.08	0.00	3,26,380.08
B - wing 9th floor								
Wall gypsum finish work	Sq.ft	26.00	12,553.08	0.00	12,553.08	12,553.08	3,26,380.08	3,26,380.08
B - wing 10th floor								
Wall gypsum finish work	Sq.ft	26.00	12,553.08	0.00	12,553.08	12,553.08	3,26,380.08	3,26,380.08
B - wing 11th floor								
Wall gypsum finish work	Sq.ft	26.00	10,972.07	0.00	10,972.07	10,972.07	2,85,273.82	2,85,273.82
B - wing 1st floor								

RA Bill								
Project : THE CAMELIA PHASE I Contractor : SATYAM ENTERPRISES Adress : Work Group : Phone : PAN : BMFPG3719Q ST No : VAT/TIN No : GST No : Executed By : SATYAM ENTERPRISES					Work Order No : 249 Work Order Date : 09/01/2025 Work Order Value : 3,873,840.96 Building Name : RA Bill No : 1,438 RA Bill Date : 15/05/2025 : Cont. Bill No : 19/25-26 Cont. Bill Date : 13/05/2025 00:00:00			
UNAPPROVED								
Ceiling pattra punning work 0	Sq.ft	15.50	3,117.15	3,117.15	0.00	3,117.15	0.00	48,315.78
B - wing 2nd floor								
Ceiling pattra punning work 0	Sq.ft	15.50	3,117.15	3,117.15	0.00	3,117.15	0.00	48,315.78
B - wing 3rd floor								
Ceiling pattra punning work 0	Sq.ft	15.50	3,117.15	3,117.15	0.00	3,117.15	0.00	48,315.78
B - wing 4th floor								
Ceiling pattra punning work 0	Sq.ft	15.50	4,960.91	4,960.91	0.00	4,960.91	0.00	76,894.14
B - wing 5th floor								
Ceiling pattra punning work 0	Sq.ft	15.50	4,960.91	4,960.91	0.00	4,960.91	0.00	76,894.14
B - wing 6th floor								
Ceiling pattra punning work 0	Sq.ft	15.50	4,334.45	4,334.45	0.00	4,334.45	0.00	67,183.94
B - wing 7th floor								
Ceiling pattra punning work 0	Sq.ft	15.50	4,960.91	4,960.91	0.00	4,960.91	0.00	76,894.14
B - wing 8th floor								
Ceiling pattra punning work 0	Sq.ft	15.50	4,960.91	4,960.91	0.00	4,960.91	0.00	76,894.14
B - wing 9th floor								
Ceiling pattra punning work	Sq.ft	15.50	4,960.91	0.00	4,960.91	4,960.91	76,894.11	76,894.11
B - wing 10th floor								
Ceiling pattra punning work	Sq.ft	15.50	4,960.91	0.00	4,960.91	4,960.91	76,894.14	76,894.14
B - wing 11th floor								
Ceiling pattra punning work	Sq.ft	15.50	4,334.48	0.00	4,334.48	4,334.48	67,184.44	67,184.44
Total Certified labour Amount : 11,59,006.66 38,73,840.92								
ADVANCE DETAILS IF ANY								
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:		TDS :		
ADVANCE RECOVERY DETAILS IF ANY								
Remark:								
Narration :								

RA Bill			
Project : THE CAMELIA PHASE I Contractor : SATYAM ENTERPRISES Adress : Work Group : Phone : PAN : BMFPG3719Q ST No : VAT/TIN No : GST No : Executed By : SATYAM ENTERPRISES	Work Order No : 249 Work Order Date : 09/01/2025 Work Order Value : 3,873,840.96 Building Name : RA Bill No : 1,438 RA Bill Date : 15/05/2025 Cont. Bill No : 19/25-26 Cont. Bill Date : 13/05/2025 00:00:00 UNAPPROVED		
Payment Summary			
Description	Upto previous bill Amount	Current Bill	Cumulative Amount
A) Payments			
1) Total Certified Amount	27,14,834.28	11,59,006.66	38,73,840.94
2) Service Tax	0.00	0.00	0.00
3) VAT	0.00	0.00	0.00
4) GST Provider Amt	4,88,670.16	2,08,621.20	6,97,291.36
5) Other Charges	0.00	0.00	0.00
6) Credits	0.00	0.00	0.00
Sub total A	32,03,504.44	13,67,627.86	45,71,132.30
B) Recoveries			
1) Retention 5.00 %	135,741.70	57,950.33	1,93,692.03
2) TDS %	0.00	0.00	0.00
3) Advance Recovered	0.00	0.00	0.00
4) Debit / Discount	0.00	0.00	0.00
Sub total B	135,741.70	57,950.33	1,93,692.03
C) Total Payments (A-B)	3,067,762.74	13,09,677.53	43,77,440.27
Net Payable Amount : Amount in words : RUPEES THIRTEEN LAC NINE THOUSAND SIX HUNDRED SEVENTY-EIGHT ONLY			
Voucher No : Date :			
Remark :			
Prepared By	Checked By	Approved By	Contractor Signature

Kranti Gasone

SATYAM ENTERPRISES