

AKANKSHA BUILDERS

GSTIN no.: 27AANFA5639E1ZC

State : Maharashtra State Code: 27

RA Bill No.: 107

Highrise

Name of Project : THE CAMELIA PHASE I

Name of Contractor : R R GOWDA

Executed By : R R GOWDA

Work Order No. : 7

Voucher No :

Date of Bill : 23/11/2022

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	Departmental Labour GOWDA Male Coolie SAC :	No.	1,000.00	600.00	229.25	16.00	245.25	137,550.00	9,600.00	147,150.00	24.53
2	Departmental Labour GOWDA Foremen SAC :	NO	500.00	750.00	13.00	1.50	14.50	9,750.00	1,125.00	10,875.00	2.90
3	Departmental Labour GOWDA Female Coolie SAC :	No.	1,000.00	450.00	114.50	6.00	120.50	51,525.00	2,700.00	54,225.00	12.05
A TOTAL AMOUNT OF WORK DONE								198,825.00	13,425.00	212,250.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount:							

F	TAXES (+)				
	VAT				0.00
	SERVICE TAX				0.00
	GST				0.00
	GST Details:				
	Total GST For Provider		Total GST For Receiver		Total GST
	Total CGST	0.00	Total CGST	0.00	Total CGST 0.00
	Total SGST	0.00	Total SGST	0.00	Total SGST 0.00
	Total IGST	0.00	Total IGST	0.00	Total IGST 0.00
	Total	0.00		0.00	0.00
G	ADVANCE RECOVERY (-)				
	Uptodate Advance Amount:	Uptodate Advance Recovery:	Balance Amount:		
H	OTHERS (+)				0.00
I	RETENTION (-)				0.00
J	TOTAL AMOUNT				13,425.00
K	T.D.S AMOUNT				0.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				13,425.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt		
		231,963.00	0.00		
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director