

Arjun Infra

GSTIN no.: State : State Code :

RA Bill No.: 70

Highrise

Name of Project : UMA PANORUMA VILLAS

Name of Contractor : AMARJEET TAMSOY

Work Order No. : 7

Date of Bill : 16/05/2025

Executed By : AMARJEET TAMSOY

Voucher No :

PAN No:

GSTIN No.:

State: Andhra Pradesh (New) State Code: 37

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	MISC WORKS HOUSE KEEPING AND NMR FEMALE SAC :	NO	300.00000	380.000	244.5000	55.0000	299.5000	92,910.00	20,900.00	113,810.00	99.83
2	MISC WORKS HOUSE KEEPING AND NMR MALE SAC :	NO	300.00000	480.000	144.0000	138.0000	282.0000	69,120.00	66,240.00	135,360.00	94.00
3	MISC WORKS HOUSE KEEPING AND NMR MALE SAC :	NO	450.00000	480.000	382.0000	14.0000	396.0000	183,360.00	6,720.00	190,080.00	88.00
4	MISC WORKS HOUSE KEEPING AND NMR Male Chipping Labour SAC :	NO	300.00000	600.000	22.0000	8.0000	30.0000	13,200.00	4,800.00	18,000.00	10.00
5	MISC WORKS HOUSE KEEPING AND NMR Male Hacking Labour SAC :	NO	300.00000	600.000	38.5000	3.0000	41.5000	23,100.00	1,800.00	24,900.00	13.83
A TOTAL AMOUNT OF WORK DONE								381,690.00	100,460.00	482,150.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (+)											
									0.00		
E ADJUST DEBITS (-)											
Previous Amount:			Current Amount:		Cumulative Amount:			Debit Amount:			
F TAXES (+)											
VAT									0.00		
SERVICE TAX									0.00		
GST											
GST Details:											
Total GST For Provider			Total GST For Receiver			Total GST					
Total CGST			0.00	Total CGST			0.00	Total CGST			0.00
Total SGST			0.00	Total SGST			0.00	Total SGST			0.00
Total IGST			0.00	Total IGST			0.00	Total IGST			0.00
Total			0.00				0.00				0.00
G ADVANCE RECOVERY (-)											
Uptodate Advance Amount:			Uptodate Advance Recovery:			Balance Amount:			0.00		
H OTHERS (+)									0.00		
I RETENTION (-)									0.00		
J TOTAL AMOUNT									100,460.00		
K T.D.S AMOUNT									0.00		
J WCT TDS AMOUNT									0.00		
L AMOUNT PAYABLE									100,460.00		
Total WO Amt			Total RAbill Amount				Total Ret Amt				
WO_Amt	WO_Tax	Total Amt	RAbill Amt Basic	Tax_Amt	Total RAbill Amt		0.00				
834,000.00	-	834,000.00	482,150.00	0.00	482,150.00						

Prepared By	Manager Billing	CMD	Director
Approved by digitally with the concern of			
Name	Date/Time	Current Status	