

SN Associates Gurgaon

GSTIN no.: 06ADFPD5561P1ZA

State : Haryana State Code: 6

RA Bill No.: 2

Highrise

Name of Project : CAMELIAS 101 GURGAON
Name of Contractor : Suvidha Electricals Executed By : Suvidha Electricals
Work Order No. : 2 Voucher No :
Date of Bill : 15/10/2024

GSTIN No.: State: Delhi State Code: 07

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	Cam101 TAsk1_Electrical Electrical Work for network cable SAC :	Sqft	10,000.00	30.00		100.00	100.00	0.00	3,000.00	3,000.00	1.00
2	Cam101 TAsk1_Electrical Electrical Work labour only SAC :	Sqft	3,000.00	65.00		1,000.00	1,000.00	0.00	65,000.00	65,000.00	33.33
3	Cam101 TAsk1_Electrical Electrical Work for network cable SAC :	Sqft	10,000.00	30.00		1,000.00	1,000.00	0.00	30,000.00	30,000.00	10.00
A TOTAL AMOUNT OF WORK DONE								0.00	98,000.00	98,000.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:		Cumulative Amount:							

F	TAXES (+)					
	VAT					0.00
	SERVICE TAX					0.00
	GST					17,640.00
	GST Details:					
	Total GST For Provider		Total GST For Receiver		Total GST	
	Total CGST	8,820.00	Total CGST	0.00	Total CGST	8,820.00
	Total SGST	8,820.00	Total SGST	0.00	Total SGST	8,820.00
	Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
	Total				17,640.00	
G	ADVANCE RECOVERY (-)					
	Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)					0.00
I	RETENTION (-)					9,800.00
J	TOTAL AMOUNT					105,840.00
K	T.D.S AMOUNT					0.00
J	WCT TDS AMOUNT					0.00
L	AMOUNT PAYABLE					105,840.00
	Wo Total Amt	Total RAbill Amt	Total Ret Amt			
		98,000.00	9,800.00			
Prepared By	Manager - Billing	GM- Operations	Manager - Accounts	President	Director	