

Dependencies

Depend On Task	Reference	Offset	Start Day
01 Internal Plaster			
Building A Brick	Start	1	0
01 Internal Plaster	Start	1	0
01 Internal Plaster 2			
BBM 115MM (CM 1:4)	Start	0	0
1st Floor RCC Pardi M20			
1st Floor RCC slab & beam M20	Start	0	0
1st Floor RCC slab & beam M20			
1st Floor RCC Column M20	Start	0	0
1st Floor RCC Staircase	Start	0	0
1st Floor RCC Staircase			
1st Floor RCC Column M20	End	0	0
A Bldg 4th floor Doors Door Shutter			
A Bldg 4th floor Doors Frames	Start	0	0
A Bldg 4th floor Doors Frames			
A Bldg 4th floor Doors Bath	Start	0	0
A Building All. work Kitchen Work			
A 1st floor Doors Dry balcony	Start	0	0
A 1st floor Doors Door Shutter			
A 1st floor Doors Bath	Start	0	0
A 1st Flr.Int. Plaster Int. Wall			
A 1st Floor BBM -	Start	2	0
A 1st Flr.Steel Steel			
A Bldg RCC for 1st slab	Start	1	0
A 2nd Flr.Steel Steel			
A 1st Floor RCC Concrete for 2nd slab	Start	1	0
A 3rd Floor Steel Steel			
A Bldg 2nd floor RCC For 3rd slab	Start	1	0
A 4th Floor Steel Steel			
A Bldg RCC For 4th slab	Start	1	0
A 4th Flr.Int.Plaster Int. Wall			
A Bldg BBM 4th Floor	Start	2	0
A 4th Flr.Mis. Siporex Blk.Masonry-650x2			
A Bldg BBM 4th Floor	Start	8	0
A bldg 1st floor POP Punning work			
A 1st Flr.Int. Plaster Int. Wall	Start	2	0
A Bldg 1st Flr. Painting			
A Bldg Parking Floor Painting Oil Paint	Start	2	0
A Bldg 2nd flr.Int. Plaster Int. Wall			
A 2nd Floor BBM 2nd Floor	Start	2	0
A Bldg 2nd floor Doors Door Shutter			
A Bldg 2nd floor Doors Frames	Start	0	0
A Bldg 2nd floor Doors Frames			
A Bldg 2nd floor Doors Bath	Start	0	0
A bldg 2nd floor POP Punning work			
A Bldg 2nd flr.Int. Plaster Int. Wall	Start	2	0
A Bldg 2nd Flr. Painting			

Dependencies

Depend On Task	Reference	Offset	Start Day
A Bldg 1st Flr. Painting	Start	2	0
A Bldg 3rd floor Doors Door Shutter			
A Bldg 3rd floor Doors Frames	Start	0	0
A Bldg 3rd floor Doors Frames			
A Bldg 3rd floor Doors Bath	Start	0	0
A bldg 3rd floor POP Punning work			
A Bldg.3rd Flr.Int.Plaster Internal Plas	Start	2	0
A Bldg 3rd Flr. Painting			
A Bldg 2nd Flr. Painting	Start	2	0
A bldg 4th floor POP Punning work			
A 4th Flr.Int.Plaster Int. Wall	Start	2	0
A Bldg 4th Flr. Painting			
A Bldg 3rd Flr. Painting	Start	2	0
A Bldg BBM 8" Thk.			
A 4TH FLOOR	Start	8	0
A Bldg BBM BBM 8" Thk.			
A Bldg RCC for 1st slab	Start	10	0
A Bldg Labour Elevation, Chajja			
A Bldg Painting - 1 Job	Start	2	0
A Bldg Labour Fabrication			
A Bldg BBM 4th Floor	Start	1	0
A bldg OHWT & LMR Beam & Slab Concrete M			
A 4th Floor Steel Steel	End	1	0
A bldg OHWT & LMR Column Concrete M20			
A 4th Floor Steel Steel	End	1	0
A bldg OHWT & LMR Column Steel			
A 4th Floor Steel Steel	End	1	0
A bldg OHWT & LMR Miscellaneous			
A 4th Floor Steel Steel	End	1	0
A bldg OHWT & LMR Slab & Beam Steel			
A 4th Floor Steel Steel	End	1	0
A Bldg Painting - 1 Job			
A Bldg.Painting Work External Painting	Start	2	0
A Bldg Parking Floor Painting Oil Paint			
A Bldg Parking Floor Painting External	Start	0	0
A Bldg Parking Flr.steel Steel			
A Bldg Concrete- RCC M20	Start	1	0
A Bldg Plinth Level Steel			
A Bldg PCC Below Footing	Start	1	0
A Bldg UCR Masonary 18" UCR Masonary			
A Bldg Concrete- RCC M20	Start	15	0
A Bldg.3rd Floor BBM 8" Thk.			
A 3RD FLOOR	Start	8	0
A Bldg.Painting Work External Painting			
A Bldg 4th Flr. Painting	Start	2	0
A Elen.Treatment BBM 6" Thk.			
A Elen.Treatment Steel	Start	2	0
A Elen.Treatment External Plaster			
A Elen.Treatment Steel	Start	3	0
A Elen.Treatment Int. Plaster Wall			
A Elen.Treatment BBM 6" Thk.	Start	3	0
A Elen.Treatment RCC M20			
A bldg RCC for OHWT & LMR	End	1	0

Dependencies

Depend On Task	Reference	Offset	Start Day
A Elen.Treatment Steel			
A bldg RCC for OHWT & LMR	End	1	0
A Lab.Stairecase Cap RCC			
A 4th Floor Steel Steel	End	1	0
A Lab.Stairecase Cap RCC			
A 4th Floor Steel Steel	End	1	0
A Labour Diffrence BBM			
A Bldg BBM 4th Floor	Start	8	0
A Labour Diffrence Ext.plaster Lab.			
A-painthouse Stairecase Cap External Pla	Start	2	0
A Labour Diffrence Int.Plaster			
A 4th Flr.Int.Plaster Int. Wall	Start	2	0
A PCC			
A BLDG	Start	0	0
A Steel Diffrence Steel			
A 4th Floor Steel Steel	End	1	0
A- Flat 202 Gypsum butt finish incl NOC (M+L)			
P1W1- Fifth Floor Granite Kitchen Otta(M+L)(SLK)	End	0	0
A-1 14th Flr.Cornice/Pardi/Cill Steel			
P1W1- Gr.Fl. Pantry Pantry Dado (SLK)	End	0	0
P1W1- Gr. Fl. Fire Stair Granite Tread(SLK)	End	0	0
A-painthouse Stairecase Cap BBM 8" Thk.			
A Bldg BBM 4th Floor	Start	8	0
A-painthouse Stairecase Cap External Pla			
A Bldg.External Plaster Counteryard betw	Start	2	0
A-painthouse Stairecase Cap Int. Plaster			
A 4th Flr.Int.Plaster Int. Wall	Start	2	0
A-painthouse Stairecase Cap RCC M20			
A 4th Floor Steel Steel	End	1	0
A-painthouse Stairecase Cap Steel			
A 4th Floor Steel Steel	End	1	0
A1 FIRE DOORS			
A1 HYDRO-PNUEMATIC SYSTEM 04 COMMISSIONING & TESTING 20%	End	0	0
A1 HYDRO-PNUEMATIC SYSTEM			
A1 SOLAR SYSTEM 04 INSTALLATION, TESTING & COMMISSIONING	End	0	0
A1 HYDRO-PNUEMATIC SYSTEM 01 WITH WORK ORDER - 20%			
A1 HYDRO-PNUEMATIC SYSTEM	End	0	0
A1 HYDRO-PNUEMATIC SYSTEM 04 COMMISSIONING & TESTING 20%			
A1 HYDRO-PNUEMATIC SYSTEM 03 INSTALLATION - 20%	End	0	0
A1 PIPED GAS SYSTEM			
FIRE DOORS (M+L) 02 INSTALLATION - 30%	End	0	0
A1 SOLAR SYSTEM			
A1-Building Services MCB Flat DG Supply	End	0	0
A1 SOLAR SYSTEM 01 TANK AT SITE - 25%			
A1 SOLAR SYSTEM	End	0	0
A1 SOLAR SYSTEM 02 COPPER PIPING 25%			
A1 SOLAR SYSTEM 01 TANK AT SITE - 25%	End	0	0
A1 SOLAR SYSTEM 03 COLLECTOR AT SITE 25%			
A1 SOLAR SYSTEM 02 COPPER PIPING 25%	End	0	0
A1 SOLAR SYSTEM 04 INSTALLATION, TESTING & COMMISSIONING			

Dependencies

Depend On Task	Reference	Offset	Start Day
A1 SOLAR SYSTEM 03 COLLECTOR AT SITE 25%	End	0	0
A1- 10th Floor			
A1- 9th Floor Buffing (M+L)	End	0	0
A1- 10th Floor Buffing (M+L)			
A1- Flat 1004 Melamine Polish (M+L)	End	0	0
A1- 11th Fl. COMMON PASSAGE Gypsum butt finish incl NOC (M+L)			
Mobile Creche I.P.S. Flooring	End	0	0
A1- 11th Floor			
A1- 10th Floor Buffing (M+L)	End	0	0
A1- 11th Floor Buffing (M+L)			
A1- Flat 1104 Melamine Polish (M+L)	End	0	0
A1- 12th Floor			
A1- 11th Floor Buffing (M+L)	End	0	0
A1- 12th Floor Buffing (M+L)			
A1- Flat 1204 Melamine Polish (M+L)	End	0	0
A1- 13th Floor			
A1- 12th Floor Buffing (M+L)	End	0	0
A1- 14th Floor			
A1- 13th Floor Buffing (M+L)	End	0	0
A1- 1st Floor Plumbing			
A1- Parking Floor Plumbing Parking Plumbing	End	0	0
P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
A1- 2nd Floor Plumbing			
A1-1st Floor (Lab) Int.CP sanitary (Lab)	End	0	0
P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
A1- 2nd Floor (Lab)			
A1- 2nd Floor ledge wall CLC Block Masonry 4"	End	0	0
P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
A1- 2nd Floor (Lab) Int.CP sanitary (Lab)			
P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
A1- 2nd Floor (Lab) Internnal Plumbing (Lab)	End	0	0
A1- 2nd Floor (Lab) Internnal Plumbing (Lab)			
A1- 2nd Floor (Lab)	End	0	0
P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
A1- 2nd Floor ledge wall			
P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
A1-204 Sanitaryware(Kit+2T)	End	0	0
A1- 2nd Floor ledge wall CLC Block Making 500 x 200 x 100			
P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
A1- 2nd Floor ledge wall	End	0	0
A1- 2nd Floor ledge wall CLC Block Masonry 4"			
P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
A1- 2nd Floor ledge wall CLC Block Making 500 x 200 x 100	End	0	0
A1- 3rd Floor Plumbing			
A1- 2nd Floor (Lab) Int.CP sanitary (Lab)	End	0	0
P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
A1- 5th Floor Buffing (M+L)			
A1- Flat 504 Melamine Polish (M+L)	End	0	0
A1- 6th Floor			
A1- 5th Floor Buffing (M+L)	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
A1- 6th Floor Buffing (M+L)			
A1- Flat 604 Melamine Polish (M+L)	End	0	0
A1- 7th Floor			
A1- 6th Floor Buffing (M+L)	End	0	0
A1- 7th Floor Buffing (M+L)			
A1- Flat 704 Melamine Polish (M+L)	End	0	0
A1- 8th Floor			
A1- 7th Floor Buffing (M+L)	End	0	0
A1- 8th Floor Buffing (M+L)			
A1- Flat 801 Melamine Polish (M+L)	End	0	0
A1- 9th Floor			
A1- 8th Floor Buffing (M+L)	End	0	0
A1- 9th Floor Buffing (M+L)			
A1- Flat 904 Melamine Polish (M+L)	End	0	0
A1- Flat 1001			
A1- 10th Floor	End	0	0
A1- Flat 1001 Melamine Polish (M+L)			
A1- Flat 1001	End	0	0
A1- Flat 1002			
A1- Flat 1001 Melamine Polish (M+L)	End	0	0
A1- Flat 1002 Melamine Polish (M+L)			
A1- Flat 1002	End	0	0
A1- Flat 1004			
A1- Flat 1003 Melamine Polish (M+L)	End	0	0
A1- Flat 1004 Melamine Polish (M+L)			
A1- Flat 1004	End	0	0
A1- Flat 103 Gypsum plaster incl NOC (M+L)			
Door & windows Alu. Window & lou. (P.C) (M+L)	Start	0	0
A1- Flat 1101			
A1- 11th Floor	End	0	0
A1- Flat 1101 Melamine Polish (M+L)			
A1- Flat 1101	End	0	0
A1- Flat 1102			
A1- Flat 1101 Melamine Polish (M+L)	End	0	0
A1- Flat 1102 Melamine Polish (M+L)			
A1- Flat 1102	End	0	0
A1- Flat 1103			
A1- Flat 1102 Melamine Polish (M+L)	End	0	0
A1- Flat 1104 Melamine Polish (M+L)			
A1- Flat 1104	End	0	0
A1- Flat 1201			
A1- 12th Floor	End	0	0
A1- Flat 1201 Melamine Polish (M+L)			
A1- Flat 1201	End	0	0
A1- Flat 1202			
A1- Flat 1201 Melamine Polish (M+L)	End	0	0
A1- Flat 1202 Melamine Polish (M+L)			
A1- Flat 1202	End	0	0
A1- Flat 1203			
A1- Flat 1202 Melamine Polish (M+L)	End	0	0
A1- Flat 1203 Melamine Polish (M+L)			
A1- Flat 1203	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
A1- Flat 1301			
A1- Flat 1303 Melamine Polish (M+L)	End	0	0
A1- Flat 1301 Putty Plaster			
A- Flat 202 Gypsum butt finish incl NOC (M+L)	End	0	0
A1- Flat 1302			
A1- Refuge Flat 1304 Melamine Polish (M+L)	End	0	0
A1- Flat 1302 Melamine Polish (M+L)			
A1- Flat 1302	End	0	0
A1- Flat 1303			
A1- Flat 1302 Melamine Polish (M+L)	End	0	0
A1- Flat 1303 Melamine Polish (M+L)			
A1- Flat 1303	End	0	0
A1- Flat 1401			
A1- 14th Floor	End	0	0
A1- Flat 1401 Melamine Polish (M+L)			
A1- Flat 1401	End	0	0
A1- Flat 1402			
A1- Flat 1401 Melamine Polish (M+L)	End	0	0
A1- Flat 1402 Melamine Polish (M+L)			
A1- Flat 1402	End	0	0
A1- Flat 1403			
A1- Flat 1402 Melamine Polish (M+L)	End	0	0
A1- Flat 1403 Melamine Polish (M+L)			
A1- Flat 1403	End	0	0
A1- Flat 1404			
A1- Flat 1403 Melamine Polish (M+L)	End	0	0
A1- Flat 1404 Melamine Polish (M+L)			
A1- Flat 1404	End	0	0
A1- Flat 303			
Oct-15	End	0	0
A1- Flat 303 Gypsum plaster incl NOC (M+L)			
Oct-15	End	0	0
A1- Flat 501 Melamine Polish (M+L)			
A1- Flat 501	End	0	0
A1- Flat 502			
A1- Flat 501 Melamine Polish (M+L)	End	0	0
A1- Flat 502 Melamine Polish (M+L)			
A1- Flat 502	End	0	0
A1- Flat 503			
A1- Flat 502 Melamine Polish (M+L)	End	0	0
A1- Flat 503 Melamine Polish (M+L)			
A1- Flat 503	End	0	0
A1- Flat 504			
A1- Flat 503 Melamine Polish (M+L)	End	0	0
A1- Flat 504 Melamine Polish (M+L)			
A1- Flat 504	End	0	0
A1- Flat 602			
A1- Flat 601 Melamine Polish (M+L)	End	0	0
A1- Flat 602 Melamine Polish (M+L)			
A1- Flat 602	End	0	0
A1- Flat 603			
A1- Flat 602 Melamine Polish (M+L)	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
A1- Flat 603 Melamine Polish (M+L)			
A1- Flat 603	End	0	0
A1- Flat 604			
A1- Flat 603 Melamine Polish (M+L)	End	0	0
A1- Flat 604 Melamine Polish (M+L)			
A1- Flat 604	End	0	0
A1- Flat 701			
A1- 7th Floor	End	0	0
A1- Flat 702 Melamine Polish (M+L)			
A1- Flat 702	End	0	0
A1- Flat 703			
A1- Flat 702 Melamine Polish (M+L)	End	0	0
A1- Flat 703 Melamine Polish (M+L)			
A1- Flat 703	End	0	0
A1- Flat 704			
A1- Flat 703 Melamine Polish (M+L)	End	0	0
A1- Flat 704 Melamine Polish (M+L)			
A1- Flat 704	End	0	0
A1- Flat 801			
A1- Flat 803 Melamine Polish (M+L)	End	0	0
A1- Flat 801 Melamine Polish (M+L)			
A1- Flat 801	End	0	0
A1- Flat 802			
C2 GF Masonry BBM 6" Thk.	End	0	0
A1- Flat 803			
A1- Flat 802 Melamine Polish (M+L)	End	0	0
A1- Flat 803 Melamine Polish (M+L)			
A1- Flat 803	End	0	0
A1- Flat 901			
A1- 9th Floor	End	0	0
A1- Flat 901 Melamine Polish (M+L)			
A1- Flat 901	End	0	0
A1- Flat 902			
A1- Flat 901 Melamine Polish (M+L)	End	0	0
A1- Flat 903 Melamine Polish (M+L)			
A1- Flat 903	End	0	0
A1- Flat 904			
A1- Flat 903 Melamine Polish (M+L)	End	0	0
A1- Flat 904 Melamine Polish (M+L)			
A1- Flat 904	End	0	0
A1- Internal Plumbing			
A1-Plumbing & Sanitation	End	0	0
A1- Misc. Item Melamine Polish (M+L)			
A1- Misc. Item	End	0	0
A1- Parking Floor ledge wall			
A1- Parking Floor Plumbing	End	0	0
A1- Parking Floor ledge wall CLC Block Making 500 x 200 x 10			
P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
A1- Parking Floor ledge wall CLC Block Masonry 4"			
P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
A1- Parking Floor ledge wall CLC Block Making 500 x 200 x 10	End	0	0
A1- Parking Floor Plumbing			

Dependencies

Depend On Task	Reference	Offset	Start Day
A1- Internal Plumbing	End	0	0
A1- Parking Floor Plumbing Internnal Plumbing (Lab)			
A1- Parking Floor ledge wall CLC Block Masonry 4"	End	0	0
P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
A1- Parking Floor Plumbing Parking Plumbing			
P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
A1- Parking Floor Plumbing Internnal Plumbing (Lab)	End	0	0
A1- Refuge Flat 1304			
A1- 13th Floor	End	0	0
A1- Refuge Flat 1304 Melamine Polish (M+L)			
A1- Refuge Flat 1304	End	0	0
A1- Refuge Flat 804			
A1- 8th Floor	End	0	0
A1- Refuge Flat 804 Melamine Polish (M+L)			
A1- Refuge Flat 804	End	0	0
A1-101			
A1- 1st Floor Plumbing	End	0	0
P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
A1-101 CP Fitting (Kit+2T)			
P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
A1-101	End	0	0
A1-101 PVC/PPRC/GI/CI Concealed (Kit+2T)			
P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
A1-101 CP Fitting (Kit+2T)	End	0	0
A1-101 Sanitaryware(Kit+2T)			
A1-101 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
A1-102 CP Fitting (Kit+2T)			
P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0
A1-102 PVC/PPRC/GI/CI Concealed (Kit+2T)			
P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0
A1-102 CP Fitting (Kit+2T)	End	0	0
A1-102 Sanitaryware(Kit+2T)			
A1-102 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0
A1-103 CP Fitting (Kit+2T)			
P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0
A1-102 Sanitaryware(Kit+2T)	End	0	0
A1-103 PVC/PPRC/GI/CI Concealed (Kit+2T)			
A1-103 CP Fitting (Kit+2T)	End	0	0
P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0
A1-103 Sanitaryware(Kit+2T)			
P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0
A1-103 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
A1-104			
P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0
A1-103 Sanitaryware(Kit+2T)	End	0	0
A1-104 CP Fitting (Kit+2T)			
P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0
A1-104	End	0	0
A1-104 PVC/PPRC/GI/CI Concealed (Kit+2T)			
P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
A1-104 CP Fitting (Kit+2T)	End	0	0
A1-10th Floor			
A1-9th Floor ACCL	End	0	0
A1-10th Floor ACCL			
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
A1-10th Floor MCB-DB (M)- 2BHK 2T	End	0	0
A1-10th Floor MCB-DB (M)- 2BHK 2T			
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
A1-10th Floor Switches,Plates & Acc. (M+L)	End	0	0
A1-10th Floor Slab conduiting (M+L)			
A1-10th Floor	End	0	0
A1-10th Floor Switches,Plates & Acc. (M+L)			
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
A1-10th Floor Wall Dropping (M+L)			
A1-10th Floor Slab conduiting (M+L)	End	0	0
A1-11th Floor ACCL			
A1-11th Floor MCB-DB (M)- 2BHK 2T	End	0	0
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
A1-11th Floor MCB-DB (M)- 2BHK 2T			
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
A1-11th Floor Switches,Plates & Acc. (M+L)	End	0	0
A1-11th Floor Slab conduiting (M+L)			
A1-10th Floor ACCL	End	0	0
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
A1-11th Floor Switches,Plates & Acc. (M+L)			
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
A1-11th Floor Wiring (M+L)	End	0	0
A1-11th Floor Wall Dropping (M+L)			
A1-11th Floor Slab conduiting (M+L)	End	0	0
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
A1-11th Floor Wiring (M+L)			
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
A1-11th Floor Wall Dropping (M+L)	End	0	0
A1-12th Floor ACCL			
A1-12th Floor MCB-DB (M)- 2BHK 2T	End	0	0
P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
A1-12th Floor MCB-DB (M)- 2BHK 2T			
P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
A1-12th Floor Wiring (M+L)	End	0	0
A1-12th Floor Slab conduiting (M+L)			
P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
A1-12th Floor Wall Dropping (M+L)			
P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
A1-12th Floor Slab conduiting (M+L)	End	0	0
A1-12th Floor Wiring (M+L)			
A1-12th Floor Wall Dropping (M+L)	End	0	0
P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
A1-13th Floor			
P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
A1-12th Floor ACCL	End	0	0
A1-13th Floor ACCL			
A1-13th Floor MCB-DB (M)- 2BHK 2T	End	0	0
P1W1- Gr. FI. Balcony	End	0	0
A1-13th Floor MCB-DB (M)- 2BHK 2T			
P1W1- Gr. FI. Balcony	End	0	0
A1-13th Floor Slab conduiting (M+L)			
A1-13th Floor	End	0	0
P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
A1-13th Floor Wall Dropping (M+L)			
P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
A1-13th Floor Slab conduiting (M+L)	End	0	0
A1-13th Floor Wiring (M+L)			
P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
A1-13th Floor Wall Dropping (M+L)	End	0	0
A1-14th Floor			
A1-13th Floor ACCL	End	0	0
P1W1- Gr. FI. Balcony	End	0	0
A1-14th Floor ACCL			
P1W1- Gr. FI. Balcony	End	0	0
A1-14th Floor MCB-DB (M)- 2BHK 2T	End	0	0
A1-14th Floor MCB-DB (M)- 2BHK 2T			
A1-14th Floor Switches,Plates & Acc. (M+L)	End	0	0
P1W1- Gr. FI. Balcony	End	0	0
A1-14th Floor Switches,Plates & Acc. (M+L)			
P1W1- Gr. FI. Balcony	End	0	0
A1-14th Floor Wiring (M+L)	End	0	0
A1-14th Floor Wall Dropping (M+L)			
A1-14th Floor	End	0	0
P1W1- Gr. FI. Balcony	End	0	0
A1-14th Floor Wiring (M+L)			
P1W1- Gr. FI. Balcony	End	0	0
A1-14th Floor Wall Dropping (M+L)	End	0	0
A1-1st Floor (Lab)			
P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0	0
A1-1st Floor ledge wall CLC Block Making 500 x 200 x 100	End	0	0
A1-1st Floor (Lab) Int.CP sanitary (Lab)			
A1-1st Floor (Lab) Internnal Plumbing (Lab)	End	0	0
P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0	0
A1-1st Floor (Lab) Internnal Plumbing (Lab)			
P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0	0
A1-1st Floor (Lab)	End	0	0
A1-1st Floor ledge wall			
P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0	0
A1-1st Floor ledge wall CLC Block Making 500 x 200 x 100			
P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
A1-1st Floor ledge wall CLC Block Masonry 4" (OS)	End	0	0
A1-1st Floor ledge wall CLC Block Masonry 4" (OS)			
P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
A1-1st Floor ledge wall	End	0	0
A1-201			
A1- 2nd Floor Plumbing	End	0	0
P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
A1-201 CP Fitting (Kit+2T)			
P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
A1-201	End	0	0
A1-201 Sanitaryware(Kit+2T)			
P1W1- Gr.Fl. Pantry	End	0	0
A1-202			
P1W1- Gr.Fl. Pantry	End	0	0
A1-201 Sanitaryware(Kit+2T)	End	0	0
A1-202 CP Fitting (Kit+2T)			
P1W1- Gr.Fl. Pantry	End	0	0
A1-202	End	0	0
A1-202 Sanitaryware(Kit+2T)			
P1W1- Gr.Fl. Pantry	End	0	0
A1-202 CP Fitting (Kit+2T)	End	0	0
A1-203			
P1W1- Gr.Fl. Pantry	End	0	0
A1-202 Sanitaryware(Kit+2T)	End	0	0
A1-203 CP Fitting (Kit+2T)			
A1-203	End	0	0
P1W1- Gr.Fl. Pantry	End	0	0
A1-203 PVC/PPRC/GI/CI Concealed (Kit+2T)			
P1W1- Gr.Fl. Pantry	End	0	0
A1-203 CP Fitting (Kit+2T)	End	0	0
A1-203 Sanitaryware(Kit+2T)			
P1W1- Gr.Fl. Pantry	End	0	0
A1-203 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
A1-204			
P1W1- Gr.Fl. Pantry	End	0	0
A1-203 Sanitaryware(Kit+2T)	End	0	0
A1-204 PVC/PPRC/GI/CI Concealed (Kit+2T)			
P1W1- Gr.Fl. Pantry Pantry Dado (SLK)	End	0	0
A1-204 Sanitaryware(Kit+2T)			
P1W1- Gr.Fl. Pantry Pantry Dado (SLK)	End	0	0
A1-204 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
A1-301 CP Fitting (Kit+2T)			
P1W1- Gr.Fl. Pantry Pantry Dado (SLK)	End	0	0
A1-301 PVC/PPRC/GI/CI Concealed (Kit+2T)			
P1W1- Gr.Fl. Pantry Pantry Dado (SLK)	End	0	0
A1-301 CP Fitting (Kit+2T)	End	0	0
A1-601 Sanitaryware(Kit+2T)			
A1-10th Floor Wall Dropping (M+L)	End	0	0
A1-602			
A1-11th Floor ACCL	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
P1W1- Gr.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
A1-602 CP Fitting (Kit+2T)			
P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
A1-13th Floor Wiring (M+L)	End	0	0
A1-602 PVC/PPRC/GI/CI Concealed (Kit+2T)			
A1-Earthing pits	End	0	0
P1W1- Gr. FI. Balcony	End	0	0
A1-602 Sanitaryware(Kit+2T)			
A1-Common Area Mains Wiring (M+L)	End	0	0
P1W1- Gr. FI. Balcony Tiling (Lab)	End	0	0
A1-603			
A1- Parking Floor ledge wall	End	0	0
A1-603 CP Fitting (Kit+2T)			
A1-101 Sanitaryware(Kit+2T)	End	0	0
P1W1- Gr. FI. Parking RMC M20 Outsource	End	0	0
A1-603 PVC/PPRC/GI/CI Concealed (Kit+2T)			
A1-104 PVC/PPRC/GI/CI Concealed (Kit+2T)	End	0	0
P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
A1-603 Sanitaryware(Kit+2T)			
A1-201 CP Fitting (Kit+2T)	End	0	0
P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0	0
A1-604			
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-8th Floor MCB-DB (M)- 2BHK 2T	End	0	0
A1-604 CP Fitting (Kit+2T)			
A1-204	End	0	0
P1W1- Gr.FI. Pantry	End	0	0
A1-604 PVC/PPRC/GI/CI Concealed (Kit+2T)			
A1- 3rd Floor Plumbing	End	0	0
P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
A1-8th FI.Lobby			
A1-Flat 404 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)	End	0	0
A1-8th Floor MCB-DB (M)- 2BHK 2T			
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-8th Floor Switches,Plates & Acc. (M+L)	End	0	0
A1-8th Floor Switches,Plates & Acc. (M+L)			
A1-8th Floor Wiring (M+L)	End	0	0
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-8th Floor Wiring (M+L)			
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 1104 Tile (M+L) Granite WHB Counter (M+L)	End	0	0
A1-9th Floor			
P1W1- Gr.FI. Main Lift Cladding Tiling (Lab)	End	0	0
A1-9th Floor ACCL			
A1-9th Floor MCB-DB (M)- 2BHK 2T	End	0	0
A1-9th Floor MCB-DB (M)- 2BHK 2T			
A1-9th Floor Switches,Plates & Acc. (M+L)	End	0	0
A1-9th Floor Slab conduiting (M+L)			
A1-9th Floor	End	0	0
A1-9th Floor Switches,Plates & Acc. (M+L)			

Dependencies

Depend On Task	Reference	Offset	Start Day
A1-9th Floor Wall Dropping (M+L)	End	0	0
A1-9th Floor Wall Dropping (M+L)			
A1-9th Floor Slab conduiting (M+L)	End	0	0
A1-Building Services			
A1- Misc. Item Melamine Polish (M+L)	End	0	0
A1-Building Services Bus Bar (Meter Room)			
A1-Building Services Auto Change Over Panel	End	0	0
A1-Building Services FIRE DOOR			
A1-Building Services RETICULATED PIPED GAS SYSTEM	End	0	0
A1-Building Services FIRE FIGHTING SYSTEM			
A1-Building Services LIFT	End	0	0
A1-Building Services HYDRO-PNEUMATIC SYSTEM			
A1-Building Services FIRE DOOR	End	0	0
A1-Building Services LIFT			
A1-Building Services	End	0	0
A1-Building Services Lift scaffolding			
A1-Building Services HYDRO-PNEUMATIC SYSTEM	End	0	0
A1-Building Services MCB Flat DG Supply			
A1-Building Services Bus Bar (Meter Room)	End	0	0
A1-Building Services RETICULATED PIPED GAS SYSTEM			
A1-Building Services SOLAR HOT WATER	End	0	0
A1-Building Services SOLAR HOT WATER			
A1-Building Services FIRE FIGHTING SYSTEM	End	0	0
A1-Common Area			
P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
A1-Common Area Building Earthing (M+L)			
P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
A1-Common Area	End	0	0
A1-Common Area Building Electrical Testing (M+L)			
A1-Common Area Building Earthing (M+L)	End	0	0
P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
A1-Common Area Flat testing & handing over			
P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
A1-Common Area Meter Room Electrification (M+L)	End	0	0
A1-Common Area Lift 2- Electrification (M+L)			
P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
A1-Common Area Building Electrical Testing (M+L)	End	0	0
A1-Common Area Lightening Arrestor (M+L)			
P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
A1-Common Area Lift 2- Electrification (M+L)	End	0	0
A1-Common Area Mains Conduiting (M+L)			
P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
A1-Common Area Lightening Arrestor (M+L)	End	0	0
A1-Common Area Mains Wiring (M+L)			
P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
A1-Common Area Flat testing & handing over	End	0	0
A1-Common Area Meter Room Electrification (M+L)			
P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
A1-Common Area Mains Conduiting (M+L)	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
A1-Earthing pits			
A1-14th Floor ACCL	End	0	0
P1W1- Gr. Fl. Balcony	End	0	0
A1-Earthwork Back Filling			
A1-Earthwork Site cleaning	Start	0	0
A1-Earthwork Excavation in Bolder /Hard Murum			
A1-Earthwork Site cleaning	Start	0	0
A1-Earthwork Excavation in Manjra Rock			
A1-Earthwork Site cleaning	Start	0	0
A1-Earthwork Excavation in Soil/Soft Murum			
A1-Earthwork Site cleaning	Start	0	0
A1-Earthwork Royalty Charges			
A1-Earthwork Site cleaning	Start	0	0
A1-Flat 1001 Tile (M+L) Granite Door Frame (M+L)			
P1W1- Gr.FI. Lift Cladding	End	0	0
A1-Flat 1001 Tile (M+L) Granite Kitchen Otta (M+L)			
P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK)	End	0	0
A1-Flat 1001 Tile (M+L) Granite Ledge wall (M+L)			
P1W1- Gr.FI.Ramp Granite Flooring(SLK)	End	0	0
A1-Flat 1001 Tile (M+L) Granite WHB Counter (M+L)			
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
A1-Flat 1001 Tile (M+L) Granite Window Cill upto 3"(M+L)			
P1W1- Gr. Fl. Balcony Tiling (Lab)	End	0	0
A1-Flat 1001 Tile (M+L) Granite Window Jambs (M+L)			
P1W1- Gr.FI. Main Lift Cladding Tiling (Lab)	End	0	0
A1-Flat 1001 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)			
P1W1- Gr. Fl. Balcony	End	0	0
A1-Flat 1002 Tile (M+L) Granite Door Frame (M+L)			
P1W1- Gr. Fl. Parking Tiling (Lab)	End	0	0
A1-Flat 1002 Tile (M+L) Granite Kitchen Otta (M+L)			
P1W1- Gr. Fl. Parking RMC M20 Outsource	End	0	0
A1-Flat 1002 Tile (M+L) Granite Ledge wall (M+L)			
P1W1- Gr.FI. Pantry	End	0	0
A1-Flat 1002 Tile (M+L) Granite WHB Counter (M+L)			
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 1002 Tile (M+L) Granite Window Jambs (M+L)			
P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK)	End	0	0
A1-Flat 1002 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)			
P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
A1-Flat 1103 Tile (M+L) Granite Window Cill upto 3"(M+L)			
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 1103 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)	End	0	0
A1-Flat 1103 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)			
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 1104 Tile (M+L)			
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 1103 Tile (M+L) Granite Window Cill upto 3"(M+L)	End	0	0
A1-Flat 1104 Tile (M+L) Granite Door Frame (M+L)			
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 1104 Tile (M+L) Granite Kitchen Otta (M+L)	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
A1-Flat 1104 Tile (M+L) Granite Kitchen Otta (M+L)			
A1-Flat 1104 Tile (M+L)	End	0	0
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 1104 Tile (M+L) Granite WHB Counter (M+L)			
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 1104 Tile (M+L) Granite Window Jamb (M+L)	End	0	0
A1-Flat 1104 Tile (M+L) Granite Window Jamb (M+L)			
A1-Flat 1104 Tile (M+L) Granite Door Frame (M+L)	End	0	0
P1W1- Gr.FI. Toilet Toilet Dado (SLK)	End	0	0
A1-Flat 404 Tile (M+L)			
P1W1- Gr. FI. Electrical Room RMC M20 Outsource	End	2	0
A1-Flat 404 Tile (M+L) Granite Door Frame (M+L)			
A1-Flat 404 Tile (M+L) Granite Kitchen Otta (M+L)	End	0	0
A1-Flat 404 Tile (M+L) Granite Kitchen Otta (M+L)			
A1-Flat 404 Tile (M+L)	End	0	0
A1-Flat 404 Tile (M+L) Granite Ledge wall (M+L)			
A1-Flat 404 Tile (M+L) Granite WHB Counter (M+L)	End	0	0
A1-Flat 404 Tile (M+L) Granite WHB Counter (M+L)			
A1-Flat 404 Tile (M+L) Granite Window Jamb (M+L)	End	0	0
A1-Flat 404 Tile (M+L) Granite Window Jamb (M+L)			
A1-Flat 404 Tile (M+L) Granite Door Frame (M+L)	End	0	0
A1-Flat 404 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L)			
A1-Flat 404 Tile (M+L) Granite Ledge wall (M+L)	End	0	0
A1-Misc.Light Fittings			
A1-Total MCB, DB (Lab) MCB, DB fixing (Lab)	End	0	0
A1-Misc.Light Fittings Lobby Light Fitting			
A1-Misc.Light Fittings	End	0	0
A1-Misc.Light Fittings Misc. Light Fitting (Lab)			
A1-Misc.Light Fittings Parking Light Fitting	End	0	0
A1-Misc.Light Fittings Parking Light Fitting			
A1-Misc.Light Fittings Lobby Light Fitting	End	0	0
A1-Plumbing & Sanitation			
A1-Misc.Light Fittings Misc. Light Fitting (Lab)	End	0	0
A1-Refuge Flat-804 Refuge Ceramic Flooring			
A1- Flat 103 Gypsum plaster incl NOC (M+L)	End	0	0
AC-2nd FI. PART-02 Electrical Work			
AC-Terrace PART-03 Electrical Work	Start	0	0
AC-3rd FI. PART-04 Electrical Work			
P1W1- Gr. FI. Fire Stair	End	0	0
AC-3rd FI. PART-05			
P1W1- Gr.FI.Ramp	End	0	0
AC-BASEMENT-1			
AC-Basement-2 PART-06 Switches,Plates & Acc. (M+L)	End	0	0
AC-Basement-1 PART-01			
AC-BASEMENT-1	End	0	0
AC-Basement-1 PART-01 Electrical Work			

Dependencies

Depend On Task	Reference	Offset	Start Day
AC-Basement-1 PART-01 Wiring (M+L)	End	0	0
AC-Basement-1 PART-01 Slab conduiting (M+L)			
AC-Basement-1 PART-01 Electrical Work	End	0	0
AC-Basement-1 PART-01 Switches,Plates & Acc. (M+L)			
AC-Basement-1 PART-01 Wall Conduiting/Dropping	End	0	0
AC-Basement-1 PART-01 Wall Conduiting/Dropping			
AC-Basement-1 PART-01 Slab conduiting (M+L)	End	0	0
AC-Basement-1 PART-01 Wiring (M+L)			
AC-Basement-1 PART-01	End	0	0
AC-Basement-1 PART-02			
AC-Basement-1 PART-01 Switches,Plates & Acc. (M+L)	End	0	0
AC-Basement-1 PART-02 Electrical Work			
AC-Basement-1 PART-02 Wiring (M+L)	End	0	0
AC-Basement-1 PART-02 Slab conduiting (M+L)			
AC-Basement-1 PART-02 Electrical Work	End	0	0
AC-Basement-1 PART-02 Switches,Plates & Acc. (M+L)			
AC-Basement-1 PART-02 Wall Conduiting/Dropping	End	0	0
AC-Basement-1 PART-02 Wall Conduiting/Dropping			
AC-Basement-1 PART-02 Slab conduiting (M+L)	End	0	0
AC-Basement-1 PART-03			
AC-Basement-1 PART-02 Switches,Plates & Acc. (M+L)	End	0	0
AC-Basement-1 PART-03 Electrical Work			
AC-Basement-1 PART-03 Wiring (M+L)	End	0	0
AC-Basement-1 PART-03 Slab conduiting (M+L)			
AC-Basement-1 PART-03 Electrical Work	End	0	0
AC-Basement-1 PART-03 Wall Conduiting/Dropping			
AC-Basement-1 PART-03 Slab conduiting (M+L)	End	0	0
AC-Basement-1 PART-03 Wiring (M+L)			
AC-Basement-1 PART-03	End	0	0
AC-Basement-2 PART-06 Switches,Plates & Acc. (M+L)			
AC-Basement-2 PART-06 Wall Conduiting/Dropping	End	0	0
AC-Basement-2 PART-06 Wall Conduiting/Dropping			
AC-Basement-2 PART-06 Slab conduiting (M+L)	End	0	0
AC-First Fl. PART-01 Slab conduiting (M+L)			
AC-First Fl. PART-01 Electrical Work	End	0	0
AC-First Fl. PART-01 Switches,Plates & Acc. (M+L)			
AC-First Fl. PART-01 Wall Conduiting/Dropping	End	0	0
AC-First Fl. PART-01 Wall Conduiting/Dropping			
AC-First Fl. PART-01 Slab conduiting (M+L)	End	0	0
AC-First Fl. PART-02			
AC-First Fl. PART-01 Switches,Plates & Acc. (M+L)	End	0	0
AC-First Fl. PART-02 Electrical Work			
AC-First Fl. PART-02 Wiring (M+L)	End	0	0
AC-First Fl. PART-02 Switches,Plates & Acc. (M+L)			
AC-First Fl. PART-02 Wall Conduiting/Dropping	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
AC-First Fl. PART-02 Wall Conduiting/Dropping			
AC-First Fl. PART-02 Slab conduiting (M+L)	End	0	0
AC-First Fl. PART-02 Wiring (M+L)			
AC-First Fl. PART-02	End	0	0
AC-First Fl. PART-03			
AC-First Fl. PART-02 Switches,Plates & Acc. (M+L)	End	0	0
AC-First Fl. PART-03 Electrical Work			
AC-First Fl. PART-03 Wiring (M+L)	End	0	0
AC-First Fl. PART-03 Slab conduiting (M+L)			
AC-First Fl. PART-03 Electrical Work	End	0	0
AC-First Fl. PART-03 Wall Conduiting/Dropping			
AC-First Fl. PART-03 Slab conduiting (M+L)	End	0	0
AC-First Fl. PART-03 Wiring (M+L)			
AC-First Fl. PART-03	End	0	0
AC-Terrace PART-01 Switches,Plates & Acc. (M+L)			
AC-Terrace PART-01 Wall Conduiting/Dropping	Start	0	0
AC-Terrace PART-01 Wall Conduiting/Dropping			
P1W1- Eight Floor Balcony Tiling (Lab)	Start	0	0
AC-Terrace PART-02			
AC-Terrace PART-01 Switches,Plates & Acc. (M+L)	Start	0	0
AC-Terrace PART-02 Electrical Work			
AC-Terrace PART-02 Wiring (M+L)	Start	0	0
AC-Terrace PART-02 Slab conduiting (M+L)			
AC-Terrace PART-02 Electrical Work	Start	0	0
AC-Terrace PART-02 Switches,Plates & Acc. (M+L)			
AC-Terrace PART-02 Wall Conduiting/Dropping	Start	0	0
AC-Terrace PART-02 Wall Conduiting/Dropping			
AC-Terrace PART-02 Slab conduiting (M+L)	Start	0	0
AC-Terrace PART-02 Wiring (M+L)			
AC-Terrace PART-02	Start	0	0
AC-Terrace PART-03			
AC-Terrace PART-02 Switches,Plates & Acc. (M+L)	Start	0	0
AC-Terrace PART-03 Electrical Work			
AC-Terrace PART-03 Wiring (M+L)	Start	0	0
AC-Terrace PART-03 M.S. Door Frame			
P1W1- Third Floor Granite Window Cill(M+L)(SLK)	Start	0	0
AC-Terrace PART-03 Wiring (M+L)			
AC-Terrace PART-03	Start	0	0
AC-Terrace PART-03 Wooden Door Frame			
AC-Terrace PART-03 M.S. Door Frame	End	0	0
B1 4th Flr-Toilet Flr.&Dado Children T-4			
B1 4th Flr-Toilet Flr.&Dado Master T-4bh	End	0	0
B1 4th Flr-Toilet Flr.&Dado ChildrenT-3b			
B1 4th Flr-Toilet Flr.&Dado Master T-4bh	End	0	0
B1 4th Flr-Toilet Flr.&Dado Master T-4bh			
B1 4th Flr-Toilet Flr.&Dado Powder T-3bh	Start	0	0
B1 Bldg BBM Work-Parking Flr. BBM 8" Thk			
B1 Bldg BBM Work-Parking Flr. BBM 6" Thk	Start	2	0
B1- Flat 501			

Dependencies

Depend On Task	Reference	Offset	Start Day
Dec-15 Labour Liasioning	End	0	0
B2 1st Flr-Toilet Flr.&Dado			
B1 4th Flr-Toilet Flr.&Dado Master T-4bh	End	0	0
Barracation			
C2 Window Sill-12" wide	End	0	0
Barracation Barrication work (Base line)			
Nov-15 Labour Liasioning	Start	0	0
Brickwork & Plaster. Brickwork of 1st floor			
1st Floor	Start	0	0
Brickwork & Plaster. Brickwork of 2nd floor			
2nd Floor	Start	0	0
C2 Dado Kitchen			
C2 Dado Toilet Dado Fixing	Start	0	0
C2 Dado Kitchen Dado Fixing			
C2 Dado Kitchen	Start	0	0
C2 Dado Toilet			
C2 Teracotta Tiling Riser with Groove & Chamfer edge polish	End	0	0
C2 Dado Toilet			
C2 Teracotta Tiling Riser with Groove & Chamfer edge polish	Start	0	0
C2 Dado Toilet Dado Fixing			
C2 Dado Toilet	Start	0	0
C2 Dado Toilet Dado Fixing			
C2 Dado Toilet	End	0	0
C2 Door-.900mX2.450m			
C2 Door-.900mX2.450m Door fittings	Start	0	0
C2 Door-.900mX2.450m Door fittings			
C2 Door-.925mX2.450m	Start	0	0
C2 Door-.925mX2.450m			
C2 Door-.925mX2.450m Door fittings	Start	0	0
C2 Door-.925mX2.450m Door fittings			
C2 Folding Door-2.4mX2.75m	Start	0	0
C2 Excavation			
P1W1- Third Floor Electrical Room	End	0	0
C2 FF Column			
RCC	End	0	0
C2 Folding Door-2.4mX2.75m			
C2 Folding Door-2.4mX2.75m FD1	Start	0	0
C2 Folding Door-2.4mX2.75m FD1			
Windows/Railing	Start	0	0
C2 Footing			
C2 RCC	Start	0	0
C2 Footing Concrete pouring for Footing			
C2 Footing Shuttering for Footing	Start	0	0
C2 Footing RCC M20 old			
C2 Footing	Start	0	0
C2 Footing Shuttering for Footing			
C2 Footing RCC M20 old	Start	0	0
C2 Footing Shuttering for Footing			
W1- First Floor Main Lobby	Start	0	0
C2 Footing Steel			
C2 Footing Concrete pouring for Footing	Start	0	0
C2 GF Beam+Slab+Staircase Steel			

Dependencies

Depend On Task	Reference	Offset	Start Day
P1W1- Seventh Floor Main Stair Granite Tread(SLK)	Start	0	0
C2 GF Hackaid Hackaid Plast			
C2 Guest Toilet	End	0	0
C2 GF Steel Labour Steel Labour			
A1- 14th FI Railing- Master Bed (M+L)	Start	0	0
C2 Granite /Marble Skirting			
C2 Vittrified Tile Skirting Skirting	End	0	0
C2 Granite /Marble Skirting Marble/Granite			
C2 Granite /Marble Skirting	End	0	0
C2 Granite/Marble Flooring			
P1W1- Second Floor Balcony Balcony Flooring(SLK)	End	7	0
C2 Granite/Marble Flooring			
C2 Vitrified Flooring for Toilet Riser with Groove & Chamfer	Start	0	0
C2 Granite/Marble Flooring Flooring (N/A)			
C2 Granite/Marble Flooring	End	0	0
C2 Granite/Marble Flooring Flooring (N/A)			
C2 Granite/Marble Flooring	Start	0	0
C2 Guest Toilet PVC			
C2 Water body E 503 10 x10 mm	Start	0	0
C2 Guest Toilet Sanitary (kOL)			
C2 Guest Toilet PVC	Start	0	0
C2 Internal-.975mX2.45m Door fittings			
C2 Door-.900mX2.450m	Start	0	0
C2 Labour Plumbing			
W2-Above Terrace Slab+Stair POUR-01	Start	0	0
W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam	End	0	0
C2 M.Bed Toilet			
P2W2-Above Terrace Slab+Stair	End	0	0
C2 PCC 4" thk.PCC M15			
C2 Plinth Masonary 18" Thk.BBM-	Start	0	0
C2 Plinth Beam			
C2 Plinth Column Steel	Start	0	0
C2 Plinth Beam			
W2-Above Terrace Slab+Stair POUR-01	Start	0	0
C2 Plinth Beam Concrete pouring for Slab			
C2 Servants Toilet PVC	End	0	0
C2 Plinth Beam Steel			
C2 Plinth Beam Concrete pouring for Slab	End	0	0
C2 Plinth Column			
C2 Footing Steel	Start	0	0
C2 Plinth Column Concrete pouring for column			
C2 Plinth Column Shuttering for column	Start	0	0
C2 Plinth Column RCC M20 old			
C2 Plinth Column	Start	0	0
C2 Plinth Column Shuttering for column			
C2 Plinth Column RCC M20 old	Start	0	0
C2 Plinth Column Steel			
C2 Plinth Column Concrete pouring for column	Start	0	0
C2 Railing -Terraces			

Dependencies

Depend On Task	Reference	Offset	Start Day
P1W1- Seventh Floor Main Stair Granite Tread(SLK)	Start	0	0
C2 RCC			
C2 PCC 4" thk.PCC M15	Start	0	0
C2 Servant Toilet			
P1W1- Fourth Floor Wooden patti fixing to sink (Lab)	End	0	0
C2 Servant Toilet GI Pipes & Fittings			
C2 Servant Toilet	End	0	0
C2 Servant Toilet Misc.			
C2 Servant Toilet GI Pipes & Fittings	End	0	0
C2 Servants Toilet			
C2 Guest Toilet Sanitary (kOL)	Start	0	0
C2 Staircase Flooring (N/A)			
Screen wall RCC M-20	End	0	0
C2 Teracotta skirting			
C2 Granite /Marble Skirting Marble/Granite	End	0	0
C2 Teracotta skirting Skirting			
C2 Teracotta skirting	End	0	0
C2 Teracotta Tiling			
C2 Granite/Marble Flooring Flooring (N/A)	Start	0	0
C2 Teracotta Tiling			
C2 Granite/Marble Flooring Flooring (N/A)	End	0	0
C2 Teracotta Tiling Riser with Groove & Chamfer edge polish			
C2 Teracotta Tiling	Start	0	0
C2 Teracotta Tiling Riser with Groove & Chamfer edge polish			
C2 Teracotta Tiling	End	0	0
C2 Terrace Column Shuttering for column			
C2 Terrace Column Concrete pouring for column	End	0	0
C2 Terrace Column Steel			
C2 Terrace Column Shuttering for column	End	0	0
C2 Terrace Column Steel			
C2 Plinth Beam Steel	End	0	0
C2 Terrace Internal			
Plastering	End	0	0
C2 Terrace Internal Tar Plaster			
C2 Terrace Internal	End	0	0
C2 Terrace Masonry			
C2 Terrace Steel Labour Steel Labour	End	0	0
C2 Terrace Masonry BBM 6" Thk.			
C2 Terrace Masonry	End	0	0
C2 Terrace Steel Labour			
C2 Terrace Column Steel	End	0	0
C2 Terrace Steel Labour Steel Labour			
C2 Terrace Steel Labour	End	0	0
C2 Vitrified Flooring for Toilet			
C2 Guest Toilet Sanitary (kOL)	Start	0	0
C2 Vittrified Tile Skirting			
C2 Staircase Flooring (N/A)	End	0	0
C2 Vittrified Tile Skirting Skirting			
C2 Vittrified Tile Skirting	End	0	0
C2 Water body			
P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK)	Start	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
C2 Water body			
C2 Dado Kitchen Dado Fixing	Start	0	0
C2 Water body E 503 10 x10 mm			
C2 Water body	End	0	0
C2 Water body E 503 10 x10 mm			
C2 Water body	Start	0	0
C2 Water body E 708 15 x15 mm			
P1W1- Eight Floor Parking RMC M-20 Site	End	0	0
C2 Water body E227 20 x20 mm			
C2 Water body E 503 10 x10 mm	End	0	0
C2 Water body E501 20 x20 mm			
C2 Water body E227 20 x20 mm	End	0	0
C2 Water body E801 20 x20 mm			
C2 Water body E501 20 x20 mm	End	0	0
C2 Water body F 130 20 x20 mm			
C2 Water body E801 20 x20 mm	End	0	0
C2 Water Roofing			
P1W1- Fifth Floor Granite WHB Counter(M+L)(SLK)	End	0	0
C2 Windows			
C2 Windows UPVC Sliding Window+mosquito net	Start	0	0
C2 Windows Elevational Glazing			
C2 Railing -Terraces	Start	0	0
C2 Windows UPVC Sliding Window+mosquito net			
C2 Windows Elevational Glazing	Start	0	0
C2 Windows UPVC Sliding Window+mosquito net			
Down comer system Air releasing valves 25mm dia (C)	End	0	0
Down comer system Air releasing valves 25mm dia (C)			
P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0	0
Down comer system Butter fly valves 100mm dia (C)			
Down comer system MS angle support (C)	End	0	0
Down comer system Butter fly valves 80mm dia (C)			
Down comer system Butter fly valves 100mm dia (C)	End	0	0
Down comer system Enamel paint (hydrant paint) (C)			
P1W1- Eight Floor Electrical Room RMC M20 Plant/Production(C)	End	0	0
Down comer system Fire brigade inlet (C)			
P2W2-8TH Slab+Stair POUR-03 PT Slab/ Beam	End	0	0
Down comer system Head booster pump 450LPM 35mtrs(C)			
Down comer system Head booster pump 900LPM 35mtrs(C)	End	0	0
Down comer system Head booster pump 900LPM 35mtrs(C)			
Down comer system Air releasing valves 25mm dia (C)	End	0	0
Down comer system Instrumentation board (C)			
Down comer system Weather proof type MPCB box (C)	End	0	0
Down comer system MS angle support (C)			
Down comer system Pressure switches (C)	End	0	0
Down comer system MV cables 2C x 1.5 Sq.mm (C)			
Down comer system Non return valve 80 mm dia (C)	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
Down comer system MV cables 4C x 6 Sq.mm (C)			
Down comer system MV cables 2C x 1.5 Sq.mm (C)	End	0	0
Down comer system Non return valve 80 mm dia (C)			
Down comer system Butter fly valves 80mm dia (C)	End	0	0
Down comer system Pressure switches (C)			
Down comer system Instrumentation board (C)	End	0	0
Down comer system Weather proof type MPCB box (C)			
Down comer system Head booster pump 450LPM 35mtrs(C)	End	0	0
Down comer system Y type strainer of 100mm dia (C)			
P1W1- Eight Floor Parking RMC M20 Plant/Production(C)	End	0	0
External Plaster External Plaster			
Brickwork & Plaster.	Start	0	0
FIRE DOORS (M+L)			
LABOUR WORK - NOT IN USE ON INSTALLATION 100%	End	0	0
FIRE DOORS (M+L) 01 MATERIAL AT SITE - 55%			
FIRE DOORS (M+L) 03 HANDING OVER -15%	End	0	0
FIRE DOORS (M+L) 02 INSTALLATION - 30%			
FIRE DOORS (M+L) 01 MATERIAL AT SITE - 55%	End	0	0
FIRE DOORS (M+L) 03 HANDING OVER -15%			
FIRE DOORS (M+L)	End	0	0
First Floor			
C2 Teracotta skirting Skirting	End	0	0
FIRST SLAB RCC M30			
UPTO PLINTH	Start	0	0
Flower bed 1632 rft Cladding			
P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0	0
Footing RCC slab & beam M20			
Footing RCC Column M20	Start	0	0
Fountain Back Filling (Lab)			
P2W2-Column+Lift(Sixth Fl.) Steel (Lab)	End	0	0
Fountain RMC M-20 Plant /Production			
P2W2-Above Terrace Slab+Stair	End	0	0
Fountain RMC M-20 Site			
P2W2-8TH Slab+Stair POUR-03	End	0	0
K_Residency 00 SAKARIYA finishing			
K_Residency 00 SAKARIYA finishing	Start	0	0
K_Residency RCC_Rgv			
K_Residency 00 SAKARIYA finishing	Start	1	0
Labour for Carpentry Bedroom Doors			
Labour for Carpentry Main Doors	Start	0	0
Labour for Carpentry Main Doors			
A 1st floor Doors Main	Start	0	0
Labour for Carpentry Micellaneous-Door			
Labour for Carpentry Toilet & Dry Balcon	Start	0	0
Labour for Carpentry Toilet & Dry Balcon			
Labour for Carpentry Bedroom Doors	Start	0	0
LABOUR WORK - NOT IN USE			
A1 FIRE DOORS	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
LABOUR WORK - NOT IN USE ON INSTALLATION 100%			
LABOUR WORK - NOT IN USE	End	0	0
Mat.+Lab. External Painting			
A Bldg Painting - 1 Job	Start	2	0
Mat.+Lab. Int+Ext Painting			
Mat.+Lab. Internal Painting	Start	2	0
Mat.+Lab. Internal Painting			
A Bldg Labour Elevation, Chajja	Start	2	0
P1W1- 3rd Fl. Attached Terrace			
P1W1- Sixth Floor	End	0	0
P1W1- 3rd Fl. Attached Terrace Box type W/P (Lab.)			
P1W1- Gr. Fl. Balcony Balcony Flooring(SLK)	End	0	0
P1W1- 3rd Fl. Attached Terrace Chemical W/P			
P1W1- Sixth Floor AAC Block masonry 6"(SLK)	End	0	0
P1W1- 3rd Fl. Attached Terrace Screed W/P (SLK)			
P1W1- Sixth Floor AAC Block masonry 8"(SLK)	End	0	0
P1W1- 3rd Fl.Curve Balcony			
P1W1- Basement AAC Block Masonry 4"(SLK)	End	0	0
P1W1- 3rd Fl.Curve Balcony Box type W/P (Lab.)			
P1W1- Fifth Floor	End	0	0
P1W1- 3rd Fl.Curve Balcony Chemical W/P			
P1W1- Fourth Floor 4" thk concrete block masonry(Lab-C)	End	0	0
P1W1- 3rd Fl.Curve Balcony Screed W/P (SLK)			
P1W1- Fourth Floor AAC Block Masonry 4"(SLK)	End	0	0
P1W1- 3rd Fl.Curve Planter Area Box type W/P (Lab.)			
C2 Terrace Column Shuttering for column	End	0	0
P1W1- 3rd Fl.Curve Planter Area Screed W/P (SLK)			
C2 Terrace Column Concrete pouring for column	End	0	0
P1W1- 3rd Fl.Toilet			
P1W1- Fifth Floor AAC Block masonry 6"(SLK)	End	0	0
P1W1- 3rd Fl.Toilet Box type W/P (Lab.)			
P1W1- Fifth Floor AAC Block Masonry 4"(SLK)	End	0	0
P1W1- 3rd Fl.Toilet Chemical W/P			
P1W1- Fifth Floor AAC Block masonry 8"(SLK)	End	0	0
P1W1- 3rd Fl.Toilet Toilet w/p (SLK)			
P1W1- Fifth Floor 4" thk concrete block masonry(Lab-C)	End	0	0
P1W1- 4th Fl.Curve Balcony			
Plastering	End	0	0
P1W1- 4th Fl.Kitchen			
C2 Terrace Steel Labour	End	0	0
P1W1- 4th Fl.Kitchen Box type W/P (Lab.)			
C2 Terrace Masonry BBM 6" Thk.	End	0	0
P1W1- 4th Fl.Kitchen Chemical W/P			
C2 Terrace Steel Labour Steel Labour	End	0	0
P1W1- 4th Fl.Kitchen Screed W/P (SLK)			
C2 Terrace Masonry	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
P1W1- 4th Fl.Toilet Chemical W/P			
C2 Terrace Internal	End	0	0
P1W1- Above Terrace			
P1W1- Seventh Floor Marino Partition(M+L)	End	0	0
P1W1- Above Terrace Door Misc.			
P1W1- Above Terrace Toilet Door Fittings(C)	End	0	0
P1W1- Above Terrace Main Door Fittings(C)			
P1W1- Above Terrace Toilet Door Shutter(C)	End	0	0
P1W1- Above Terrace Main Door Shutter(C)			
P1W1- Above Terrace	End	0	0
P1W1- Above Terrace Marino Partition(M+L)			
P1W1- Above Terrace Main Door Fittings(C)	End	0	0
P1W1- Above Terrace Toilet Door Fittings(C)			
P1W1- Above Terrace Main Door Fittings(C)	End	0	0
P1W1- Above Terrace Toilet Door Shutter(C)			
P1W1- Above Terrace Main Door Shutter(C)	End	0	0
P1W1- Eight Floor Balcony			
P1W1- Seventh Floor Service Lift Cladding Granite Cladding (End	0	0
P1W1- Eight Floor Balcony Balcony Flooring(SLK)			
P1W1- Seventh Floor Service Lift Cladding Tiling (Lab)	End	0	0
P1W1- Eight Floor Balcony Balcony Skirting(SLK)			
P1W1-Seventh Floor Ramp	End	0	0
P1W1- Eight Floor Balcony Tiling (Lab)			
P1W1-Seventh Floor Ramp Granite Flooring(SLK)	End	0	0
P1W1- Eight Floor Electrical Room			
W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site	End	0	0
P1W1- Eight Floor Electrical Room RMC M20 Plant/Production(C)			
P1W1- Eight Floor Electrical Room	End	0	0
P1W1- Eight Floor Main Lift Cladding Tiling (Lab)			
P1W1- Seventh Floor Fire Stair Granite Tread(SLK)	End	0	0
P1W1- Eight Floor Main Stair Granite Riser (SLK)			
P1W1- Seventh Floor Electrical Room RMC M-20 Site	End	0	0
P1W1- Eight Floor Pantry			
W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam	Start	0	0
P1W1- Eight Floor Pantry Pantry Dado (SLK)			
Down comer system Enamel paint (hydrant paint) (C)	End	0	0
P1W1- Eight Floor Parking			
P1W1- Third Floor Granite Window Cill(M+L)(SLK)	Start	0	0
P1W1- Eight Floor Parking Epoxy Flooring			
C2 Plinth Beam	Start	0	0
W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production	Start	0	0
P1W1- Eight Floor Parking RMC M-20 Site			
A1- 14th Fl Railing- Master Bed (M+L)	Start	0	0
P1W1- Eight Floor Parking RMC M20 Outsource			
P1W1- Eight Floor Parking RMC M-20 Site	Start	0	0
P1W1- Eight Floor Parking RMC M20 Plant/Production(C)			

Dependencies

Depend On Task	Reference	Offset	Start Day
P1W1- Eight Floor Parking	End	0	0
P1W1- Eight Floor Service Lift Cladding			
P1W1- Seventh Floor Fire Stair Granite Skirting (SLK)	End	0	0
P1W1- Eight Floor Service Lift Cladding Granite Cladding (SL			
P1W1- Seventh Floor Fire Stair Tiling (Lab)	End	0	0
P1W1- Eight Floor Service Lift Cladding Tiling (Lab)			
P1W1- Seventh Floor Lift Cladding	End	0	0
P1W1- Eight Floor Toilet			
P2W2-Left Side Part-1 External Plaster(SLK)	End	0	0
P1W1- Third Floor Marino Partition(M+L)	End	0	0
P1W1- Eight Floor Toilet Toilet Dado (SLK)			
P1W1- Eight Floor Toilet	End	0	0
P1W1- Eight Floor Toilet Toilet Flooring (SLK)			
P1W1- Eight Floor Toilet Toilet Dado (SLK)	End	0	0
P1W1- Fifth Fl. wall OBD Paint (M+L)			
P1W1- Gr. Fl. Electrical Room RMC M-20 Site	Start	0	0
P1W1- Fifth Floor			
P1W1- Fourth Floor Marino Partition(M+L)	End	0	0
P1W1- Fifth Floor Door Misc.			
P1W1- Fifth Floor Toilet Door Fittings(C)	End	0	0
P1W1- Fifth Floor Electrical Room			
P1W1- Fifth Floor Electrical Room RMC M20 Plant/Production(C	Start	0	0
P1W1- Fifth Floor Electrical Room RMC M20 Plant/Production(C			
C2 Footing Shuttering for Footing	Start	0	0
P1W1- Fifth Floor Main Door Fittings(C)			
P1W1- Fifth Floor Toilet Door Shutter(C)	End	0	0
P1W1- Fifth Floor Main Door Shutter(C)			
P1W1- Fifth Floor	End	0	0
P1W1- Fifth Floor Marino Partition(M+L)			
P1W1- Fifth Floor Door Misc.	End	0	0
P1W1- Fifth Floor Pantry Pantry Dado (SLK)			
P1W1- Gr. Fl. Electrical Room RMC M-20 Site	Start	21	0
P1W1- Fifth Floor Pantry Tiling (Lab)			
P1W1- Fifth Floor Pantry Pantry Dado (SLK)	End	2	0
P1W1- Fifth Floor Toilet Door Fittings(C)			
P1W1- Fifth Floor Main Door Fittings(C)	End	0	0
P1W1- Fifth Floor Toilet Door Shutter(C)			
P1W1- Fifth Floor Main Door Shutter(C)	End	0	0
P1W1- First Floor			
P1W1- Ground Fl. Granite Window Cill(M+L)(SLK)	End	0	0
P1W1- First Floor			
P1W1- GLAZED DOOR	End	0	0
P1W1- First Floor Glass door(M+L)			
P1W1- Ground Fl.	End	0	0
P1W1- First Floor Granite Kitchen Otta(M+L)(SLK)			
P1W1- First Floor	End	0	0
P1W1- First Floor Granite Ledge wall(M+L)(SLK)			
P1W1- First Floor Umbra Patti (M+L)	End	0	0
P1W1- First Floor Granite Urinal partition (M+L)			
P1W1- First Floor Wooden patti fixing to sink (Lab)	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
P1W1- First Floor Granite WHB Counter(M+L)(SLK)			
P1W1- First Floor Granite Ledge wall(M+L)(SLK)	End	0	0
P1W1- First Floor Granite Window Cill(M+L)(SLK)			
P1W1- First Floor Granite WHB Counter(M+L)(SLK)	End	0	0
P1W1- First Floor Umbra Patti (M+L)			
P1W1- First Floor Granite Urinal partition (M+L)	End	0	0
P1W1- First Floor Wooden patti fixing to sink (Lab)			
P1W1- First Floor Granite Kitchen Otta(M+L)(SLK)	End	0	0
P1W1- Fourth Floor			
C2 Terrace Column Steel	End	0	0
P1W1- Fourth Floor			
P1W1- Third Floor Marino Partition(M+L)	End	0	0
P1W1- Fourth Floor Door Misc.			
P1W1- Fourth Floor Toilet Door Fittings(C)	End	0	0
P1W1- Fourth Floor Fire Stair			
A1- Flat 302 Putty Plaster	End	0	0
P1W1- Fourth Floor Granite Ledge wall(M+L)(SLK)			
C2 Servants Toilet PVC	End	0	0
P1W1- Fourth Floor Main Door Fittings(C)			
P1W1- Fourth Floor Toilet Door Shutter(C)	End	0	0
P1W1- Fourth Floor Main Door Shutter(C)			
P1W1- Fourth Floor	End	0	0
P1W1- Fourth Floor Marino Partition(M+L)			
P1W1- Fourth Floor Door Misc.	End	0	0
P1W1- Fourth Floor Toilet Door Fittings(C)			
P1W1- Fourth Floor Main Door Fittings(C)	End	0	0
P1W1- Fourth Floor Toilet Door Shutter(C)			
P1W1- Fourth Floor Main Door Shutter(C)	End	0	0
P1W1- Fourth Floor Wooden patti fixing to sink (Lab)			
C2 Terrace Internal Tar Plaster	End	0	0
P1W1- GI.FI Service Lift Cladding			
AC-3rd Fl. PART-04 Switches,Plates & Acc. (M+L)	End	2	0
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)			
AC-3rd Fl. PART-04 Switches,Plates & Acc. (M+L)	End	0	0
P1W1- GI.FI Service Lift Cladding	Start	0	0
P1W1- GI.FI Service Lift Cladding Tiling (Lab)			
P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK)	End	0	0
P1W1- GLAZED DOOR			
P1W1- Above Terrace Marino Partition(M+L)	End	0	0
P1W1- Gr. Fl. Balcony			
AC-3rd Fl. PART-05 Wiring (M+L)	End	0	0
P1W1- Gr.FI.Ramp Tiling (Lab)	Start	0	0
P1W1- Gr. Fl. Balcony Balcony Flooring(SLK)			
P1W1- Gr. Fl. Balcony	End	0	0
P1W1- Gr. Fl. Balcony Balcony Skirting(SLK)			
AC-3rd Fl. PART-05 Electrical Work	End	2	0
P1W1- Gr. Fl. Balcony Tiling (Lab)			
AC-3rd Fl. PART-05 Electrical Work	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
P1W1- Gr. FI. Balcony Balcony Skirting(SLK)	Start	0	0
P1W1- Gr. FI. Electrical Room			
P1W1- Gr.FI. Pantry Pantry Dado (SLK)	End	0	0
P1W1- Gr. FI. Electrical Room RMC M-20 Site			
P1W1- First Floor	End	7	0
A1-Flat 404 Tile (M+L)	End	2	0
P1W1- Gr. FI. Electrical Room RMC M20 Outsource			
A1- Flat 103 Gypsum plaster incl NOC (M+L)	Start	0	0
P1W1- Gr. FI. Electrical Room RMC M20 Plant/Production(C)			
AC-3rd FI. PART-06 Wall Conduiting/Dropping	Start	0	0
P1W1- Gr. FI. Fire Stair Granite Flooring(SLK)			
P1W1- Gr. FI. Fire Stair Granite Tread(SLK)	End	0	0
P1W1- Gr. FI. Fire Stair	Start	0	0
P1W1- Gr. FI. Fire Stair Granite Riser (SLK)			
P1W1- Gr. FI. Fire Stair Granite Flooring(SLK)	End	0	0
P1W1- Gr. FI. Fire Stair Granite Skirting (SLK)			
C2 Water body	Start	0	0
P1W1- Gr. FI. Fire Stair Tiling (Lab)			
AC-3rd FI. PART-04 Slab conduiting (M+L)	End	0	0
P1W1- Gr. FI. Main Entrance			
P1W1- Gr. FI. Parking Tiling (Lab)	End	0	0
P1W1- Gr. FI. Main Entrance Granite Flooring(SLK)			
AC-3rd FI. PART-06	End	2	0
P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)			
AC-3rd FI. PART-06	End	0	0
P1W1- Gr. FI. Main Entrance Granite Flooring(SLK)	Start	0	0
P1W1- Gr. FI. Main Entrance Tiling (Lab)			
P1W1- Gr. FI. Main Entrance Granite Skirting (SLK)	End	0	0
P1W1- Gr. FI. Parking			
P1W1- Gr. FI. Balcony Tiling (Lab)	End	0	0
P1W1- Gr. FI. Parking Epoxy Flooring			
AC-3rd FI. PART-05 Switches,Plates & Acc. (M+L)	End	2	0
P1W1- Gr. FI. Parking RMC M-20 Site			
AC-3rd FI. PART-05 Wall Conduiting/Dropping	End	2	0
P1W1- Gr. FI. Parking RMC M20 Outsource			
AC-3rd FI. PART-05 Wall Conduiting/Dropping	End	0	0
P1W1- Gr. FI. Parking RMC M-20 Site	Start	0	0
P1W1- Gr. FI. Parking Tiling (Lab)			
AC-3rd FI. PART-05 Switches,Plates & Acc. (M+L)	End	0	0
P1W1- Gr. FI. Parking Epoxy Flooring	Start	0	0
P1W1- Gr. FI. Parking Vaccum Dewatering			
P1W1- Gr. FI. Parking RMC M20 Outsource	End	0	0
P1W1- Gr.FI. Lift Cladding			
AC-3rd FI. PART-04 Slab conduiting (M+L)	End	0	0
P1W1- Gr.FI. Main Lift Cladding			
P1W1- Gr.FI. Lift Cladding	End	0	0
P1W1- Gr.FI. Main Lift Cladding Granite Cladding (SLK)			

Dependencies

Depend On Task	Reference	Offset	Start Day
AC-3rd Fl. PART-04 Wall Conduiting/Dropping	End	0	0
P1W1- Gr.Fl. Main Lift Cladding Tiling (Lab)			
AC-3rd Fl. PART-04 Wall Conduiting/Dropping	End	0	0
P1W1- Gr.Fl. Main Lift Cladding Granite Cladding (SLK)	Start	0	0
P1W1- Gr.Fl. Pantry			
P1W1- Gr.Fl. Toilet Tiling (Lab)	Start	0	0
AC-3rd Fl. PART-06 Electrical Work	End	0	0
P1W1- Gr.Fl. Pantry Pantry Dado (SLK)			
P1W1- Gr.Fl. Pantry Vitrified Skirting(SLK)	Start	0	0
AC-3rd Fl. PART-06 Slab conduiting (M+L)	End	0	0
P1W1- Gr.Fl. Pantry Tiling (Lab)			
P1W1- Gr.Fl. Pantry Pantry Dado (SLK)	End	0	0
P1W1- Gr.Fl. Pantry Vitrified Flooring(SLK)			
P1W1- Gr.Fl. Pantry	End	0	0
P1W1- Gr.Fl. Pantry Vitrified Skirting(SLK)			
AC-3rd Fl. PART-06 Slab conduiting (M+L)	End	0	0
P1W1- Gr.Fl. Toilet			
AC-3rd Fl. PART-06 Wiring (M+L)	End	2	0
P1W1- Gr.Fl. Toilet Tiling (Lab)			
AC-3rd Fl. PART-06 Electrical Work	End	0	0
P1W1- Gr.Fl. Toilet Toilet Dado (SLK)			
P1W1- Gr.Fl. Toilet	Start	0	0
P1W1- Gr.Fl. Toilet Toilet Flooring (SLK)			
P1W1- Gr.Fl. Toilet Toilet Dado (SLK)	End	0	0
P1W1- Gr.Fl.Ramp Granite Flooring(SLK)			
AC-3rd Fl. PART-05	End	0	0
P1W1- Gr.Fl.Ramp	Start	0	0
P1W1- Gr.Fl.Ramp Granite Skirting (SLK)			
P1W1- Gr.Fl.Ramp Granite Flooring(SLK)	End	0	0
P1W1- Gr.Fl.Ramp Tiling (Lab)			
AC-3rd Fl. PART-05 Wiring (M+L)	End	2	0
P1W1- Ground Fl.			
P1W1- ROLLING SHUTTER	End	0	0
P1W1- Ground Fl. Glass door(M+L)			
P1W1- ROLLING SHUTTER Rolling shutter-C	End	0	0
P1W1- Ground Fl. Granite WHB Counter(M+L)(SLK)			
P1W1- Third Floor Marino Partition(M+L)	Start	0	0
A1- Flat 504 Melamine Polish (M+L)	Start	0	0
P1W1- Ground Fl. Granite Window Cill(M+L)(SLK)			
P1W1- Ground Fl. Granite WHB Counter(M+L)(SLK)	End	0	0
P1W1- ROLLING SHUTTER			
P1W1- Above Terrace Toilet Door Fittings(C)	End	0	0
P1W1- ROLLING SHUTTER Rolling shutter-C			
P1W1- Above Terrace Door Misc.	End	0	0
P1W1- Second Floor			
P1W1- First Floor Granite Window Cill(M+L)(SLK)	End	0	0
P1W1- Second Floor Balcony Balcony Flooring(SLK)			
P1W1- Gr. Fl. Electrical Room RMC M20 Outsource	End	0	0
P1W1- Second Floor Granite Kitchen Otta(M+L)(SLK)			

Dependencies

Depend On Task	Reference	Offset	Start Day
P1W1- Second Floor	End	0	0
P1W1- Seventh Floor			
P1W1- Sixth Floor Marino Partition(M+L)	End	0	0
P1W1- Seventh Floor Door Misc.			
P1W1- Seventh Floor Toilet Door Fittings(C)	End	0	0
P1W1- Seventh Floor Electrical Room RMC M-20 Site			
P1W1- Seventh Floor Toilet Toilet Dado (SLK)	End	0	0
P1W1- Seventh Floor Fire Stair Granite Skirting (SLK)			
Screen wall RCC M-20	End	0	0
P1W1- Seventh Floor Fire Stair Granite Tread(SLK)			
Flower bed 1632 rft Cladding	End	0	0
P1W1- Seventh Floor Fire Stair Tiling (Lab)			
C2 Staircase Flooring (N/A)	End	0	0
P1W1- Seventh Floor Lift Cladding			
C2 Vittrified Tile Skirting	End	0	0
P1W1- Seventh Floor Main Door Fittings(C)			
P1W1- Seventh Floor Toilet Door Shutter(C)	End	0	0
P1W1- Seventh Floor Main Door Shutter(C)			
P1W1- Seventh Floor	End	0	0
P1W1- Seventh Floor Main Lift Cladding			
C2 Vittrified Tile Skirting Skirting	End	0	0
P1W1- Seventh Floor Main Lift Cladding Granite Cladding (SLK)			
C2 Granite /Marble Skirting	End	0	0
P1W1- Seventh Floor Main Lift Cladding Tiling (Lab)			
C2 Granite /Marble Skirting Marble/Granite	End	0	0
P1W1- Seventh Floor Main Stair Granite Tread(SLK)			
AC-2nd Fl. PART-02 Electrical Work	Start	0	0
P1W1- Seventh Floor Marino Partition(M+L)			
P1W1- Seventh Floor Door Misc.	End	0	0
P1W1- Seventh Floor Service Lift Cladding			
C2 Teracotta skirting	End	0	0
P1W1- Seventh Floor Service Lift Cladding Granite Cladding (
C2 Teracotta skirting Skirting	End	0	0
P1W1- Seventh Floor Service Lift Cladding Tiling (Lab)			
First Floor	End	0	0
P1W1- Seventh Floor Toilet Door Fittings(C)			
P1W1- Seventh Floor Main Door Fittings(C)	End	0	0
P1W1- Seventh Floor Toilet Door Shutter(C)			
P1W1- Seventh Floor Main Door Shutter(C)	End	0	0
P1W1- Seventh Floor Toilet Toilet Dado (SLK)			
P2W2-Column+Lift Above Terrace RMC M50 (Out Source)	End	0	0
P1W1- Sixth Floor			
Site Office & Store Tar Plaster	End	0	0
P1W1- Sixth Floor			
P1W1- Fifth Floor Marino Partition(M+L)	End	0	0
P1W1- Sixth Floor Main Door Fittings(C)			
P1W1- Sixth Floor Toilet Door Shutter(C)	End	0	0
P1W1- Sixth Floor Main Door Shutter(C)			
P1W1- Sixth Floor	End	0	0
P1W1- Sixth Floor Marino Partition(M+L)			
P1W1- Sixth Floor Door Misc.	End	0	0
P1W1- Sixth Floor Service Lift Cladding			

Dependencies

Depend On Task	Reference	Offset	Start Day
P1W1- Sixth Floor	End	0	0
P1W1- Sixth Floor Toilet Door Fittings(C)			
P1W1- Sixth Floor Main Door Fittings(C)	End	0	0
W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam	End	0	0
P1W1- Sixth Floor Toilet Door Shutter(C)			
P1W1- Sixth Floor Main Door Shutter(C)	End	0	0
P1W1- Third Floor			
P1W1- 2nd Fl.Curve Planter Area Box type W/P (Lab.)	End	0	0
P1W1- Third Floor Electrical Room			
C2 Servants Toilet PVC	End	0	0
P1W1- Third Floor Granite Window Cill(M+L)(SLK)			
P1W1- Gr.FI. Pantry Pantry Dado (SLK)	Start	0	0
P1W1- Third Floor Service Lift Cladding Granite Cladding (SL			
C2 Dado Toilet Dado Fixing	End	0	0
P1W1-3rd Fl.Kitchen			
P1W1- Third Floor	End	0	0
P1W1-Eight Floor Ramp			
P1W1- Seventh Floor Main Lift Cladding	End	0	0
P1W1-Eight Floor Ramp Granite Flooring(SLK)			
P1W1- Seventh Floor Main Lift Cladding Granite Cladding (SLK)	End	0	0
P1W1-Eight Floor Ramp Granite Skirting (SLK)			
P1W1- Seventh Floor Main Lift Cladding Tiling (Lab)	End	0	0
P1W1-Eight Floor Ramp Tiling (Lab)			
P1W1- Seventh Floor Service Lift Cladding	End	0	0
P1W1-Gr.FI Alu.Windows Glass Shutter Fixing			
P1W1-Gr.FI Alu.Windows NOC	End	0	0
P1W1-Gr.FI Alu.Windows NOC			
P1W1- Ground Fl. Granite WHB Counter(M+L)(SLK)	End	0	0
P1W1-Gr.FI.Alu.Louvers			
P1W1-Gr.FI.Alu.Ventilator Material Recieved	End	0	0
P1W1-Gr.FI Alu.Windows NOC	End	0	0
P1W1-Gr.FI.Alu.Louvers Glass Shutter Fixing			
P1W1-Gr.FI.Alu.Ventilator NOC	Start	0	0
P1W1-Gr.FI.Alu.Louvers Material Recieved			
P1W1-Gr.FI Alu.Windows Glass Shutter Fixing	End	0	0
P1W1-Gr.FI.Alu.Louvers NOC			
P1W1-Gr.FI.Alu.Louvers Material Recieved	Start	0	0
P1W1-Gr.FI.Alu.Ventilator			
P1W1-Gr.FI Alu.Windows Glass Shutter Fixing	End	0	0
P1W1-Gr.FI.Alu.Ventilator Material Recieved			
P1W1- Ground Fl. Granite WHB Counter(M+L)(SLK)	End	0	0
P1W1-Gr.FI Alu.Windows NOC	End	0	0
P1W1-Gr.FI.Alu.Ventilator NOC			
P1W1-Gr.FI.Alu.Ventilator	End	0	0
P1W1-Seventh Floor Ramp			
RCC	End	0	0
P1W1-Seventh Floor Ramp Granite Flooring(SLK)			

Dependencies

Depend On Task	Reference	Offset	Start Day
C2 FF Column	End	0	0
P1W1-Seventh Floor Ramp Tiling (Lab)			
P2W2- 8TH External Pardi Shuttering (Lab)	End	0	0
P1W1-UGWT- RAFT RMC M40 Plant/Production (C)			
C2 Terrace Internal Tar Plaster	End	0	0
P2W2 - 8TH Slab Pour strip PT Slab Grouting			
P2W2 - 8TH Slab Pour strip RMC M40 PT Outsource	End	0	0
P2W2 - 8TH Slab Pour strip RMC M-40 PT Site			
P2W2 - 8TH Slab Pour strip	End	0	0
P2W2 - 8TH Slab Pour strip RMC M40 PT Outsource			
P2W2 - 8TH Slab Pour strip RMC M-40 PT Site	End	0	0
P2W2- 8TH External Pardi RMC M-40 Site			
P2W2-8TH Slab+Stair POUR-01 Steel (Lab)	End	0	0
P2W2- 8TH External Pardi RMC M-40 Site(P)			
P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Production (C)	End	0	0
P2W2- 8TH External Pardi RMC M40 Outsource			
P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site	End	0	0
P2W2- 8TH External Pardi RMC M40 Plant/Production (C)			
P2W2-8TH Slab+Stair POUR-01 Steel (C)	End	0	0
P2W2- 8TH External Pardi Shuttering (Lab)			
P2W2-Column+Lift(Sixth Fl.) Steel (Lab)	End	0	0
P2W2- 8TH External Pardi Steel (C)			
P2W2-Column+Lift(Sixth Fl.) RMC M60-Plant/Production(C)	End	0	0
P2W2- 8TH External Pardi Steel (Lab)			
P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab)	End	0	0
P2W2- 8TH Lintel/Chajja			
P2W2 - 8TH Slab Pour strip PT Slab Grouting	End	0	0
P2W2- 8TH Lintel/Chajja RMC M-20 Site			
P2W2- 8TH Lintel/Chajja RMC M20 Plant/Production(C)	End	0	0
P2W2- 8TH Lintel/Chajja RMC M-20 Site(P)			
P2W2- 8TH Lintel/Chajja RMC M-20 Site	End	0	0
P2W2- 8TH Lintel/Chajja RMC M20 Outsource			
P2W2- 8TH Lintel/Chajja RMC M-20 Site(P)	End	0	0
P2W2- 8TH Lintel/Chajja RMC M20 Plant/Production(C)			
P2W2- 8TH Lintel/Chajja Steel (Lab)	End	0	0
P2W2- 8TH Lintel/Chajja Shuttering (Lab)			
P2W2- 8TH Lintel/Chajja	End	0	0
P2W2- 8TH Lintel/Chajja Steel (C)			
P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0	0
P2W2- 8TH Lintel/Chajja Steel (Lab)			
P2W2- 8TH Lintel/Chajja Steel (C)	End	0	0
P2W2- 8TH Slab(Lab)			
P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P)	End	0	0
P2W2- 8TH Slab(Lab) Concreting-Dept. Labour			
P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource	End	0	0
P2W2- Above Terrace			
P2W2-8TH Slab+Stair POUR-01 PT Slab/Beam	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
P2W2- Above Terrace Lintel/Chajja			
W2-Above Terrace Slab+Stair POUR-01 PT Slab Grouting	End	0	0
P2W2- Above Terrace Lintel/Chajja RMC M-20 Site			
P2W2- Above Terrace Lintel/Chajja RMC M20 Plant/Production(C	End	0	0
P2W2- Above Terrace Lintel/Chajja RMC M-20 Site(P)			
P2W2- Above Terrace Lintel/Chajja RMC M-20 Site	End	0	0
P2W2- Above Terrace Lintel/Chajja RMC M20 Outsource			
P2W2- Above Terrace Lintel/Chajja RMC M-20 Site(P)	End	0	0
P2W2- Above Terrace Lintel/Chajja RMC M20 Plant/Production(C			
P2W2- Above Terrace Lintel/Chajja Steel (Lab)	End	0	0
P2W2- Above Terrace Lintel/Chajja Shuttering (Lab)			
P2W2- Above Terrace Lintel/Chajja	End	0	0
P2W2- Above Terrace Lintel/Chajja Steel (C)			
P2W2- Above Terrace Lintel/Chajja Shuttering (Lab)	End	0	0
P2W2- Above Terrace Lintel/Chajja Steel (Lab)			
P2W2- Above Terrace Lintel/Chajja Steel (C)	End	0	0
P2W2- Above Terrace Slab(Lab)			
P2W2-Above Terrace External Pardi RMC M40 Outsource	Start	0	0
P2W2- Above Terrace Slab(Lab) Concreting-Dept. Labour			
P2W2- Above Terrace Slab(Lab)	Start	0	0
P2W2- Concrete Pump			
P2W2- Above Terrace Slab(Lab) Concreting-Dept. Labour	Start	0	0
P2W2- Concrete Pump Concrete Pump Operation			
P2W2- Concrete Pump	Start	0	0
P2W2- Left Side			
P2W2-Back Side Part-2 External Plaster(SLK)	End	0	0
P2W2-7TH Slab+Stair POUR-03 RMC M-40 PT Site(P)			
C2 Painting Texture Paint	End	0	0
P2W2-8TH Slab+Stair POUR-01 PT Slab/ Beam			
P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource	End	0	0
P2W2-8TH Slab+Stair POUR-01 RMC M-40 PT Site			
P2W2-8TH Slab+Stair POUR-01 RMC M40-PT Plant/Production(C)	End	0	0
P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site			
P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Production (C)	End	0	0
P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P)			
P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site	End	0	0
P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource			
P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P)	End	0	0
P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Production (C)			
P2W2-8TH Slab+Stair POUR-01 Steel (Lab)	End	0	0
P2W2-8TH Slab+Stair POUR-01 RMC M40-PT Plant/Production(C)			
P2W2-8TH Slab+Stair POUR-01 PT Slab/ Beam	End	0	0
P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab)			

Dependencies

Depend On Task	Reference	Offset	Start Day
P2W2-Column+Lift(Sixth Fl.) RMC M60-Plant/Production(C)	End	0	0
P2W2-8TH Slab+Stair POUR-01 Steel (C)			
P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab)	End	0	0
P2W2-8TH Slab+Stair POUR-01 Steel (Lab)			
P2W2-8TH Slab+Stair POUR-01 Steel (C)	End	0	0
P2W2-8TH Slab+Stair POUR-02 Buttering(SLK)			
C2 Painting Texture Paint	Start	0	0
P2W2-8TH Slab+Stair POUR-02 Ponding(SLK)			
P2W2-8TH Slab+Stair POUR-02 Buttering(SLK)	Start	0	0
P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam			
P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource	Start	0	0
P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site			
P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C)	Start	0	0
P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P)			
P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site	Start	0	0
P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource			
P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P)	Start	0	0
P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C)			
P2W2-8TH Slab+Stair POUR-02 Steel (Lab)	Start	0	0
P2W2-8TH Slab+Stair POUR-02 RMC M40-PT Plant/Production(C)			
P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam	Start	0	0
P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab)			
P2W2-8TH Slab+Stair POUR-02 Ponding(SLK)	Start	0	0
P2W2-8TH Slab+Stair POUR-02 Steel (C)			
P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab)	Start	0	0
P2W2-8TH Slab+Stair POUR-02 Steel (Lab)			
P2W2-8TH Slab+Stair POUR-02 Steel (C)	Start	0	0
P2W2-8TH Slab+Stair POUR-03			
P1W1- Second Floor Granite Kitchen Otta(M+L)(SLK)	Start	0	0
P2W2-8TH Slab+Stair POUR-03 Buttering(SLK)			
P2W2-8TH Slab+Stair POUR-03	End	0	0
P2W2-8TH Slab+Stair POUR-03 Ponding(SLK)			
P2W2-8TH Slab+Stair POUR-03 Buttering(SLK)	End	0	0
P2W2-8TH Slab+Stair POUR-03 PT Slab/ Beam			
P2W2-8TH Slab+Stair POUR-03 RMC M40 Outsource	End	0	0
P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site			
P2W2-8TH Slab+Stair POUR-03 RMC M40 Plant/Production (C)	End	0	0
P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site(P)			
P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site	End	0	0
P2W2-8TH Slab+Stair POUR-03 RMC M40 Outsource			
P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site(P)	End	0	0
P2W2-8TH Slab+Stair POUR-03 RMC M40 Plant/Production (C)			

Dependencies

Depend On Task	Reference	Offset	Start Day
P2W2-8TH Slab+Stair POUR-03 Steel (Lab)	End	0	0
P2W2-8TH Slab+Stair POUR-03 Shuttering (Lab)			
P2W2-8TH Slab+Stair POUR-03 Ponding(SLK)	End	0	0
P2W2-8TH Slab+Stair POUR-03 Steel (C)			
P2W2-8TH Slab+Stair POUR-03 Shuttering (Lab)	End	0	0
P2W2-8TH Slab+Stair POUR-03 Steel (Lab)			
P2W2-8TH Slab+Stair POUR-03 Steel (C)	End	0	0
P2W2-Above Terrace External Pardi Buttering(SLK)			
P2W2-8TH Slab+Stair POUR-03	Start	0	0
P2W2-Above Terrace External Pardi RMC M-40 Site			
P2W2-Above Terrace External Pardi RMC M40 Plant/Production (Start	0	0
P2W2-Above Terrace External Pardi RMC M-40 Site(P)			
P2W2-Above Terrace External Pardi RMC M-40 Site	Start	0	0
P2W2-Above Terrace External Pardi RMC M40 Outsource			
P2W2-Above Terrace External Pardi RMC M-40 Site(P)	Start	0	0
P2W2-Above Terrace External Pardi RMC M40 Plant/Production (
P2W2-Above Terrace External Pardi Steel (Lab)	Start	0	0
P2W2-Above Terrace External Pardi Shuttering (Lab)			
P2W2-Above Terrace External Pardi Buttering(SLK)	Start	0	0
P2W2-Above Terrace External Pardi Steel (C)			
P2W2-Above Terrace External Pardi Shuttering (Lab)	Start	0	0
P2W2-Above Terrace External Pardi Steel (Lab)			
P2W2-Above Terrace External Pardi Steel (C)	Start	0	0
P2W2-Above Terrace Slab+Stair			
P1W1-Gr.FI.Alu.Louvers NOC	Start	0	0
P2W2-Back Side Part-1 External plaster (Lab)			
P1W1- Ground FI. Glass door(M+L)	End	0	0
P2W2-Back Side Part-2			
P1W1- First Floor	End	0	0
P2W2-Back Side Part-2 External plaster (Lab)			
P2W2-Back Side Part-2	End	0	0
P2W2-Back Side Part-2 External Plaster(SLK)			
P2W2-Back Side Part-1 External plaster (Lab)	End	0	0
P2W2-Column+Lift Above Terrace			
P2W2-8TH Slab+Stair POUR-01 RMC M40-PT Plant/Production(C)	End	0	0
P2W2-Column+Lift Above Terrace Buttering(SLK)			
P2W2-8TH Slab+Stair POUR-01 RMC M-40 PT Site	End	0	0
P2W2-Column+Lift Above Terrace RMC M-50 Site			
P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource	End	0	0
P2W2-Column+Lift Above Terrace RMC M-50 Site(P)			
P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam	End	0	0
P2W2-Column+Lift Above Terrace RMC M-60 Site			
P2W2-8TH Slab+Stair POUR-02 Steel (Lab)	End	0	0
P2W2-Column+Lift Above Terrace RMC M-60 Site(P)			
P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C)	End	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
P2W2-Column+Lift Above Terrace RMC M50 (Out Source)			
P2W2-8TH Slab+Stair POUR-02 RMC M40-PT Plant/Production(C)	End	0	0
P2W2-Column+Lift Above Terrace RMC M50- Plant/Production(C)			
P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P)	End	0	0
P2W2-Column+Lift Above Terrace RMC M60 Outsource			
P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site	End	0	0
P2W2-Column+Lift Above Terrace RMC M60- Plant/Production(C)			
P2W2-8TH Slab+Stair POUR-02 Steel (C)	End	0	0
P2W2-Column+Lift Above Terrace Shuttering (Lab)			
P2W2-8TH Slab+Stair POUR-02 Buttering(SLK)	End	0	0
P2W2-Column+Lift Above Terrace Steel (C)			
P2W2-8TH Slab+Stair POUR-02 Ponding(SLK)	End	0	0
P2W2-Column+Lift Above Terrace Steel (Lab)			
P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab)	End	0	0
P2W2-Column+Lift(Sixth Fl.) RMC M60- Plant/Production(C)			
P2W2-Column+Lift(Sixth Fl.) Steel (Lab)	End	0	0
P2W2-Left Side Part-1			
P2W2-Back Side Part-2 External plaster (Lab)	End	0	0
P2W2-Left Side Part-1 External Plaster(SLK)			
P2W2- Left Side	End	0	0
PCC PCC 1:3:6			
EXCAVATION EXCAVATION IN SOIL	Start	0	0
Plastering			
C2 Terrace Masonry BBM 6" Thk.	End	0	0
RCC			
First Floor	End	0	0
Road Side Flower bed CLC Block Making 500 x 200 x 150			
AC-Terrace PART-01 Wall Conduiting/Dropping	End	0	0
Sample Preparation Terrace w/p (SLK)			
P2W2-Above Terrace Slab+Stair	End	0	0
Screen wall RCC M-20			
Flower bed 1632 rft Cladding	End	0	0
TEST GROUP Column Concrete			
Excavation Exca.in soft rock	Start	1	0
UPTO PLINTH RCC M30			
EXCAVATION EXCAVATION IN SOIL	Start	0	0
W1- First Floor Main Lobby			
P1W1- Third Floor Service Lift Cladding Granite Cladding (SL)	End	0	0
W1- First Floor Main Lobby Marble flooring (SLK)	End	1	0
C2 Granite/Marble Flooring	End	7	0
W1- First Floor Main Lobby Marble flooring (SLK)			
C2 Granite/Marble Flooring	End	1	0
P1W1- Second Floor Balcony Balcony Flooring(SLK)	End	0	0
W2-Above Terrace Slab+Stair POUR-01			
P2W2-Above Terrace Slab+Stair	Start	0	0
W2-Above Terrace Slab+Stair POUR-01 Buttering(SLK)			
W2-Above Terrace Slab+Stair POUR-01	Start	0	0

Dependencies

Depend On Task	Reference	Offset	Start Day
W2-Above Terrace Slab+Stair POUR-01 Ponding(SLK)			
W2-Above Terrace Slab+Stair POUR-01 Buttering(SLK)	Start	0	0
W2-Above Terrace Slab+Stair POUR-01 PT Slab Grouting			
W2-Above Terrace Slab+Stair POUR-01 RMC M40 PT Outsource	End	0	0
W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam			
W2-Above Terrace Slab+Stair POUR-01 RMC M40 Outsource	Start	0	0
W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site			
P2W2- 8TH Lintel/Chajja Shuttering (Lab)	End	0	0
W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site(P)			
W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site	End	0	0
W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site			
W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production	Start	0	0
W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site(P)			
W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site	Start	0	0
W2-Above Terrace Slab+Stair POUR-01 RMC M40 Outsource			
W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site(P)	Start	0	0
W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production			
W2-Above Terrace Slab+Stair POUR-01 Steel (Lab)	Start	0	0
W2-Above Terrace Slab+Stair POUR-01 RMC M40 PT Outsource			
W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site(P)	End	0	0
W2-Above Terrace Slab+Stair POUR-01 Shuttering (Lab)			
W2-Above Terrace Slab+Stair POUR-01 Ponding(SLK)	Start	0	0
W2-Above Terrace Slab+Stair POUR-01 Steel (C)			
W2-Above Terrace Slab+Stair POUR-01 Shuttering (Lab)	Start	0	0
W2-Above Terrace Slab+Stair POUR-01 Steel (Lab)			
W2-Above Terrace Slab+Stair POUR-01 Steel (C)	Start	0	0
Windows/Railing			
C2 Windows	Start	0	0