

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
							(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration Days	Actual Duration Days	Start Variance Days	Finish Variance Days	Remark
			Start	Finish	Start	Finish					
			(4)	(5)	(6)	(7)					
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Slurry For RMC	0.0000	Job	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC M20 Natural sand	1.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency Cement Work	110.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
WERWER	0.0000	Dz 12nos)					0	0	0	0	
SAGAR	0.0000	Dz 12nos)					0	0	0	0	
K_Residency INTERNAL PLASTER - CEMENT	0.0000	0001 BaG	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC Work Mandar	150.0000	Bags	01 Apr 2018	01 May 2018			30	0	0	0	
K_RESIDENCY	0.0000	Dz 12nos)					0	0	0	0	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
			(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)=(4)-(5)	(9)=(6)-(7)	(10)=(4)-(6)	(11)=(4)-(5)	
K_Residency 00 SAKARIYA finishing	1000.0000	Cu.Cm	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BRICKWORK	0.0000	Dz 12nos)					0	0	0	0	
BrickWork Brickwork	50000.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
First Floor BBM 115MM (CM 1:4)	1000.0000	Sq. Mtr.	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RCC_Rgv	100.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency JCB with Breaker	25.0000	Hour	01 Apr 2018	01 May 2018			30	0	0	0	
PCC 1:3:6m	0.0000	Cu.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M20	410.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER	0.0000	Dz 12nos)					0	0	0	0	
BUILDING AND DEVELOPMENT WORK TO BE DONE LATER !!Task1230	0.0000	Sq.Ft	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M25	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	
K_Residency RMC M10	0.0000	Cu.Mtrs	01 Apr 2018	01 May 2018			30	0	0	0	