



THE WORK CLUB

Finolex Chowk Morvadi, Service Rd, MIDC, Morewadi, Pimpri Colony,
next to Supreme Restaurant, Pimpri-Chinchwad, Maharashtra 411018.

BILL BOOK

Date : 06/03/2020

Name of Contractor - Abbas chaus

Nature of Work - steel unloading & shifting work.

Period of Working

BLDG NO.	PREVIOUS BILL	CURRENT BILL	TOTAL BILL	REMARKS
Ravima				
The		3663 = 00	3663 = 00	
Work				
club				
Community Hall				
Development Work				
Department Work				
Others				
Grand Total				
Debit		3663 = 00		
Net Certified Amount		3663 = 00		

Gross Bill : 3663 = 00

Sanctioned Rs. :

Less Retention :

Less : T.D.S. :

Balance Rs. :

Amount Paid Rs. :

Less Advance :

Cheque No. :

Net Payable Rs. :

Dated :

Prepared By

Checked By

Sanctioned By



Contracting Reports

Ravima Developers

GSTIN No.: 27AASFR5116L12N

State : Maharashtra State Code: 27

RA Bill No.: 1

Highrise

Name of Project : THE WORK CLUB

Name of Contractor : ABBAS CHAUS

Executed By : ABBAS CHAUS

Work Order No. : 43

Date of Bill : 06/03/2020

Voucher No. :

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	STEEL UNLOADING STEEL UNLOADING FOR JAN 20 fourth LOT LAB FOR STEEL UNLOADING JAN.2020 4th LOT SAC :	MT	12.21	300.00		12.21	12.21	0.00	3,663.00	3,663.00	100.00
A TOTAL AMOUNT OF WORK DONE								0.00	3,663.00	3,663.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:					Current Amount:			Cumulative Amount			
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										0.00	
GST Details:											

06/03/2020

Ref
06/03/2020
Vehicle unloaded
21/02/2020.

Notes
06/03/2020



Page 1 of 2

Subject to JALNA Jurisdiction.



TAX INVOICE

OMSAIRAM STEELS & ALLOYS PVT. LTD.

Regd. Office / Works : F1, 2, 3, 8, 9, 10, D-53/1 Gul No. 46 & 63, Phase II,
Addl. M.I.D.C. Jalna - 431 203 Ph : (02482) 220323 Tele / Fax : 221123
Email : umaqst500@gmail.com, omsairam.steel@rediffmail.com
www.umasteel.com CIN NO. U27100 MH 2003 PTC 141764 DT. 14/08/2003



SIZES AVAILABLE : 06, 08, 10, 12, 14, 16, 18, 20, 22, 25, 28, 32, 36, 40, 45, 50 MM

Name & Address of Consignee (Place of Delivery)	Name & Address of Buyer (Place of Supply)	Tax Invoice No. : 7795	Date : 20-2-2020
RAYIMA DEVELOPER, PUNE Jewel Square Office No. 100 First Floor Koregaon Park Pune-411001	RAYIMA DEVELOPER, PUNE Jewel Square Office No. 100 First Floor Koregaon Park Pune-411001	HSN Code MS Scrap / Melting : 72044900 MS Billets : 72071920 TMT Bars : 72149990 Mill Scale : 2619 PAN No. : AAACO6232H	
State Maharashtra State Code 27	State Maharashtra State Code 27		

GSTIN : 27AASFR5116L1ZK	GSTIN : 27AASFR5116L1ZK	GSTIN : 27AAACO6232H1ZK
-------------------------	-------------------------	-------------------------

Sr No	Description of Material	Bundles* Pcs.	Weight M.T.	Rate P.M.T.	Amount Rs.
1	HSN : 72149990 UMA QST BARS 08 MM	18*17	1.450 M.T.	36,200.00	52,490.00
2	UMA QST BARS 10 MM	82*11	6.360 M.T.	35,200.00	2,23,872.00
3	UMA QST BARS 20 MM	49*03	4.400 M.T.	35,200.00	1,54,880.00
Freight Basis : To Pay		Total Qty.	12.210 M.T.	Assessable Value + Freight	4,31,242.00

GST Payable (in words) ₹

Rupees Seventy Six Thousand Four Hundred Sixty Only

Total Bill Amount (in words) ₹

Rupees Five Lakh One Thousand Two Hundred Thirty Three Only

Gross Wt.	Tare Wt.	Net Wt.	Grand TOTAL
19,210 M.T.	7,000 M.T.	12,210 M.T.	5,01,233.00

Truck No. MH-42-B-8506	Name of Transporter Krushna Transport
Mode of Transport BY ROAD	L.R. No./ R.R.No. 25230
	From JALNA to Pimpri Pune

Date & Time of removal 20 Feb 2020 at 19:30 Hrs.	Terms of Payment - From Bill Date
Date & Time of Preparation 20 Feb 2020 at 19:25 Hrs.	

Certified that the particulars given above are true & correct the amount indicated represents the price actually charged & that there is no additional consideration directly or indirectly from the buyers.

Terms :

- 1) Late payment charges Rs. 50/- Per MT, Per Day will be charged from due days
- 2) No complaints in respect of material supplied vide invoice will be entertained unless same is lodged in writing within 7 days of dispatch
- 3) Delivery at Ex-Factory
- 4) Subject to JALNA Jurisdiction
- 5) Payments Accepted by : DD / NEFT / RTGS / IMPS / LC / Cheque
- 6) This quality also can be supplied : FE500, FE500-D, FE550, FE550-D, FE600

Material Received

Pre Authenticated

-Signatory- Authorized Signatory

Adv. Payment (Before Dispatch)

At: Name : OMSAIRAM STEELS & ALLOYS PVT. LTD.

No. No : 500705010050057

Bank Name : Union bank of India - IFB Branch, Pune - CCH

RTGS / NEFT / IFSC Code : UBIN0550574

For : OMSAIRAM STEELS & ALLOYS PVT. LTD.



Signature

Bill For om steel

OMSAIRAM STEELS & ALLOYS PVT. LTD.

Regd. Office / Works : F1, 2, 3, 4, 5, 6, Phase II, Adol. M.I.D.C. Jalna - 431 203
 Ph : (02482) 221233 / 220323 / 221233 / 221523, 221623
 Email : omarst500@gmail.com, omarststeel@gmail.com
 WWW.OMAST.COM

OM U
 BIST & CRS BARS
 Trusted Creations...

TEST CERTIFICATE FOR UMAQST STEEL BARS FOR CONCRETE REINFORCEMENT

Test Certificate No. **OSR-6862**

Date **20-2-2020**

To M/s. **RAVIMA DEVELOPER**

We certify that the material described below fully conforms to IS : 1786-2008 Chemical Composition and Mechanical properties of the products tested in accordance with scheme of Testing and Inspection contained in the BIS Certification Marks License No. CMIL - 7990304 as indicated against Each order No., Etc.

(PLEASE REFER TO IS : 1786 - **IS 1786** FOR DETAILS OF SPECIFICATION REQUIREMENTS)

TEST RESULTS

TEST RESULTS													MECHANICAL PROPERTIES										Grade of Steel	Remark
Order No. & Date	Section (Nominal size) mm	Cust/ Lot No.	Quantity (MT)	C%	S%	P%	Si%	Cr%	Strength (Tensile) MPa	Yield Strength %	Nitrogen Content %	0.2% Proof Stress/YS (N/mm ²)	0.2% Proof Stress/YS (N/mm ²)	Tensile Strength (N/mm ²)	TS/YS Ratio	Elongation %	Reduction of Area %	Hard Test	Ball Test					
1	8	OSR-A-408	1.400	0.060	0.017	0.040	0.001	0.01	11	11	0.01	0.01	841.80	851.30	120	10.10	10	OK	OK	Fe-500	OK			
2	10	OSR-B-217	5.300	0.060	0.016	0.040	0.001	0.01	11	11	0.01	0.01	858.80	867.80	120	10.10	10	OK	OK	Fe-500	OK			
3	20	OSR-B-129	4.400	0.060	0.016	0.040	0.001	0.01	11	11	0.01	0.01	868.30	878.80	120	10.10	10	OK	OK	Fe-500	OK			

OM U
 BIST & CRS BARS
 Trusted Creations...

INVOICE NO. :
 TRUCK NO. :
 MH-42-B-0606

1786 The material supplied conforms in the standard rolling & mass tolerance.

SGS
 Name: *Neeraj Singh*
 Date & Sign: *20/2/2020*
 The SGS India Pvt. Ltd., Hapur
 The SGS India Pvt. Ltd. is a member of the SGS Group of Companies. The SGS Group of Companies is a leading provider of inspection, verification, valuation, and testing services worldwide.

OMSAIRAM STEELS & ALLOYS PVT. LTD.
 Quality Control Incharge

0057C12T

White : Consignee Copy

Blue : Consignor Copy

Red

Subject To Jalna Jurisdiction

Krushna Transport

Beside Saniya Motors, New M.I.D.C. JALNA - 431 203. (M.S.) Ph. Office : 024

DAILY SERVICE : Maharashtra, KA, AP, TN, GJ, MP

CAUTION

The Consignment will not be detained, diverted, routed or re-booked without Consignee Bank's written permission will be delivered at the destination.

Address of Delivery Office :

L.R. No. 25290

Date : 26/02/2020

Consignor's Name and Address

Omsairam Steels & Alloys Pvt. Ltd
Plot No. F-1,2,3,8,9,10, Phase-II
Addl. MIDC Area, JALNA-431 203.

Consignee's Name and Address

Ravima Developer Pune
First Floor Kozogon Park Pimpri Pune

Description (Said to Contain)

M. S. Bars
Bill No. 7795Weight in M.T.
Actual Charged12.210
M.T

FREIGHT

ADVANCE

HAMAL

M.R. No.

RISK C

Bill No.

Date

ENDORSEMENT

It is intended to use the CONSIGNEE COPY of this set for the purpose of borrowing from the consignee.

Value

Consignee GST No. :

VEHICLE NO : MH42B B606
CUSTOMER : CHOICE[TR]
SOURCE : B1020MM

for this vehicle: 19210 kg Date:20/02/2020 Time:19:14
for this vehicle : 7000 kg Date:20/02/2020 Time:15:39
for this vehicle : 12210 kg

Section Details :

MATERIAL DESCRIPTION	1st Wt kg	2nd Wt kg	Net Wt kg	Remarks
	7000	19210	12210	Loading
Total Net Wt. :				12210 kg

RATOR'S SIGNATURE:

Mahataxmi Steel Corporation

Unit II : Plot No. 68, A. II. Block, Pimpri, Pune, 411 018.
Tel. : (020) 27471002, 9081077005



WEIGH - BRIDGE

40 TONS CAPACITY

SERIAL NO. : 8067
CHARGES Rs. : 150

COPY NO. :

VEHICLE NO. : MH42BB606
SUOOUER :

GROSS :	19035	Kg.	DATE :	21/02/2020	TIME :	10:45
TARE :	6920	Kg.	DATE :	21/02/2020	TIME :	17:55
NETT :	12115	Kg.		ND		

150
OPERATOR'S SIGNATURE

* गाडी काट्यावर असताना वजनाची नोंद घेण्याची जबाबदारी तुमची राहिल. *

weigh silp our.

RAVIMA DEVELOPER

Wadi, Service Rd, MIDC, Morewadi, Pimpri Colony, next to Supreme Restaurant,
Pimpri-Chinchwad, Maharashtra 411018.

GOODS RECEIVED NOTE

No.: 473

Date: 21/2/2020

Suppliers Bill No.: 7795

Suppliers Bill Date: 20/2/2020

Inward No.: 473

In Time: _____

Purchase Order No.: 172

Party Challan No.: _____

M/s. Omsa Ram Steel & Alloy's Pvt Ltd

SR. NO.	DESCRIPTION	TOTAL QTY. RECEIVED	UNITS
	Dia of steel. No. of Bundles & No. of pieces	Weight as per supplier's challan	Weight in kg.
①	8mm (UMA make) 18 bundles (17 nos/bundle)	1.450 MT	
②	10mm (UMA make) 82 bundles (11 nos/bundle)	6.360 MT	
③	20mm (UMA make) 49 bundles (3 nos/bundle)	4.400 MT	
		= 12.210 MT	= 12115 MT

(RS)
.40
2.40
5.00
1.80
0.00
0.00
0.00
0.00
0.00
0.00
18.80
3

Vehicle No. NH42B

8606

Received the material as above
store keeper



(Signature)

Authorised Signatory

GRN



PURCHASE ORDER

PO No : 172
 PO Date : 19/02/2020
 Project Name THE WORK CLUB
 GST No : 27AASFR5116L1ZN Maharashtra

Consignee om sai ram steels and alloys pvt ltd

Delivery Address: MORWADI CHOWK
 JIMPRLPUNE

Contact Person: Ashish Agarwal

Concern Person: SURYAWANSHI ASHOK

Contact No : 9860640288

Site Contact : 9922404079

Email : choicetraders88@gmail.com

GST NO : 27AAACO6232H1ZN Maharashtra

SUPPLY OF THE GOODS SERVICES UNDER THIS PURCHASE ORDER CONTRACT ACCORDANCE WITH GENERAL TERMS & CONDITIONS, BILL TO BE GENERATED ON THE NAME Ravima Developers

Sl No	Item & Description	Brand	Qty	Unit	Rate	Disc	Tax Name	Amount(RS)
1	STEEL TMT 10 MM		6,434.00	Dz (12nos)	42.10	0.00	Inclusive Tax	270,871.40
2	STEEL TMT 20 MM		4,444.00	Dz (12nos)	42.10	0.00	Inclusive Tax	187,092.40
3	STEEL TMT 8 MM		1,450.00	Dz (12nos)	43.30	0.00	Inclusive Tax	62,785.00

Material Amount : 520,748.80

Transport: 0.00

Other Charges 1 0.00

Other Charges 2 0.00

Loading / Unloading Amount: 0.00

Tax Amount : 0.00

Other Tax Amount : 0.00

Total Amount (INR): 520,748.80

Credit Days : 3

RUPEES FIVE LAC TWENTY THOUSAND SEVEN HUNDRED FORTY-NINE ONLY

Special terms & Condition:

Po

Ravima Developers

Finalex Chowk Morwadi, Next to Supreme
Restaurant

27AASFR5116L1ZN Maharashtra

MORWADI CHOWK, PIMPRI, PUNE

Work Order

TO,

ABBAS CHAUS

CHICHWAD PUNE, PH. No. , Contact Person- ABBAS
CHAUS, Contact No - 9923708445

Work Order No. 43

WO Date: 25/02/2020

Kind Attn.: ABBAS CHAUS

GSTIN no.:

PAN No:

Sr.No.	Item Description	Quantity	Unit	Rate Rs.	Amount
1	STEEL UNLOADING STEEL UNLOADING FOR JAN 20 fourth LOT LAB FOR STEEL UNLOADING JAN.2020 4th LOT	12.21	MT	300.00	3663.00

Contract Amount (A)

3663.00

Total GST (B)

0.00

Total (A + B)

3663.00



RUPEES THREE THOUSAND SIX HUNDRED SIXTY-THREE ONLY.

GENERAL TERMS & CONDITIONS :-

- All material should be get approved from Project In Charge before application.
- Measurement of actual work done shall be taken time to time jointly by company's engg. & contractor & shall be record the same in measurement sheet. Whatever be the difference in qty. of work order & actual work done shall be paid / recover after successful completion of entire work of bldg.
- You will keep your Engineer at site & joint measurement will be recorded in measurement book.
- You will clean the site after completion of work. If not cleaning charges will be debited to you.
- Follow all the safety precautions at site & government regulation like labour insurance, minimum wages, child labour & any type of accident in your scope.
- You will maintain all the required tools & tackles with proper mechanical staff.
- Employer will provide water & electricity at site.
- The employer will not be responsible for any power cut at site.
- You will maintain a progress bar chart & present an activity schedule to the employer before starting the work.
- You will submit a proper guarantee card for the work carried out.
- All the work will be carried out as per the direction of structural consultant. Any rework will be carried out at your cost.
- You will submit running bills by fortnightly.
- You will maintain house keeping during the work.
- Contractor will remain responsible for any accidents during executions and transeports and travelling.
- All work shall be carried out upto the full satisfaction of Project In charge.

PAYMENT TERMS & CONDITIONS :-

- Bill will be accepted for completed work only as per mentioned in payment schedule.
- Deduction for Retention Amount as applicable
- Deduction for TDS & other taxes as applicable.

Accepted By Agency	Project Incharge	Chief Engineer	HOD-CBD	Director
	 06/08/2020	 06/08/2020		

Gaurav sir,
approved this work order on ERP,
& Hence sign copy is not attached
with this Bill.

RAVIMA DEVELOPERS
MORWADI
S.No.5764
PIMPRI PUNE

Page 2 of 2