

VR Earthmovers and Constructions Pvt. Ltd.

GSTIN no.: 33AADCV5672P1ZQ

State : Tamil Nadu State Code: 33

RA Bill No.: 1

Highrise

Name of Project : PLANT & MACHINERY

Name of Contractor : Sri Devi turning and welding works - (id - 14115)

Executed By : Sri Devi turning and welding works - (id - 14115)

Work Order No. : 193

Voucher No :

Date of Bill : 02/05/2022

Contractor Bill No: 110

GSTIN No.: 33AOEPK7039K1ZT

State: Tamil Nadu State Code: 33

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	WO Amt	Quantity			Amount (in Rs.)		
						Previous	This Bill	Cumulative	Previous	This Bill	Cumulative
1	MACHINERY Long Boom LONG BOOM WELDING WORK SAC :	No	1.00	39,500.00	39,500.00		1.00	1.00	0.00	39,500.00	39,500.00
A TOTAL AMOUNT OF WORK DONE									0.00	39,500.00	39,500.00
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)										0.00	
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)										0.00	
D ADJUST CREDITS (-)											
E ADJUST DEBITS (-)											
Previous Amount:		Current Amount:			Cumulative Amount:						
F TAXES (+)											
VAT										0.00	
SERVICE TAX										0.00	
GST										0.00	
GST Details:											

Total GST For Provider		Total GST For Receiver		Total GST	
Total CGST	0.00	Total CGST	0.00	Total CGST	0.00
Total SGST	0.00	Total SGST	0.00	Total SGST	0.00
Total IGST	0.00	Total IGST	0.00	Total IGST	0.00
Total		0.00		0.00	
G	ADVANCE RECOVERY (-)				
Uptodate Advance Amount:		Uptodate Advance Recovery:		Balance Amount:	
H	OTHERS (+)				0.00
I	RETENTION (-)				0.00
J	TOTAL AMOUNT				39,500.00
K	T.D.S AMOUNT				790.00
J	WCT TDS AMOUNT				0.00
L	AMOUNT PAYABLE				38,710.00
Wo Total Amt		Total RAbill Amt		Total Ret Amt	
		39,500.00		0.00	
Prepared By Manager - Billing GM- Operations Manager - Accounts President Director					