

Civil & Structure work					
Bill To: M/s HEPC INFRASTRUCTURE PRIVATE LIMITED		Invoice No:KRISHNA/24-25/02		RA Bill No: 02	
Address : JFF - 64 CAPIATL HIGH STREET BHIWADI ALWAR, RAJASTHAN 301019 CIN-U43299RJ2023PTC087621		Invoice Date :- 30.04.2024			
		Vendor Code:- 15429			
		Work Order No : HEPC/INFRA/M3M/GUR/023/WO/7			
HEPC PAN NO.: AAGCH7825M		Vendor GST NO.:			
HEPC GST NO.: 08AAGCH7825M1Z1		Vendor PAN No.:EFTPS3543J			
BILLING PERIOD :- 01-02-2024 TO 31-03-2024		Name of Vendor: M/S KRISHNA SAH CONTRACTOR			
PROJECT NAME:-DDJAY , Sector -89 , Gurugram, Haryana					
10	Bill No. & Date	RA-01&02 , 30-04-2024			
12	HSN/SAC Code:	995428			
A.	PAYMENT	In This Bill	Up to Previous Bill	Up to Date	Remarks
	Work Done	2,28,920.72	2,70,227.66	4,99,148.38	
	CGST @ 9%	-	-	-	
	SGST @ 9%	-	-	-	
	Total Amount	2,28,920.72	2,70,227.66	4,99,148.38	
B.	RECOVERIES				
	TDS @1% on Work Done (A)	2,289.00	2,702.00	4,991.00	
	Security @5% on work done (A)	11,446.00	13,511.00	24,957.00	
	Total Recovery	13,735.00	16,213.00	29,948.00	
	Advance Recovery	1,52,000.00	3,01,059.42	4,53,059.42	
	Net Payable Amount	63,185.72	(47,044.76)	16,140.96	
Note: Account to verify all recoveries & Deduction					
N.A.	Accepted By	Checked By		Certified By	
Signature		HEPC Infrastructure Pvt. Ltd.		Signature (Surendra Kumar)	

TAX INVOICE					
Bill To: M/s HEPC INFRASTRUCTURE PRIVATE LIMITED		Invoice No:KRISHNA/24-25/02		RA Bill No: 02	
Address : JFF - 64 CAPIATL HIGH STREET BHIWADI ALWAR, RAJASTHAN 301019 CIN-U43299RJ2023PTC087621		Invoice Date :- 06.05.2024			
		Vendor Code:- 15429			
		Work Order No : HEPC/INFRA/M3M/GUR/023/WO/7			
HEPC PAN NO.: AAGCH7825M		Vendor GST NO.:			
HEPC GST NO.: 08AAGCH7825M1Z1		Vendor PAN No.:EFTPS3543J			
BILLING PERIOD :- 01-02-2024 TO 29-02-2024		Name of Vendor: M/S KRISHNA SAH CONTRACTOR			
PROJECT NAME:-DDJAY , Sector -89 , Gurugram, Haryana					
SI No.	Description of Item	UNIT	Quantity	Rate	Amount
1	Block work	SQM	1,410.24	172.16	2,42,786.45
2	Concrete Work	RM	1,058.46	220.00	2,32,860.27
3	Mason	NOS	18.50	800.00	14,800.00
4	Helper	NOS	17.50	500.00	8,750.00
					4,99,196.72
IGST@18%					
Grand Total					4,99,196.72
Up to Previous Bill					270276
					2,28,920.72
(Authorized Signatory)					

Project : DDJAY , Sector -89 , Gurugram, Haryana
Name of Client: HEPC Infrastructure Pvt. Ltd.
Name of Contractor: Krishna Sha
Bill No. : 1st RA
Bill Period : 01.01.2024-29.02.2024

MASTER SUMMARY

S.No.	Description of the item	Unit	Total Qty	Work done status %	Previous Bill	This Bill	Total Bill	Remark
3.00	RCC IN ALL GRADES							
3.3	Providing & laying 1:2:20 nominal mix structural controlled cement concrete of specified grade with 20mm down gauge coarse aggregates excluding cost of centering, shuttering and steel reinforcement in all structural elements like base raft, ramp, column, column capitals, wall, footings, equipment foundations, fins, mullions, beams, lintels, pergola, chajja, fascia, parapet, railing, slab, etc.	RM						
	P-8	RM						
	1st Floor Mulyran Lental	RM	49.550	85.00%		42.118	42.118	
	2nd floor	RM	49.550	85.00%		42.118	42.118	
	3rd floor	RM	49.550	85.00%		42.118	42.118	
	4th floor	RM	49.550	85.00%		42.118	42.118	
	Upstand Casting 1st to 4th floor	RM	120.015	85.00%		102.013	102.013	
	P-11							
	1st Floor Lintel Mullion Casting Total	RM	121.820	85.00%		103.547	103.547	
	2nd Floor Lintel Mullion Casting Total	RM	121.820	85.00%		103.547	103.547	
	3rd Floor Lintel Mullion Casting Total	RM	121.820	85.00%		103.547	103.547	
	4th Floor Lintel Mullion Casting Total	RM	121.820	85.00%		103.547	103.547	
	Upstand Casting	RM	69.020	85.00%		58.667	58.667	
	Type-B (3 cluster)							
	3RD CLUSTER PARRAPET WALL/BEND /FACIA	RM	125.100	90.00%		112.590	112.590	
	Type-B (4 cluster)							
	4TH CLUSTER PARRAPET WALL/BEND /FACIA	RM	253.160	80.00%		202.528	202.528	
	Total Qty of Concrete	RM	1252.775			1058.456	1058.456	
4.00	Autoclaved Aerated Cement Blocks Masonry							
4.1.1	For 150/200/250 MM thick Block Work from Foundation to Terrace /Water Tank/ Mummy	Sqm						
	P8							
	P-8 total 1st floor 100/150 mm block work	Sqm	19.721	90.00%		17.748	17.748	
	P-8 total 2nd floor 100/150 mm block work	Sqm	104.281	85.00%		88.639	88.639	
	P-8 total 3rd floor 100/150 mm block work	Sqm	104.281	85.00%		88.639	88.639	
	P-8 total 4th floor 100/150 mm block work	Sqm	108.985	85.00%		92.637	92.637	
	Terrace Parapet wall	Sqm	22.090	85.00%		18.777	18.777	
	P11							
	P-11 total 1st floor 100/150 mm block work	Sqm	17.060			0.000	0.000	
	P-11 total 2nd floor 100/150 mm block work	Sqm	93.684	85.00%		79.631	79.631	
	P-11 total 3rd floor 100/150 mm block work	Sqm	93.684	85.00%		79.631	79.631	
	P-11 total 4th floor 100/150 mm block work	Sqm	97.800	85.00%		83.130	83.130	
	Terrace Parapet wall	Sqm	28.810	90.00%		25.929	25.929	
	Type B(3 Cluster)	Sqm						
	Sub Total Qty 3 Cluster 1stFloor And 4th Floor Block Work & peera feet wall	Sqm	60.953	90.00%		54.858	54.858	
	Type B(4 Cluster)	Sqm						
	Total Qty 150mm Block work Peera Feet Wall	Sqm	48.270	90.00%		43.443	43.443	
	Total Qty 100,150 & 200mm Block work Plot C,P2 & P5 1st Floor							
	Type Plot C 1st floor Block Work	Sqm	116.7685	60.00%		70.061	70.061	
	Type Plot P5 1st floor Block Work	Sqm	91.53445	60.00%		54.921	54.921	
	Type Plot P2 1st floor Block Work	Sqm	73.5185	60.00%		44.111	44.111	
	Type Plot C 2nd floor Block Work	Sqm	116.7685	60.00%		70.061	70.061	
	Type Plot P5 2nd floor Block Work	Sqm	91.53445	60.00%		54.921	54.921	
	Type Plot P2 2nd floor Block Work	Sqm	73.5185	60.00%		44.111	44.111	
At basement level 100mm Wide AAC block Work TYPE 3 & 4 Cluster								
	At basement level 100mm Wide AAC block Work tpe 3 Cluster	Sqm	273.46	60.00%	0.000	164.076	164.076	
	At basement level 100mm Wide AAC block Work Type 4 Cluster	Sqm	391.52	60.00%	0.000	234.912	234.912	
	Total Qty of 150mm thk Block	Sqm	2028.242		0.000	1410.237	1410.237	


krishana Sah Contrector

Project : DDJAY , Sector -89 , Gurugram, Haryana
 Name of Client: Aawam Residency Private Limited
 Name of Contractor: HEPC Infrastructure Private Limited
 Bill No. : 1St RA
 Bill Period : 01.01.2024-29.03.2024

CIVIL MEASUREMENT SHEET

Item No.	Item Description	Unit	No	L	Qty	Remarks
P8 Lintel,Mullion & Bend Concrete Work Detail's						
	SD1	RMT	4	2.4	9.6	
	D3	RMT	1	2.5	2.5	
	D2	RMT	2	2.5	5	
	D1	RMT	1	2.5	2.5	
	SD2	RMT	2	2.35	4.7	
	D3	RMT	2	2.8	5.6	
	D2	RMT	2	2.5	5	
	study room	RMT	2	2.5	5	
	Kitchen Room	RMT	2	2.5	5	
	extra Mullion p8 back saft	RMT	1	1.35	1.35	
	Mullion Casting Total				46.25	
	Lintel Casting					
	D3	RMT	1	0.75	0.75	
	D2	RMT	1	0.9	0.9	
	D2	RMT	1	0.9	0.9	
	D3	RMT	1	0.75	0.75	
	Lintel Casting Total				3.3	
	Upstand Casting 1st to 4th floor					
	front side 3rd to 4th floor	RMT	2	8.8	17.6	
	back side 2nd ,3rd & 4th floor	RMT	3	6	18	
	Lift Bend Casting	RMT	3	1.2	3.6	
	Beam 1st floor Stsir Case Area		1	3.615	3.615	
	Bend front & rear side	RMT	1	28.9	28.9	
	Column Rear side	RMT	1	5.4	5.4	
	Column Front side	RMT	1	2.8	2.8	
	facia front & rear side	RMT	1	40.1	40.1	
	Upstand Casting Total				120.02	
	frist Floor Mulyran Lental				49.55	
	2nd floor				49.55	
	3rd floor				49.55	
	4th floor				49.55	
Total Qty P8					318.22	
P11 Lintel,Mullion & Bend Concrete Work Detail's						
	SD1	RMT	2	2.35	4.7	
	D4	RMT	2	2.65	5.3	
	D3	RMT	2	2.8	5.6	
	D2	RMT	3	2.4	7.2	
	D1	RMT	1	2.45	2.45	
	SD2	RMT	1	2.35	2.35	
	Kitchen Room	RMT	1	2.5	2.5	
	Bend front & rear side	RMT	1	34.9	34.9	
	Column front & rear side	RMT	1	8	8	
	facia front & rear side	RMT	1	43.8	43.8	
	Mullion Casting Total				116.8	
	Lintel Casting					
	D4	RMT	1	0.75	0.75	
	D3	RMT	1	0.75	0.75	
	W3	RMT	1	0.9	0.9	

Lintel Casting Total					2.4
	Lift bend costing				
	Lift bend costing	RMT	1	1.2	1.2
	Lift bend costing	RMT	1	1.42	1.42
Bend Casting Total					
	Upstand Casting				2.62
	front side 3rd to 4th floor	RMT	4	4.545	18.18
	back side 2nd ,3rd & 4th floor	RMT	4	12.71	50.84
					69.02
1st Floor Lintel Mullion Casting Total					121.82
2nd Floor Lintel Mullion Casting Total					121.82
3rd Floor Lintel Mullion Casting Total					121.82
4th Floor Lintel Mullion Casting Total					121.82
Total Qty P11					556.3
3RD CLUSTER PARRAPET WALL/BEND /FACIA					
	Bend front & rear side	RMT	1	54.9	54.9
	Column rear side	RMT	1	9	9
	Column front side	RMT	1	2.8	2.8
	facia rear side	RMT	1	25.3	25.3
	Mullion Casting 2nd to 4th Floor	RMT	6	2.4	14.4
	Upstand Casting 4th floor	RMT	2	6.35	12.7
	Upstand Casting 4th floor	RMT	2	3	6
Total Qty 3 Cluster					125.1
4TH CLUSTER PARRAPET WALL/BEND /FACIA					
	Bend front & rear side		1	61.7	61.7
	Column Rear side		1	9.9	9.9
	Column Front side		1	2.8	2.8
	facia front & rear side		1	75.2	75.2
	Mullion Casting 2nd to 4th Floor		20	2.4	48
	Upstand Casting 4th Level		1	10.7	10.7
	Upstand Casting Front & Back side 4th Level		1	19.08	19.08
	Upstand Casting Front 4th Level		1	1.7	1.7
	Upstand Casting Front 3rd Level		1	6.1	6.1
	Upstand Casting Front & Back side 3rd Level		1	12.07	12.07
	Upstand Casting 3rd floor		1	5.91	5.91
Total Qty 4 Cluster					253.16
Sub Total					1252.8



krishana Sah Contractor

Project: DDJAY, Sector -89, Gurugram, Haryana
 Name of Client: Aawam Residency Private Limited
 Name of Contractor: HEPC Infrastructure Private Limited
 Bill No.: 1st RA
 Bill Period: 01.01.2024-29.03.2024

CIVIL MEASUREMENT SHEET

Item No.	Item Description	Unit	No	L	W	H/D	Qty	Remarks
P8 Work Detail's								
P8 1st floor block work								
1	P8 utility shaft grid no A/2	Sqm	1	0.600	0.100	2.800	1.680	Draw. Refrance No 03
	Bed Room 1,2 Center Wall Grid No A-C/3	Sqm	1	2.760	0.100	2.530	6.983	Draw. Refrance No 08
	Stair case Area Grid no A/4-6	Sqm	1	2.315	0.150	2.400	5.556	Draw. Refrance No 04
	P8 Bed room 2 to Living Room Grid No A/2-4	Sqm	1	0.125	0.150	2.350	0.294	Draw. Refrance No 02
	P8 Toilet 2 Grid No A/1-2	Sqm	1	2.170	0.150	2.400	5.208	Draw. Refrance No 01
P8 2nd floor block work								
	P8 Toilet 2 Grid No A/1-2	Sqm	1	2.170	0.150	2.400	5.208	Draw. Refrance No 01
	P8 Bed room 2 to Living Room Grid No A/2-4	Sqm	1	1.325	0.150	2.400	3.180	Draw. Refrance No 02
	P8 utility shaft grid no A/2	Sqm	1	0.500	0.100	2.800	1.400	Draw. Refrance No 03
	Stair case Area Grid no A/4-6	Sqm	1	1.810	0.150	1.150	2.082	Draw. Refrance No 04
	Stair case Area Grid no A/6	Sqm	1	0.650	0.150	1.100	0.715	Draw. Refrance No 05
	Stair case Area	Sqm	1	2.440	0.150	2.440	5.954	Draw. Refrance No 06
	Stair case Area	Sqm	1	1.000	0.100	2.500	2.500	Draw. Refrance No 07
	Bed Room & Living Room	Sqm	1	2.760	0.100	2.530	6.983	Draw. Refrance No 08
	Bed Room Cut-out Shaft	Sqm	1	1.800	0.150	2.500	4.500	Draw. Refrance No 09
	Toilet Outer Wall	Sqm	1	2.855	0.150	2.710	7.737	Draw. Refrance No 10
		Sqm	-1	0.500	0.150	1.350	-0.675	
	Bed Room & Kechten Wall	Sqm	1	2.950	0.100	2.500	7.375	Draw. Refrance No 11
	Kechten door wall	Sqm	1	0.800	0.100	2.500	2.000	Draw. Refrance No 12
	Lift Wall	Sqm	1	1.170	0.150	2.340	2.738	Draw. Refrance No 13
	Study Room Left wall	Sqm	1	0.880	0.150	2.500	2.200	Draw. Refrance No 14
	Study Room Door Wall	Sqm	1	0.860	0.100	2.500	2.150	Draw. Refrance No 15
	Lift Door Wall	Sqm	1	0.840	0.100	2.500	2.100	Draw. Refrance No 16
	Expansion joint wall	Sqm	1	3.980	0.150	2.500	9.950	Draw. Refrance No 17
	Bed Room 01 Door Wall	Sqm	1	2.250	0.100	2.500	5.625	Draw. Refrance No 18
	Toilet 01 Door Wall	Sqm	1	1.660	0.100	2.800	4.648	Draw. Refrance No 19
		Sqm	-1	0.750	0.100	2.350	-1.763	
	Toilet Bed Room Wall	Sqm	1	1.500	0.100	2.800	4.200	Draw. Refrance No 20
	Toilet kitchen wall	Sqm	1	2.900	0.100	2.500	7.250	Draw. Refrance No 21
	Kitchen outer wall	Sqm	1	5.380	0.150	2.500	13.450	Draw. Refrance No 22
		Sqm	-2	1.500	0.150	1.350	-4.050	
	Toilet Shaft wall	Sqm	1	0.500	0.100	2.800	1.400	Draw. Refrance No 23
	Bed Room 01 front wall	Sqm	1	2.100	0.150	2.350	4.935	Draw. Refrance No 24
		Sqm	1	0.350	0.100	1.400	0.490	
	4th floor Extra wall Elevation Balcony	Sqm	1	1.100	0.150	2.800	3.080	
	4th floor Extra wall Elevation Stair Case	Sqm	1	0.580	0.150	2.800	1.624	
	P-8 total 1st floor 100/150 mm block work	Sqm					19.721	
	P-8 total 2nd floor 100/150 mm block work	Sqm					104.281	
	P-8 total 3rd floor 100/150 mm block work	Sqm					104.281	1st floor To 3rd floor are Typical
	P-8 total 4th floor 100/150 mm block work	Sqm					108.985	
	Type P8 Peerafeet Block work Front side	Sqm	1	9.700	0.150	0.700	6.790	
	Type P8 Peerafeet Block work Rear side	Sqm	1	17.00	0.150	0.900	15.300	

Total Qty 150mm Block work Peera Feet Wall	Sqm					22.09	
Syn Total Qty P8 1st to Peera feet wall	Sqm					359.358	
P11 Work Detail's							
P11 1st floor Block Work							
Kitchen Wall Grid No E/5-6	Sqm	1	0.600	0.150	2.350	1.410	Draw. Refrance No 22
Kitchen Wall Grid No E/5-6	Sqm	1	1.525	0.150	2.750	4.194	Draw. Refrance No 23
		-1	0.700	0.150	1.350	-0.945	
Kitchen Wall Grid No E/5-6	Sqm	1	0.275	0.100	2.750	0.756	Draw. Refrance No 24
Stair Case Back Side Wall Grid No D/4-5	Sqm	1	1.900	0.100	2.180	4.142	Draw. Refrance No 16
Kitchen Wall Grid No D-E/4-5	Sqm	1	0.550	0.100	2.500	1.375	Draw. Refrance No 17
Living Room outer side wall Grid No C-D/2-3	Sqm	1	1.500	0.150	2.840	4.260	Draw. Refrance No 19
	Sqm	-1	1.250	0.150	1.350	-1.688	
Bed Room Door Wall Grid No A/4-6	Sqm	1	1.800	0.150	2.350	4.230	Draw. Refrance No 06
	Sqm	-1	0.500	0.150	1.350	-0.675	
P11 2nd floor block work							
Toilet outer wall Grid A-c/1-2	Sqm	1	2.280	0.150	2.540	5.791	Draw. Refrance No 01
	Sqm	-1	0.500	0.150	1.350	-0.675	
Toilet Balcony side wall Grid No A/1-2	Sqm	1	2.510	0.100	2.650	6.652	Draw. Refrance No 02
	Sqm	-1	0.750	0.100	2.350	-1.763	
Toilet 02 Balcony side wall Grid No A/1-2	Sqm	1	2.000	0.150	2.350	4.700	Draw. Refrance No 03
Bed Room 1,2 Center Wall Grid No A-C/3	Sqm	1	3.580	0.100	2.680	9.594	Draw. Refrance No 04
Utility Saft Grid No A/1-2	Sqm	1	0.600	0.100	2.800	1.680	Draw. Refrance No 05
Bed Room Door Wall Grid No A/4-6	Sqm	1	1.800	0.150	2.350	4.230	Draw. Refrance No 06
	Sqm	-1	0.500	0.150	1.350	-0.675	
Utility Saft Grid No A/5-6	Sqm	1	0.600	0.100	2.800	1.680	Draw. Refrance No 07
Toilet 01 Door Wall Grid No A-B/5	Sqm	1	1.630	0.100	2.800	4.564	Draw. Refrance No 08
	Sqm	-1	0.750	0.100	2.350	-1.763	
Expansion joint wall Grid No A-B/6	Sqm	1	1.080	0.150	2.500	2.700	Draw. Refrance No 09
Lift Wall RHS Grid No B-C/6	Sqm	1	1.420	0.200	2.100	2.982	Draw. Refrance No 10
Lift Wall LHS Grid No B-C/5	Sqm	1	1.420	0.150	2.100	2.982	Draw. Refrance No 11
Lift Door Wall Grid No C/5-6	Sqm	1	0.850	0.100	2.500	2.125	Draw. Refrance No 12
Expansion joint wall Grid No C-D/6	Sqm	1	2.350	0.150	3.300	7.755	Draw. Refrance No 13
Expansion joint wall Grid No D-E/6	Sqm	1	2.100	0.150	2.500	5.250	Draw. Refrance No 14
Stair Case Door Wall Grid No C-D/4-5	Sqm	1	3.830	0.100	2.450	9.384	Draw. Refrance No 15
	Sqm	-1	1.000	0.100	2.350	-2.350	
Stair Case Back Side Wall Grid No D/4-5	Sqm	1	1.900	0.100	2.180	4.142	Draw. Refrance No 16
Kitchen Wall Grid No D-E/4-5	Sqm	1	0.550	0.100	2.500	1.375	Draw. Refrance No 17
Bed Room 1,2 Door Wall Grid No C/2-5	Sqm	1	3.550	0.100	2.400	8.520	Draw. Refrance No 18
	Sqm	-2	0.900	0.100	2.350	-4.230	
Living Room outer side wall Grid No C-D/2-3	Sqm	1	1.500	0.150	2.840	4.260	Draw. Refrance No 19
	Sqm	-1	1.250	0.150	1.350	-1.688	
Bed Room Door side Wall Grid No C/2-3	Sqm	1	0.750	0.150	2.400	1.800	Draw. Refrance No 20
Living Room outer side wall Grid No C-E/2-3	Sqm	1	4.865	0.150	2.400	11.676	Draw. Refrance No 21
	Sqm	-1	1.800	0.150	1.350	-2.430	
Kitchen Wall Grid No E/5-6	Sqm	1	0.600	0.150	2.350	1.410	Draw. Refrance No 22
Kitchen Wall Grid No E/5-6	Sqm	1	1.525	0.150	2.750	4.194	Draw. Refrance No 23
	Sqm	-1	0.700	0.150	1.350	-0.945	
Kitchen Wall Grid No E/5-6	Sqm	1	0.275	0.100	2.750	0.756	Draw. Refrance No 24
Front Side Elevation 4th Floor	Sqm	1	1.200	0.150	2.800	3.360	Draw. Refrance No 25
P-11 total 1st floor 100/150 mm block work	Sqm					17.060	
P-11 total 2nd floor 100/150 mm block work	Sqm					93.684	
P-11 total 3rd floor 100/150 mm block work	Sqm					93.684	

P-11 total 4th floor 100/150 mm block work	Sqm						97.800
Type P11 Peerafeet Block work Front side	Sqm	1	2.200	0.150	0.700	1.540	
Type P11 Peerafeet Block work Rear side	Sqm	1	30.300	0.150	0.900	27.270	
Total Qty 150mm Block work Peera Feet Wall	Sqm					28.810	
Sub Total Qty P8 1st to Peera feet wall	Sqm					331.038	
3 Cluster Block Work Detail's							
3 Cluster Peerafeet Block work Front side	Sqm	1	16.9	0.15	0.7	11.83	
3 Cluster Peerafeet Block work Front side	Sqm	1	35.9	0.15	0.9	32.31	
Total Qty 150mm Block work Peera Feet Wall	Sqm					44.14	
Toilet 1/2 Wall block work 1st floor	Sqm	1	0.89	0.1	2.4	2.136	
Kitchen wall block work 4th floor	Sqm	1	2.5	0.1	2.4	6.00	
Kitchen wall block work 4th floor	Sqm	1	1.885	0.1	2.4	4.524	
	Sqm	-1	0.85	0.1	1.5	-1.275	
Living Room front side wall 4th floor	Sqm	1	2.45	0.1	2.4	5.88	
	Sqm	-1	2	0.1	2.35	-4.7	
Stair Case Elevation 2nd to 3rd floor	Sqm	3	1.18	0.1	1.2	4.248	
Total Qty 100mm Block work Wall 1st to 4th Level	Sqm					16.813	
Sub Total Qty 3 Cluster 1st Floor And 4th Floor Block Work	Sqm					60.953	
4 Cluster Block Work Detail's							
4 Cluster Peerafeet Block work Front side	Sqm	1	21.900	0.150	0.700	15.33	
4 Cluster Peerafeet Block work Front side	Sqm	1	36.600	0.150	0.900	32.94	
Total Qty 150mm Block work Peera Feet Wall	Sqm					48.27	
Plot C, P2 & P5 Work Detail's/100,150,& 200MM							
Type Plot C 1st floor Block Work							
Utility Safat Grid No A/1	Sqm	1	0.975	0.15	2.4	2.340	Draw. Refrance No 01
Living Room Door wall SD1 Grid No A/1-2	Sqm	1	0.36	0.15	2.4	0.864	Draw. Refrance No 02
Kitchen front side wall Grid No A/1-2	Sqm	1	1.86	0.15	2.4	4.464	Draw. Refrance No 03
	Sqm	-1	0.85	0.15	1.5	-1.275	
Expansion Joint Wall Grid NO A-K/1	Sqm	1	9.78	0.15	2.55	24.939	Draw. Refrance No 04
Kitchen Door Wall Grid No A-C/1-2	Sqm	1	2.56	0.1	2.6	6.656	Draw. Refrance No 05
Study Room RHS Wall Grid No C-D/1	Sqm	1	1.7	0.1	2.6	4.420	Draw. Refrance No 06
Study Room LHS Wall Grid No F-G/1-2	Sqm	1	1.725	0.1	2.6	4.485	Draw. Refrance No 07
Study Room Wall Grid No F-G/1-2	Sqm	1	1.075	0.1	2.9	3.118	Draw. Refrance No 08
Bed Room 1&2 Center Wall Grid No F-J/1-2	Sqm	1	3.6	0.1	2.63	9.468	Draw. Refrance No 09
Stair Case Main Door RHS Grid No A-D/2	Sqm	1	1.62	0.15	2.55	4.131	Draw. Refrance No 10
Lift RHS wall Grid No D-G/2-3	Sqm	1	2.75	0.15	2.55	7.013	Draw. Refrance No 11
Bed Room 2 Door Wall Grid No	Sqm	1	0.525	0.1	2.9	1.523	Draw. Refrance No 12
C/B wall Grid No F-G/3-4	Sqm	1	1.5	0.1	2.5	3.750	Draw. Refrance No 13
Life wall Back side wall Grid No F/3-4	Sqm	1	1.5	0.15	2.5	3.750	Draw. Refrance No 14
Toilet 01 rear side wall Grid No K/1-2	Sqm	1	2	0.15	2.45	4.900	Draw. Refrance No 15
	Sqm	-1	0.5	0.15	1.35	-0.675	
Toilet 01 side wall Grid No K-J/1-2	Sqm	1	1.63	0.15	2.95	4.809	Draw. Refrance No 16
Toilet 01 Door wall Grid No J/1-2	Sqm	1	0.55	0.1	2.4	1.320	Draw. Refrance No 17
Type C/P5 Center Wall Grid No F-J/4	Sqm	1	4.24	0.15	2.55	10.812	Draw. Refrance No 18
Toilet 02 Balcony side wall Grid No A/1-2	Sqm	1	1.63	0.15	2.95	4.809	Draw. Refrance No 21
Lift Door Wall Grid No D/3-6	Sqm	1	1.4	0.1	2.55	3.570	Draw. Refrance No 56
Stair Case Elevation Front Side Grid No A/3-6	Sqm	1	1	0.15	2.35	2.350	Draw. Refrance No 58
Stair Case Elevation Front Side Grid No A/3-6	Sqm	1	0.7	0.15	2.1	1.470	Draw. Refrance No 60
Stair Case Elevation Front Side Grid No A/3-6	Sqm	1	1.6	0.15	2.35	3.760	Draw. Refrance No 59
						116.769	
Type Plot P5 1st floor Block Work							
Toilet 01 side wall Grid No J-k/6	Sqm	1	1.63	0.15	2.95	4.809	Draw. Refrance No 19

Type C/P5 Toilet Rear side Wall Grid No J-K/4	Sqm	1	4.255	0.15	2.45	10.425	Draw. Refrance No 20
C/B Wall Grid No F-G/4-6	Sqm	-2	0.5	0.15	1.35	-1.350	
Bed Room 1/2 Center wall Grid No F-J/6-6a	Sqm	1	2.47	0.1	2.9	7.163	Draw. Refrance No 22
C/B Door wall Grid No F-G/4-6	Sqm	1	3.5	0.1	2.6	9.100	Draw. Refrance No 23
Type C/P5 Lift Center Wall Grid No D-F/4	Sqm	1	0.45	0.1	2.6	1.170	Draw. Refrance No 24
Lift Wall RHS & Back side Grid No B-C/6	Sqm	1	1.5	0.15	2.55	3.825	Draw. Refrance No 25
Stair Case RHS Door Wall	Sqm	1	2.73	0.15	2.55	6.962	Draw. Refrance No 26
SD1 wall Grid No 6-6a/B	Sqm	1	0.68	0.15	2.5	1.700	Draw. Refrance No 27
Kitchen Door Wall Grid No B1-F/6a	Sqm	1	1.05	0.15	2.45	2.573	Draw. Refrance No 28
Bed Room 02 Door Wall Grid No 6a/F-G	Sqm	1	1.73	0.1	2.68	4.636	Draw. Refrance No 29
C/B Wall Grid No 6a-7/F-G	Sqm	1	1.91	0.1	2.68	5.119	Draw. Refrance No 30
Toilet 1/2 Wall Rear Side Grid No k/6-9	Sqm	1	1.75	0.1	2.85	4.988	Draw. Refrance No 31
	Sqm	1	4.16	0.15	2.45	10.192	Draw. Refrance No 32
	Sqm	-2	0.5	0.15	1.35	-1.350	
Toilet 2 Balcony Side Wall Grid No 6-6a/J-K	Sqm	1	1.63	0.15	2.95	4.809	Draw. Refrance No 33
Toilet 1/2 Center Wall Grid No J-K/7	Sqm	1	1.68	0.15	2.95	4.956	Draw. Refrance No 34
Toilet 01 Door Wall Grid No J/4-6	Sqm	1	0.5	0.1	2.45	1.225	Draw. Refrance No 36
Toilet 1/2 Center Wall Grid No J-K/4	Sqm	1	1.63	0.1	2.95	4.809	Draw. Refrance No 37
Toilet 2 door Wall Grid No J/3-4	Sqm	1	0.4	0.1	2.45	0.980	Draw. Refrance No 39
Toilet 2 door Wall Grid No J/6-7	Sqm	1	0.62	0.1	2.45	1.519	Draw. Refrance No 40
Kitchen Window Wall Grid No B-B1/6-6a	Sqm	1	1.95	0.15	2.45	4.778	Draw. Refrance No 55
	Sqm	-1	1	0.15	1.5	-1.500	
Type Plot P2 1st floor Block Work						91.534	
Toilet 01 Balcony side Wall Grid No J-k/9	Sqm	1	1.65	0.1	2.45	4.043	Draw. Refrance No 35
C/B Wall Grid No H-J/7	Sqm	1	0.53	0.15	2.45	1.299	Draw. Refrance No 38
Toilet 1 Door Wall Grid No J/7-9	Sqm	1	0.3	0.1	2.45	0.735	Draw. Refrance No 41
Lift Wall RHS Grid No F-H/9-10	Sqm	1	1.3	0.2	2.1	2.730	Draw. Refrance No 42
Lift Wall Back Side Grid No G-H/7-9	Sqm	1	1.5	0.15	2.55	3.825	Draw. Refrance No 43
Lift Wall LHS Grid No F-G/7-8	Sqm	1	1.5	0.2	2.1	3.150	Draw. Refrance No 44
Kitchen Stair Case Center Wall Grid No D-G/7-8	Sqm	1	3.75	0.15	2.4	9.000	Draw. Refrance No 45
Stair Case Door Wall Grid No E-G/10	Sqm	1	1.23	0.1	2.55	3.137	Draw. Refrance No 46
Bed Room Door Wall Grid No G-H/9-10b	Sqm	1	3.5	0.1	2.55	8.925	Draw. Refrance No 47
Bed Room 1/2 Center wall Grid No G-K/10a	Sqm	1	3.31	0.1	2.55	8.441	Draw. Refrance No 48
Toilet 2 Rear Side Wall Grid No K/10b-11	Sqm	1	1.2	0.15	2.45	2.940	Draw. Refrance No 49
	Sqm	-1	0.5	0.15	1.35	-0.675	
Expansion Joint Wall Grid NO G-K/11-12	Sqm	1	3.2	0.15	2.5	8.000	Draw. Refrance No 50
Toilet 2 Door Wall Grid No J-k/10b	Sqm	1	1.35	0.1	2.55	3.443	Draw. Refrance No 51
Kitchen Door Wall Grid No G-H/10b	Sqm	1	0.95	0.1	2.5	2.375	Draw. Refrance No 52
Toilet & Kitchen Center Wall Grid No H/10b-12	Sqm	1	2.25	0.1	2.4	5.400	Draw. Refrance No 53
Kitchen Window Wall Grid No F-G/10b-12	Sqm	1	2.82	0.15	2.4	6.768	Draw. Refrance No 54
	Sqm	-1	1.2	0.15	1.5	-1.800	
Lift Door Wall Grid No F-G/7-9	Sqm	1	0.7	0.1	2.55	1.785	Draw. Refrance No 57
						73.519	
Total Qty 100,150 & 200mm Block work Plot C,P2 & P5 1st Floor						281.821	
Total Qty 100,150 & 200mm Block work Plot C,P2 & P5 2nd Floor						281.821	
Sub Total Qty Plot C,P2 & P5 1st Floor						563.643	

At basement level 100mm Wide AAC block Work tpye 3 Cluster							
At basement level 100mm Wide AAC block Work tpye 3 Cluster							
AAC block Work							

At basement level							
100mm Wide							
B2 Plot							
Outer Wall at Grid F-D/1	Sqm	1	3.18		3.23	10.270	
Outer Wall at Grid C-D/1	Sqm	1	2.3		3.23	7.430	
Outer Wall at Grid A-C/1	Sqm	1	4.5		3.23	14.540	
My Space 1-3/F	Sqm	1	3.65		2.63	9.600	
My Space 1-3/F	Sqm	1	4.35		2.63	11.440	
D6 ded	Sqm	-1	1		2.15	-2.150	
My Space 1/E-D	Sqm	1	3.63		2.63	9.550	
My Space 3-4/E-D	Sqm	1	4.855		2.63	12.770	
						0.000	
Kids my Space	Sqm	1	3.05		2.63	8.020	
Kids my Space	Sqm	1	2.8		2.63	7.360	
Kids my Space	Sqm	1	1.1		2.63	2.890	
D6 ded	Sqm	-1	1		2.15	-2.150	
Common lobby wall	Sqm	1	0.65		2.63	1.710	
Home office	Sqm	1	2.05		2.63	5.390	
Home office	Sqm	1	1.87		2.63	4.920	
Home office	Sqm	1	1.2		2.63	3.160	
D6 ded	Sqm	-1	1		2.15	-2.150	
						0.000	
Lift	Sqm	1	0.75		2.63	1.970	
Lift	Sqm	1	1.34		2.63	3.520	
Lift	Sqm	1	1.5		2.63	3.950	
Gymnasium-Common wall	Sqm	0.5	3.18		2.63	4.180	
Gymnasium-Common wall	Sqm	0.5	2.975		2.63	3.910	
B1 Plot							
My Space D-F/11	Sqm	0.5	3.28		2.63	4.310	
My Space D-F/11	Sqm	0.5	0.45		2.63	0.590	
My Space 9-11/D-C	Sqm	1	4.425		2.63	11.640	
D6 ded	Sqm	-1	1		2.15	-2.150	
My Space 8-9/D-F	Sqm	1	4.855		2.63	12.770	
Kids my Space	Sqm	0.5	1.75		2.63	2.300	
Kids my Space	Sqm	0.5	2.35		2.63	3.090	
Kids my Space	Sqm	1	2.925		2.63	7.690	
Kids my Space	Sqm	1	1.1		2.63	2.890	
D6 ded	Sqm	-1	1		2.15	-2.150	
Common lobby wall	Sqm	1	0.65		2.63	1.710	
Home office	Sqm	0.5	2.05		2.63	2.700	
Home office	Sqm	1	1.87		2.63	4.920	

Home office	Sqm	1	1.2	2.63	3.160
D6 ded	Sqm	-1	1	2.15	-2.150
Lift	Sqm	1	0.75	2.63	1.970
Lift	Sqm	1	1.34	2.63	3.520
Lift	Sqm	1	1.5	2.63	3.950
Gymnasium-Common wall	Sqm	0.5	3.18	2.63	4.180
Gymnasium-Common wall	Sqm	0.5	2.975	2.63	3.910
B4 Plot					
My Space D-F/11	Sqm	0.5	3.28	2.63	4.310
My Space D-F/11	Sqm	0.5	0.45	2.63	0.590
My Space 9-11/D-C	Sqm	1	4.395	2.63	11.560
D6 ded	Sqm	-1	1	2.15	-2.150
My Space 8-9/D-F	Sqm	1	4.855	2.63	12.770
Kids my Space	Sqm	0.5	1.75	2.63	2.300
Kids my Space	Sqm	0.5	2.35	2.63	3.090
Kids my Space	Sqm	1	2.925	2.63	7.690
Kids my Space	Sqm	1	1.1	2.63	2.890
D6 ded	Sqm	-1	1	2.15	-2.150
Common lobby wall	Sqm	1	0.65	2.63	1.710
Home office	Sqm	0.5	2.05	2.63	2.700
Home office	Sqm	1	1.87	2.63	4.920
Home office	Sqm	1	1.2	2.63	3.160
D6 ded	Sqm	-1	1	2.15	-2.150
Lift	Sqm	1	0.745	2.63	1.960
Lift	Sqm	1	1.3	2.63	3.420
S/C Wall A-B/16	Sqm	1	3.19	2.63	8.390
Gymnasium-Common wall	Sqm	1	2.3	2.63	6.050
Gymnasium-Common wall	Sqm	1	3.18	2.63	8.360
Gymnasium-Common wall	Sqm	1	1.925	2.63	5.060
Total Quantity	Sqm				273.460
1					
At basement level 100mm Wide AAC block Work Type 4 Cluster					
At basement level 100mm Wide AAC block Work Type 4 Cluster					
Outer Wall at Grid F-D/1	Sqm	1	3.18	3.23	10.270
Outer Wall at Grid C-D/1	Sqm	1	2.3	3.23	7.430
Outer Wall at Grid A-C/1	Sqm	1	4.5	3.23	14.540
My Space 1-3/F	Sqm	1	3.65	2.63	9.600

	Sqm	1	4.35		2.63	11.440	
	Sqm	-1	1		2.15	-2.150	
	Sqm	1	3.63		2.63	9.550	
	Sqm	1	4.855		2.63	12.770	
						0.000	
	Sqm	1	3.15		2.63	8.280	
	Sqm	1	2.8		2.63	7.360	
	Sqm	1	1.1		2.63	2.890	
	Sqm	-1	1		2.15	-2.150	
	Sqm	1	0.65		2.63	1.710	
	Sqm	1	2.15		2.63	5.650	
	Sqm	1	1.87		2.63	4.920	
	Sqm	1	1.2		2.63	3.160	
	Sqm	-1	1		2.15	-2.150	
						0.000	
	Sqm	1	0.75		2.63	1.970	
	Sqm	1	1.34		2.63	3.520	
	Sqm	1	1.5		2.63	3.950	
	Sqm	1	2.325		2.63	6.110	
	Sqm	0.5	3.18		2.63	4.180	
	Sqm	0.5	2.975		2.63	3.910	
	Sqm	0.5	3.18		2.63	4.180	
	Sqm	0.5	0.45		2.63	0.590	
	Sqm	1	4.175		2.63	10.980	
	Sqm	1	4.425		2.63	11.640	
	Sqm	-1	1		2.15	-2.150	
	Sqm	1	4.855		2.63	12.770	
	Sqm	0.5	1.85		2.63	2.430	
	Sqm	0.5	2.45		2.63	3.220	
	Sqm	1	2.925		2.63	7.690	
	Sqm	1	1.1		2.63	2.890	
	Sqm	-1	1		2.15	-2.150	
	Sqm	1	0.65		2.63	1.710	
	Sqm	0.5	2.05		2.63	2.700	
	Sqm	1	1.87		2.63	4.920	
	Sqm	1	1.2		2.63	3.160	
	Sqm	-1	1		2.15	-2.150	
	Sqm	1	0.75		2.63	1.970	
	Sqm	1	1.34		2.63	3.520	
	Sqm	1	1.5		2.63	3.950	

	Gymnasium	Sqm	1	2.225		2.63	5.850
	Gymnasium-Common wall	Sqm	0.5	3.18		2.63	4.180
	Gymnasium-Common wall	Sqm	0.5	2.975		2.63	3.910
	B1 Plot						
	My Space	Sqm	0.5	3.18		2.63	4.180
	My Space	Sqm	0.5	0.45		2.63	0.590
	My Space	Sqm	1	4.175		2.63	10.980
	My Space	Sqm	1	4.425		2.63	11.640
	D6 ded	Sqm	-1	1		2.15	-2.150
	My Space	Sqm	1	4.855		2.63	12.770
	Kids my Space	Sqm	0.5	1.85		2.63	2.430
	Kids my Space	Sqm	0.5	2.45		2.63	3.220
	Kids my Space	Sqm	1	2.925		2.63	7.690
	Kids my Space	Sqm	1	1.1		2.63	2.890
	D6 ded	Sqm	-1	1		2.15	-2.150
-	Common lobby wall	Sqm	1	0.65		2.63	1.710
	Home office	Sqm	0.5	2.05		2.63	2.700
	Home office	Sqm	1	1.87		2.63	4.920
	Home office	Sqm	1	1.2		2.63	3.160
	D6 ded	Sqm	-1	1		2.15	-2.150
	Lift	Sqm	1	0.75		2.63	1.970
	Lift	Sqm	1	1.34		2.63	3.520
	Lift	Sqm	1	1.5		2.63	3.950
	Gymnasium	Sqm	1	2.225		2.63	5.850
	Gymnasium-Common wall	Sqm	0.5	3.18		2.63	4.180
	Gymnasium-Common wall	Sqm	0.5	2.975		2.63	3.910
	B2 Plot						
	My Space D-F/21	Sqm	1	3.18		2.63	8.360
	My Space D-F/21	Sqm	1	0.45		2.63	1.180
	My Space F/19-21	Sqm	1	3.65		2.63	9.600
	My Space 19-21/D-C	Sqm	1	4.395		2.63	11.560
	D6 ded	Sqm	-1	1		2.15	-2.150
	My Space 18-19/D-F	Sqm	1	4.855		2.63	12.770
	Kids my Space	Sqm	1	1.75		2.63	4.600
	Kids my Space	Sqm	1	2.35		2.63	6.180
	Kids my Space	Sqm	1	2.925		2.63	7.690
	Kids my Space	Sqm	1	1.1		2.63	2.890
	D6 ded	Sqm	-1	1		2.15	-2.150
	Common lobby wall	Sqm	1	0.65		2.63	1.710

Home office	Sqm	1	2.05		2.63	5.390
Home office	Sqm	1	1.87		2.63	4.920
Home office	Sqm	1	1.2		2.63	3.160
D6 ded	Sqm	-1	1		2.15	-2.150
Lift	Sqm	1	0.745		2.63	1.960
Lift	Sqm	1	1.3		2.63	3.420
Gymnasium-Common wall	Sqm	1	2.325		2.63	6.110
Gymnasium-Common wall	Sqm	0.5	3.18		2.63	4.180
Gymnasium-Common wall	Sqm	0.5	2.975		2.63	3.910
	Sqm					391.520
Total Qty (P8+P11+TYP.B(3,4 Cluster) & C,P2 & P5)	Sqm					2028.242

krishana Sah Contrector

Project : DDJAY , Sector -89 , Gurugram, Haryana
Name of Client: Aawam Residency Private Limited
Name of Contractor: HEPC Infrastructure Private Limited
Bill Period : 01.04.2024-31.04.2024

CIVIL MEASUREMENT SHEET

S.no	Date	description	Level	Mason	Helper	Remarks
1	28.02.2024	window repair	1st floor	1	1	
2	12.03.2024	block work	2nd floor	1	1	
3	13.03.2024	Meterial shifting		1	2	
4	14.03.2024	block work and Doo	3rd floor	1	1	
5	15.03.2024	Mullion & block wor	1st to 2nd	4	3	
6	16.03.2024	Mullion & block wor	3rd to 4th	3	3	
7	17.03.2024	Mullion & block wor	1st to 3rd	4	4	
8	18.03.2024	block work & windo	1st to 3rd	2	1	
9	23.03.2024	block work	2nd floor	0.5	0.5	
10	24.03.2024	block work Stair Cas	4th floor	1	1	
TOYAL QTY MASON & HELPAR				18.5	17.5	

