

AKANKSHA BUILDERS

GSTIN no.: 27AANFA5639E1ZC

State : Maharashtra State Code: 27

RA Bill No.: 324

Highrise

Name of Project : THE CAMELIA PHASE I

Name of Contractor : AMIR SOHEL

Executed By : AMIR SOHEL

Work Order No. : 97

Voucher No :

Date of Bill : 03/04/2023

GSTIN No.:

State: Maharashtra State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	RCC COUPLER BAR THREADING 32mm bar threading SAC :	Nos..	10,000.00	9.00	276.50	386.00	662.50	2,488.50	3,474.00	5,962.50	6.63
2	RCC COUPLER BAR THREADING 25mm bar threading SAC :	Nos	10,000.00	8.00	424.50	570.00	994.50	3,396.00	4,560.00	7,956.00	9.95
3	RCC COUPLER BAR THREADING 20mm bar threading SAC :	Nos	10,000.00	7.00	278.00	515.00	793.00	1,946.00	3,605.00	5,551.00	7.93
4	RCC COUPLER BAR THREADING 16mm bar threading SAC :	Nos	10,000.00	6.00	137.00	380.00	517.00	822.00	2,280.00	3,102.00	5.17
A TOTAL AMOUNT OF WORK DONE								8,652.50	13,919.00	22,571.50	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		
D ADJUST CREDITS (-)											

