

RAM INDIA SHELTERS

GSTIN no.: 27AAOFR5460M1ZI

State : Maharashtra State Code: 27

RA Bill No.: 41

Highrise

Name of Project : Green hive Plus

Executed By : Laxman Naykodi

Name of Contractor : Laxman Naykodi

Voucher No :

Work Order No. : 86

PAN No : BNUPS2996D

Date of Bill : 23/10/2023

Bill No : 082

GSTIN No.:

State: Maharashtra

State Code: 27

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	CP_Basement Trench Fly Ash Brickwork (230mm) Brick Mason SAC :	Day	9.00000	700.000		9.0000	9.0000	0.00	6,300.00	6,300.00	100.00
			DEPARTMENTAL WORK								
2	CP_Drainage Channel 12 mm thick Internal Plaster(1: 6) Female Coolie SAC :	Nos	16.00000	350.000		15.5000	15.5000	0.00	5,425.00	5,425.00	96.88
			DEPARTMENTAL WORK								
3	CP_Drainage Channel 12 mm thick Internal Plaster(1: 6) Male Coolie SAC :	Nos	9.00000	500.000		9.0000	9.0000	0.00	4,500.00	4,500.00	100.00
			DEPARTMENTAL WORK								
4	CP_Drainage Channel 12 mm thick Internal Plaster(1: 6) Plaster Mason SAC :	Nos	1.50000	900.000		1.5000	1.5000	0.00	1,350.00	1,350.00	100.00
			DEPARTMENTAL WORK								
A TOTAL AMOUNT OF WORK DONE								0.00	17,575.00	17,575.00	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)									0.00		
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)									0.00		

