

Arjun Infra

GSTIN no.: State : State Code :

RA Bill No.: 36											Highrise
Name of Project : UMA PANORUMA VILLAS Name of Contractor : SHAIK MAHAMMAD ALI 6961 Work Order No. : 5 Date of Bill : 25/03/2025 Executed By : SHAIK MAHAMMAD ALI 6961 Voucher No : PAN No:											
GSTIN No.:State: Andhra Pradesh (New) State Code: 37											
Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	13 - POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	1,780.00000	30.000		1,650.0000	1,650.0000	0.00	49,500.00	49,500.00	92.70
2	14- POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	1,780.00000	30.000		890.0000	890.0000	0.00	26,700.00	26,700.00	50.00
3	15 - POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	1,780.00000	30.000		890.0000	890.0000	0.00	26,700.00	26,700.00	50.00
4	16 - POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	1,780.00000	30.000		1,100.0000	1,100.0000	0.00	33,000.00	33,000.00	61.80
5	17- POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	1,780.00000	30.000		890.0000	890.0000	0.00	26,700.00	26,700.00	50.00
6	18 - POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	1,780.00000	30.000		1,550.0000	1,550.0000	0.00	46,500.00	46,500.00	87.08
7	19 - POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	1,780.00000	30.000		1,600.0000	1,600.0000	0.00	48,000.00	48,000.00	89.89
8	20 - POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	1,780.00000	30.000		890.0000	890.0000	0.00	26,700.00	26,700.00	50.00
9	54- POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	2,295.00000	30.000		1,965.0000	1,965.0000	0.00	58,950.00	58,950.00	85.62
10	55- POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	2,295.00000	30.000		2,050.0000	2,050.0000	0.00	61,500.00	61,500.00	89.32
11	56 - POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	2,295.00000	30.000		2,050.0000	2,050.0000	0.00	61,500.00	61,500.00	89.32
12	57 - POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	2,295.00000	30.000		2,050.0000	2,050.0000	0.00	61,500.00	61,500.00	89.32
13	58 - POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	2,295.00000	30.000		1.0000	1.0000	0.00	30.00	30.00	0.04
14	58 - POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	2,295.00000	30.000		1,140.0000	1,140.0000	0.00	34,200.00	34,200.00	49.67
15	59 - POP FALSE CEILLING WORKS pop false ceilling work SAC :	SFT	2,295.00000	30.000		1,170.0000	1,170.0000	0.00	35,100.00	35,100.00	50.98
16	MODEL APARTMENT POP FALSE CEILLING WORKS	SFT	2,209.00000	30.000		1,965.0000	1,965.0000	0.00	58,950.00	58,950.00	88.95

