

Arjun Infra

GSTIN no.: State : State Code :

RA Bill No.: 45

Highrise

Name of Project : UMA PANORUMA VILLAS

Name of Contractor : GOPI

Work Order No. : 6

Date of Bill : 28/03/2025

Executed By : GOPI

Voucher No :

PAN No:

GSTIN No.:State: Andhra Pradesh (New) State Code: 37

Item No.	Description	Unit and pay. schedule stage	WO Quantity	WO Rate	Quantity			Amount (in Rs.)			% Progress
					Previous	This Bill	Cumulative	Previous	This Bill	Cumulative	
1	44 - FIRST FLOOR BRICK WORK AND PLASTERING WORKS Brick Work And Plastering Works SAC :	SFT	2,011.00000	137.000		502.7500	502.7500	0.00	68,876.75	68,876.75	25.00
2	44 - GROUND FLOOR BRICK WORK AND PLASTERING WORKS Brick Work And Plastering Works SAC :	SFT	2,212.00000	137.000		553.0000	553.0000	0.00	75,761.00	75,761.00	25.00
3	44 - SECOND FLOOR BRICK WORK AND PLASTERING WORKS Brick Work And Plastering Works SAC :	SFT	1,626.00000	137.000		406.5000	406.5000	0.00	55,690.50	55,690.50	25.00
4	45 - FIRST FLOOR BRICK WORK AND PLASTERING WORKS Brick Work And Plastering Works SAC :	SFT	2,011.00000	137.000		502.7500	502.7500	0.00	68,876.75	68,876.75	25.00
5	45 - GROUND FLOOR BRICK WORK AND PLASTERING WORKS Brick Work And Plastering Works SAC :	SFT	2,212.00000	137.000		553.0000	553.0000	0.00	75,761.00	75,761.00	25.00
6	45 - SECOND FLOOR BRICK WORK AND PLASTERING WORKS Brick Work And Plastering Works SAC :	SFT	1,626.00000	137.000		406.5000	406.5000	0.00	55,690.50	55,690.50	25.00
7	46 - FIRST FLOOR BRICK WORK AND PLASTERING WORKS Brick Work And Plastering Works SAC :	SFT	2,011.00000	137.000		502.7500	502.7500	0.00	68,876.75	68,876.75	25.00
8	46 - GROUND FLOOR BRICK WORK AND PLASTERING WORKS Brick Work And Plastering Works SAC :	SFT	2,212.00000	137.000		442.0000	442.0000	0.00	60,554.00	60,554.00	19.98
9	46 - SECOND FLOOR BRICK WORK AND PLASTERING WORKS Brick Work And Plastering Works SAC :	SFT	1,626.00000	137.000		406.5000	406.5000	0.00	55,690.50	55,690.50	25.00
10	51 - GROUND FLOOR BRICK WORK AND PLASTERING WORKS Brick Work And Plastering Works SAC :	SFT	1,501.00000	137.000		150.0000	150.0000	0.00	20,550.00	20,550.00	9.99
11	52 - GROUND FLOOR BRICK WORK AND PLASTERING WORKS Brick Work And Plastering Works SAC :	SFT	1,501.00000	137.000		150.0000	150.0000	0.00	20,550.00	20,550.00	9.99
A TOTAL AMOUNT OF WORK DONE								0.00	626,877.75	626,877.75	
B ADJUST FOR BASIC MATERIAL RATE VARIATION (+)					0.00						
C ADJUST FOR BASIC MATERIAL CONSTANT VARIATION (+)					0.00						

