

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|---|-----------|--------|-----------|
| 01 Internal Plaster | | | | |
| 1 | Building A Brick | Start | 1 | 0 |
| 2 | 01 Internal Plaster | Start | 1 | 0 |
| 01 Internal Plaster 2 | | | | |
| 3 | BBM 115MM (CM 1:4) | Start | 0 | 0 |
| 1st Floor RCC Pardi M20 | | | | |
| 4 | 1st Floor RCC slab & beam M20 | Start | 0 | 0 |
| 1st Floor RCC slab & beam M20 | | | | |
| 5 | 1st Floor RCC Column M20 | Start | 0 | 0 |
| 6 | 1st Floor RCC Staircase | Start | 0 | 0 |
| 1st Floor RCC Staircase | | | | |
| 7 | 1st Floor RCC Column M20 | End | 0 | 0 |
| A Bldg 4th floor Doors Door Shutter | | | | |
| 8 | A Bldg 4th floor Doors Frames | Start | 0 | 0 |
| A Bldg 4th floor Doors Frames | | | | |
| 9 | A Bldg 4th floor Doors Bath | Start | 0 | 0 |
| A Building All. work Kitchen Work | | | | |
| 10 | A 1st floor Doors Dry balcony | Start | 0 | 0 |
| A 1st floor Doors Door Shutter | | | | |
| 11 | A 1st floor Doors Bath | Start | 0 | 0 |
| A 1st Flr.Int. Plaster Int. Wall | | | | |
| 12 | A 1st Floor BBM - | Start | 2 | 0 |
| A 1st Flr.Steel Steel | | | | |
| 13 | A Bldg RCC for 1st slab | Start | 1 | 0 |
| A 2nd Flr.Steel Steel | | | | |
| 14 | A 1st Floor RCC Concrete for 2nd slab | Start | 1 | 0 |
| A 3rd Floor Steel Steel | | | | |
| 15 | A Bldg 2nd floor RCC For 3rd slab | Start | 1 | 0 |
| A 4th Floor Steel Steel | | | | |
| 16 | A Bldg RCC For 4th slab | Start | 1 | 0 |
| A 4th Flr.Int.Plaster Int. Wall | | | | |
| 17 | A Bldg BBM 4th Floor | Start | 2 | 0 |
| A 4th Flr.Mis. Siporex Blk.Masonry-650x2 | | | | |
| 18 | A Bldg BBM 4th Floor | Start | 8 | 0 |
| A bldg 1st floor POP Punning work | | | | |
| 19 | A 1st Flr.Int. Plaster Int. Wall | Start | 2 | 0 |
| A Bldg 1st Flr. Painting | | | | |
| 20 | A Bldg Parking Floor Painting Oil Paint | Start | 2 | 0 |
| A Bldg 2nd flr.Int. Plaster Int. Wall | | | | |
| 21 | A 2nd Floor BBM 2nd Floor | Start | 2 | 0 |
| A Bldg 2nd floor Doors Door Shutter | | | | |
| 22 | A Bldg 2nd floor Doors Frames | Start | 0 | 0 |
| A Bldg 2nd floor Doors Frames | | | | |
| 23 | A Bldg 2nd floor Doors Bath | Start | 0 | 0 |
| A bldg 2nd floor POP Punning work | | | | |
| 24 | A Bldg 2nd flr.Int. Plaster Int. Wall | Start | 2 | 0 |
| A Bldg 2nd Flr. Painting | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|--|-----------|--------|-----------|
| 25 | A Bldg 1st Flr. Painting | Start | 2 | 0 |
| A Bldg 3rd floor Doors Door Shutter | | | | |
| 26 | A Bldg 3rd floor Doors Frames | Start | 0 | 0 |
| A Bldg 3rd floor Doors Frames | | | | |
| 27 | A Bldg 3rd floor Doors Bath | Start | 0 | 0 |
| A bldg 3rd floor POP Punning work | | | | |
| 28 | A Bldg.3rd Flr.Int.Plaster Internal Plas | Start | 2 | 0 |
| A Bldg 3rd Flr. Painting | | | | |
| 29 | A Bldg 2nd Flr. Painting | Start | 2 | 0 |
| A bldg 4th floor POP Punning work | | | | |
| 30 | A 4th Flr.Int.Plaster Int. Wall | Start | 2 | 0 |
| A Bldg 4th Flr. Painting | | | | |
| 31 | A Bldg 3rd Flr. Painting | Start | 2 | 0 |
| A Bldg BBM 8" Thk. | | | | |
| 32 | A 4TH FLOOR | Start | 8 | 0 |
| A Bldg BBM BBM 8" Thk. | | | | |
| 33 | A Bldg RCC for 1st slab | Start | 10 | 0 |
| A Bldg Labour Elevation, Chajja | | | | |
| 34 | A Bldg Painting - 1 Job | Start | 2 | 0 |
| A Bldg Labour Fabrication | | | | |
| 35 | A Bldg BBM 4th Floor | Start | 1 | 0 |
| A bldg OHWT & LMR Beam & Slab Concrete M | | | | |
| 36 | A 4th Floor Steel Steel | End | 1 | 0 |
| A bldg OHWT & LMR Column Concrete M20 | | | | |
| 37 | A 4th Floor Steel Steel | End | 1 | 0 |
| A bldg OHWT & LMR Column Steel | | | | |
| 38 | A 4th Floor Steel Steel | End | 1 | 0 |
| A bldg OHWT & LMR Miscellaneous | | | | |
| 39 | A 4th Floor Steel Steel | End | 1 | 0 |
| A bldg OHWT & LMR Slab & Beam Steel | | | | |
| 40 | A 4th Floor Steel Steel | End | 1 | 0 |
| A Bldg Painting - 1 Job | | | | |
| 41 | A Bldg.Painting Work External Painting | Start | 2 | 0 |
| A Bldg Parking Floor Painting Oil Paint | | | | |
| 42 | A Bldg Parking Floor Painting External | Start | 0 | 0 |
| A Bldg Parking Flr.steel Steel | | | | |
| 43 | A Bldg Concrete- RCC M20 | Start | 1 | 0 |
| A Bldg Plinth Level Steel | | | | |
| 44 | A Bldg PCC Below Footing | Start | 1 | 0 |
| A Bldg UCR Masonary 18" UCR Masonary | | | | |
| 45 | A Bldg Concrete- RCC M20 | Start | 15 | 0 |
| A Bldg.3rd Floor BBM 8" Thk. | | | | |
| 46 | A 3RD FLOOR | Start | 8 | 0 |
| A Bldg.Painting Work External Painting | | | | |
| 47 | A Bldg 4th Flr. Painting | Start | 2 | 0 |
| A Elen.Treatment BBM 6" Thk. | | | | |
| 48 | A Elen.Treatment Steel | Start | 2 | 0 |
| A Elen.Treatment External Plaster | | | | |
| 49 | A Elen.Treatment Steel | Start | 3 | 0 |
| A Elen.Treatment Int. Plaster Wall | | | | |
| 50 | A Elen.Treatment BBM 6" Thk. | Start | 3 | 0 |
| A Elen.Treatment RCC M20 | | | | |
| 51 | A bldg RCC for OHWT & LMR | End | 1 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|--|-----------|--------|-----------|
| A Elen.Treatment Steel | | | | |
| 52 | A bldg RCC for OHWT & LMR | End | 1 | 0 |
| A Lab.Stairecase Cap RCC | | | | |
| 53 | A 4th Floor Steel Steel | End | 1 | 0 |
| A Lab.Stairecase Cap RCC | | | | |
| 54 | A 4th Floor Steel Steel | End | 1 | 0 |
| A Labour Diffrence BBM | | | | |
| 55 | A Bldg BBM 4th Floor | Start | 8 | 0 |
| A Labour Diffrence Ext.plaster Lab. | | | | |
| 56 | A-painthouse Stairecase Cap External Pla | Start | 2 | 0 |
| A Labour Diffrence Int.Plaster | | | | |
| 57 | A 4th Flr.Int.Plaster Int. Wall | Start | 2 | 0 |
| A PCC | | | | |
| 58 | A BLDG | Start | 0 | 0 |
| A Steel Diffrence Steel | | | | |
| 59 | A 4th Floor Steel Steel | End | 1 | 0 |
| A- Flat 202 Gypsum butt finish incl NOC (M+L) | | | | |
| 60 | P1W1- Fifth Floor Granite Kitchen Otta(M+L)(SLK) | End | 0 | 0 |
| A-1 14th Flr.Cornice/Pardi/Cill Steel | | | | |
| 61 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| 62 | P1W1- Gr. FI. Fire Stair Granite Tread(SLK) | End | 0 | 0 |
| A-painthouse Stairecase Cap BBM 8" Thk. | | | | |
| 63 | A Bldg BBM 4th Floor | Start | 8 | 0 |
| A-painthouse Stairecase Cap External Pla | | | | |
| 64 | A Bldg.External Plaster Counteryard betw | Start | 2 | 0 |
| A-painthouse Stairecase Cap Int. Plaster | | | | |
| 65 | A 4th Flr.Int.Plaster Int. Wall | Start | 2 | 0 |
| A-painthouse Stairecase Cap RCC M20 | | | | |
| 66 | A 4th Floor Steel Steel | End | 1 | 0 |
| A-painthouse Stairecase Cap Steel | | | | |
| 67 | A 4th Floor Steel Steel | End | 1 | 0 |
| A1 FIRE DOORS | | | | |
| 68 | A1 HYDRO-PNUEMATIC SYSTEM 04 COMMISSIONING & TESTING 20% | End | 0 | 0 |
| A1 HYDRO-PNUEMATIC SYSTEM | | | | |
| 69 | A1 SOLAR SYSTEM 04 INSTALLATION, TESTING & COMMISSIONING | End | 0 | 0 |
| A1 HYDRO-PNUEMATIC SYSTEM 01 WITH WORK ORDER - 20% | | | | |
| 70 | A1 HYDRO-PNUEMATIC SYSTEM | End | 0 | 0 |
| A1 HYDRO-PNUEMATIC SYSTEM 04 COMMISSIONING & TESTING 20% | | | | |
| 71 | A1 HYDRO-PNUEMATIC SYSTEM 03 INSTALLATION - 20% | End | 0 | 0 |
| A1 PIPED GAS SYSTEM | | | | |
| 72 | FIRE DOORS (M+L) 02 INSTALLATION - 30% | End | 0 | 0 |
| A1 SOLAR SYSTEM | | | | |
| 73 | A1-Building Services MCB Flat DG Supply | End | 0 | 0 |
| A1 SOLAR SYSTEM 01 TANK AT SITE - 25% | | | | |
| 74 | A1 SOLAR SYSTEM | End | 0 | 0 |
| A1 SOLAR SYSTEM 02 COPPER PIPING 25% | | | | |
| 75 | A1 SOLAR SYSTEM 01 TANK AT SITE - 25% | End | 0 | 0 |
| A1 SOLAR SYSTEM 03 COLLECTOR AT SITE 25% | | | | |
| 76 | A1 SOLAR SYSTEM 02 COPPER PIPING 25% | End | 0 | 0 |
| A1 SOLAR SYSTEM 04 INSTALLATION, TESTING & COMMISSIONING | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|---|-----------|--------|-----------|
| 77 | A1 SOLAR SYSTEM 03 COLLECTOR AT SITE 25% | End | 0 | 0 |
| A1- 10th Floor | | | | |
| 78 | A1- 9th Floor Buffing (M+L) | End | 0 | 0 |
| A1- 10th Floor Buffing (M+L) | | | | |
| 79 | A1- Flat 1004 Melamine Polish (M+L) | End | 0 | 0 |
| A1- 11th Fl. COMMON PASSAGE Gypsum butt finish incl NOC (M+L) | | | | |
| 80 | Mobile Creche I.P.S. Flooring | End | 0 | 0 |
| A1- 11th Floor | | | | |
| 81 | A1- 10th Floor Buffing (M+L) | End | 0 | 0 |
| A1- 11th Floor Buffing (M+L) | | | | |
| 82 | A1- Flat 1104 Melamine Polish (M+L) | End | 0 | 0 |
| A1- 12th Floor | | | | |
| 83 | A1- 11th Floor Buffing (M+L) | End | 0 | 0 |
| A1- 12th Floor Buffing (M+L) | | | | |
| 84 | A1- Flat 1204 Melamine Polish (M+L) | End | 0 | 0 |
| A1- 13th Floor | | | | |
| 85 | A1- 12th Floor Buffing (M+L) | End | 0 | 0 |
| A1- 14th Floor | | | | |
| 86 | A1- 13th Floor Buffing (M+L) | End | 0 | 0 |
| A1- 1st Floor Plumbing | | | | |
| 87 | P1W1- Gr. Fl. Parking RMC M20 Outsource | End | 0 | 0 |
| 88 | A1- Parking Floor Plumbing Parking Plumbing | End | 0 | 0 |
| A1- 2nd Floor Plumbing | | | | |
| 89 | A1-1st Floor (Lab) Int.CP sanitary (Lab) | End | 0 | 0 |
| 90 | P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |
| A1- 2nd Floor (Lab) | | | | |
| 91 | A1- 2nd Floor ledge wall CLC Block Masonry 4" | End | 0 | 0 |
| 92 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| A1- 2nd Floor (Lab) Int.CP sanitary (Lab) | | | | |
| 93 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| 94 | A1- 2nd Floor (Lab) Internnal Plumbing (Lab) | End | 0 | 0 |
| A1- 2nd Floor (Lab) Internnal Plumbing (Lab) | | | | |
| 95 | A1- 2nd Floor (Lab) | End | 0 | 0 |
| 96 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| A1- 2nd Floor ledge wall | | | | |
| 97 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| 98 | A1-204 Sanitaryware(Kit+2T) | End | 0 | 0 |
| A1- 2nd Floor ledge wall CLC Block Making 500 x 200 x 100 | | | | |
| 99 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| 100 | A1- 2nd Floor ledge wall | End | 0 | 0 |
| A1- 2nd Floor ledge wall CLC Block Masonry 4" | | | | |
| 101 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| 102 | A1- 2nd Floor ledge wall CLC Block Making 500 x 200 x 100 | End | 0 | 0 |
| A1- 3rd Floor Plumbing | | | | |
| 103 | A1- 2nd Floor (Lab) Int.CP sanitary (Lab) | End | 0 | 0 |
| 104 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| A1- 5th Floor Buffing (M+L) | | | | |
| 105 | A1- Flat 504 Melamine Polish (M+L) | End | 0 | 0 |
| A1- 6th Floor | | | | |
| 106 | A1- 5th Floor Buffing (M+L) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|---|-----------|--------|-----------|
| A1- 6th Floor Buffing (M+L) | | | | |
| 107 | A1- Flat 604 Melamine Polish (M+L) | End | 0 | 0 |
| A1- 7th Floor | | | | |
| 108 | A1- 6th Floor Buffing (M+L) | End | 0 | 0 |
| A1- 7th Floor Buffing (M+L) | | | | |
| 109 | A1- Flat 704 Melamine Polish (M+L) | End | 0 | 0 |
| A1- 8th Floor | | | | |
| 110 | A1- 7th Floor Buffing (M+L) | End | 0 | 0 |
| A1- 8th Floor Buffing (M+L) | | | | |
| 111 | A1- Flat 801 Melamine Polish (M+L) | End | 0 | 0 |
| A1- 9th Floor | | | | |
| 112 | A1- 8th Floor Buffing (M+L) | End | 0 | 0 |
| A1- 9th Floor Buffing (M+L) | | | | |
| 113 | A1- Flat 904 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1001 | | | | |
| 114 | A1- 10th Floor | End | 0 | 0 |
| A1- Flat 1001 Melamine Polish (M+L) | | | | |
| 115 | A1- Flat 1001 | End | 0 | 0 |
| A1- Flat 1002 | | | | |
| 116 | A1- Flat 1001 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1002 Melamine Polish (M+L) | | | | |
| 117 | A1- Flat 1002 | End | 0 | 0 |
| A1- Flat 1004 | | | | |
| 118 | A1- Flat 1003 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1004 Melamine Polish (M+L) | | | | |
| 119 | A1- Flat 1004 | End | 0 | 0 |
| A1- Flat 103 Gypsum plaster incl NOC (M+L) | | | | |
| 120 | Door & windows Alu. Window & lou. (P.C) (M+L) | Start | 0 | 0 |
| A1- Flat 1101 | | | | |
| 121 | A1- 11th Floor | End | 0 | 0 |
| A1- Flat 1101 Melamine Polish (M+L) | | | | |
| 122 | A1- Flat 1101 | End | 0 | 0 |
| A1- Flat 1102 | | | | |
| 123 | A1- Flat 1101 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1102 Melamine Polish (M+L) | | | | |
| 124 | A1- Flat 1102 | End | 0 | 0 |
| A1- Flat 1103 | | | | |
| 125 | A1- Flat 1102 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1104 Melamine Polish (M+L) | | | | |
| 126 | A1- Flat 1104 | End | 0 | 0 |
| A1- Flat 1201 | | | | |
| 127 | A1- 12th Floor | End | 0 | 0 |
| A1- Flat 1201 Melamine Polish (M+L) | | | | |
| 128 | A1- Flat 1201 | End | 0 | 0 |
| A1- Flat 1202 | | | | |
| 129 | A1- Flat 1201 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1202 Melamine Polish (M+L) | | | | |
| 130 | A1- Flat 1202 | End | 0 | 0 |
| A1- Flat 1203 | | | | |
| 131 | A1- Flat 1202 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1203 Melamine Polish (M+L) | | | | |
| 132 | A1- Flat 1203 | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|---|-----------|--------|-----------|
| A1- Flat 1301 | | | | |
| 133 | A1- Flat 1303 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1301 Putty Plaster | | | | |
| 134 | A- Flat 202 Gypsum butt finish incl NOC (M+L) | End | 0 | 0 |
| A1- Flat 1302 | | | | |
| 135 | A1- Refuge Flat 1304 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1302 Melamine Polish (M+L) | | | | |
| 136 | A1- Flat 1302 | End | 0 | 0 |
| A1- Flat 1303 | | | | |
| 137 | A1- Flat 1302 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1303 Melamine Polish (M+L) | | | | |
| 138 | A1- Flat 1303 | End | 0 | 0 |
| A1- Flat 1401 | | | | |
| 139 | A1- 14th Floor | End | 0 | 0 |
| A1- Flat 1401 Melamine Polish (M+L) | | | | |
| 140 | A1- Flat 1401 | End | 0 | 0 |
| A1- Flat 1402 | | | | |
| 141 | A1- Flat 1401 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1402 Melamine Polish (M+L) | | | | |
| 142 | A1- Flat 1402 | End | 0 | 0 |
| A1- Flat 1403 | | | | |
| 143 | A1- Flat 1402 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1403 Melamine Polish (M+L) | | | | |
| 144 | A1- Flat 1403 | End | 0 | 0 |
| A1- Flat 1404 | | | | |
| 145 | A1- Flat 1403 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 1404 Melamine Polish (M+L) | | | | |
| 146 | A1- Flat 1404 | End | 0 | 0 |
| A1- Flat 303 | | | | |
| 147 | Oct-15 | End | 0 | 0 |
| A1- Flat 303 Gypsum plaster incl NOC (M+L) | | | | |
| 148 | Oct-15 | End | 0 | 0 |
| A1- Flat 501 Melamine Polish (M+L) | | | | |
| 149 | A1- Flat 501 | End | 0 | 0 |
| A1- Flat 502 | | | | |
| 150 | A1- Flat 501 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 502 Melamine Polish (M+L) | | | | |
| 151 | A1- Flat 502 | End | 0 | 0 |
| A1- Flat 503 | | | | |
| 152 | A1- Flat 502 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 503 Melamine Polish (M+L) | | | | |
| 153 | A1- Flat 503 | End | 0 | 0 |
| A1- Flat 504 | | | | |
| 154 | A1- Flat 503 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 504 Melamine Polish (M+L) | | | | |
| 155 | A1- Flat 504 | End | 0 | 0 |
| A1- Flat 602 | | | | |
| 156 | A1- Flat 601 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 602 Melamine Polish (M+L) | | | | |
| 157 | A1- Flat 602 | End | 0 | 0 |
| A1- Flat 603 | | | | |
| 158 | A1- Flat 602 Melamine Polish (M+L) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|--|-----------|--------|-----------|
| A1- Flat 603 Melamine Polish (M+L) | | | | |
| 159 | A1- Flat 603 | End | 0 | 0 |
| A1- Flat 604 | | | | |
| 160 | A1- Flat 603 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 604 Melamine Polish (M+L) | | | | |
| 161 | A1- Flat 604 | End | 0 | 0 |
| A1- Flat 701 | | | | |
| 162 | A1- 7th Floor | End | 0 | 0 |
| A1- Flat 702 Melamine Polish (M+L) | | | | |
| 163 | A1- Flat 702 | End | 0 | 0 |
| A1- Flat 703 | | | | |
| 164 | A1- Flat 702 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 703 Melamine Polish (M+L) | | | | |
| 165 | A1- Flat 703 | End | 0 | 0 |
| A1- Flat 704 | | | | |
| 166 | A1- Flat 703 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 704 Melamine Polish (M+L) | | | | |
| 167 | A1- Flat 704 | End | 0 | 0 |
| A1- Flat 801 | | | | |
| 168 | A1- Flat 803 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 801 Melamine Polish (M+L) | | | | |
| 169 | A1- Flat 801 | End | 0 | 0 |
| A1- Flat 802 | | | | |
| 170 | C2 GF Masonry BBM 6" Thk. | End | 0 | 0 |
| A1- Flat 803 | | | | |
| 171 | A1- Flat 802 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 803 Melamine Polish (M+L) | | | | |
| 172 | A1- Flat 803 | End | 0 | 0 |
| A1- Flat 901 | | | | |
| 173 | A1- 9th Floor | End | 0 | 0 |
| A1- Flat 901 Melamine Polish (M+L) | | | | |
| 174 | A1- Flat 901 | End | 0 | 0 |
| A1- Flat 902 | | | | |
| 175 | A1- Flat 901 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 903 Melamine Polish (M+L) | | | | |
| 176 | A1- Flat 903 | End | 0 | 0 |
| A1- Flat 904 | | | | |
| 177 | A1- Flat 903 Melamine Polish (M+L) | End | 0 | 0 |
| A1- Flat 904 Melamine Polish (M+L) | | | | |
| 178 | A1- Flat 904 | End | 0 | 0 |
| A1- Internal Plumbing | | | | |
| 179 | A1-Plumbing & Sanitation | End | 0 | 0 |
| A1- Misc. Item Melamine Polish (M+L) | | | | |
| 180 | A1- Misc. Item | End | 0 | 0 |
| A1- Parking Floor ledge wall | | | | |
| 181 | A1- Parking Floor Plumbing | End | 0 | 0 |
| A1- Parking Floor ledge wall CLC Block Making 500 x 200 x 10 | | | | |
| 182 | P1W1- Gr. Fl. Parking RMC M20 Outsource | End | 0 | 0 |
| A1- Parking Floor ledge wall CLC Block Masonry 4" | | | | |
| 183 | P1W1- Gr. Fl. Parking RMC M20 Outsource | End | 0 | 0 |
| 184 | A1- Parking Floor ledge wall CLC Block Making 500 x 200 x 10 | End | 0 | 0 |
| A1- Parking Floor Plumbing | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|---|-----------|--------|-----------|
| 185 | A1- Internal Plumbing | End | 0 | 0 |
| A1- Parking Floor Plumbing Internnal Plumbing (Lab) | | | | |
| 186 | A1- Parking Floor ledge wall CLC Block Masonry 4" | End | 0 | 0 |
| 187 | P1W1- Gr. Fl. Parking RMC M20 Outsource | End | 0 | 0 |
| A1- Parking Floor Plumbing Parking Plumbing | | | | |
| 188 | P1W1- Gr. Fl. Parking RMC M20 Outsource | End | 0 | 0 |
| 189 | A1- Parking Floor Plumbing Internnal Plumbing (Lab) | End | 0 | 0 |
| A1- Refuge Flat 1304 | | | | |
| 190 | A1- 13th Floor | End | 0 | 0 |
| A1- Refuge Flat 1304 Melamine Polish (M+L) | | | | |
| 191 | A1- Refuge Flat 1304 | End | 0 | 0 |
| A1- Refuge Flat 804 | | | | |
| 192 | A1- 8th Floor | End | 0 | 0 |
| A1- Refuge Flat 804 Melamine Polish (M+L) | | | | |
| 193 | A1- Refuge Flat 804 | End | 0 | 0 |
| A1-101 | | | | |
| 194 | A1- 1st Floor Plumbing | End | 0 | 0 |
| 195 | P1W1- Gr. Fl. Parking RMC M20 Outsource | End | 0 | 0 |
| A1-101 CP Fitting (Kit+2T) | | | | |
| 196 | P1W1- Gr. Fl. Parking RMC M20 Outsource | End | 0 | 0 |
| 197 | A1-101 | End | 0 | 0 |
| A1-101 PVC/PPRC/GI/CI Concealed (Kit+2T) | | | | |
| 198 | A1-101 CP Fitting (Kit+2T) | End | 0 | 0 |
| 199 | P1W1- Gr. Fl. Parking RMC M20 Outsource | End | 0 | 0 |
| A1-101 Sanitaryware(Kit+2T) | | | | |
| 200 | P1W1- Gr. Fl. Parking RMC M20 Outsource | End | 0 | 0 |
| 201 | A1-101 PVC/PPRC/GI/CI Concealed (Kit+2T) | End | 0 | 0 |
| A1-102 CP Fitting (Kit+2T) | | | | |
| 202 | P1W1- Gr. Fl. Parking Tiling (Lab) | End | 0 | 0 |
| A1-102 PVC/PPRC/GI/CI Concealed (Kit+2T) | | | | |
| 203 | P1W1- Gr. Fl. Parking Tiling (Lab) | End | 0 | 0 |
| 204 | A1-102 CP Fitting (Kit+2T) | End | 0 | 0 |
| A1-102 Sanitaryware(Kit+2T) | | | | |
| 205 | A1-102 PVC/PPRC/GI/CI Concealed (Kit+2T) | End | 0 | 0 |
| 206 | P1W1- Gr. Fl. Parking Tiling (Lab) | End | 0 | 0 |
| A1-103 CP Fitting (Kit+2T) | | | | |
| 207 | P1W1- Gr. Fl. Parking Tiling (Lab) | End | 0 | 0 |
| 208 | A1-102 Sanitaryware(Kit+2T) | End | 0 | 0 |
| A1-103 PVC/PPRC/GI/CI Concealed (Kit+2T) | | | | |
| 209 | A1-103 CP Fitting (Kit+2T) | End | 0 | 0 |
| 210 | P1W1- Gr. Fl. Parking Tiling (Lab) | End | 0 | 0 |
| A1-103 Sanitaryware(Kit+2T) | | | | |
| 211 | P1W1- Gr. Fl. Parking Tiling (Lab) | End | 0 | 0 |
| 212 | A1-103 PVC/PPRC/GI/CI Concealed (Kit+2T) | End | 0 | 0 |
| A1-104 | | | | |
| 213 | A1-103 Sanitaryware(Kit+2T) | End | 0 | 0 |
| 214 | P1W1- Gr. Fl. Parking Tiling (Lab) | End | 0 | 0 |
| A1-104 CP Fitting (Kit+2T) | | | | |
| 215 | P1W1- Gr. Fl. Parking Tiling (Lab) | End | 0 | 0 |
| 216 | A1-104 | End | 0 | 0 |
| A1-104 PVC/PPRC/GI/CI Concealed (Kit+2T) | | | | |
| 217 | A1-104 CP Fitting (Kit+2T) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|--|-----------|--------|-----------|
| 218 | P1W1- Gr. Fl. Parking Tiling (Lab) | End | 0 | 0 |
| A1-10th Floor | | | | |
| 219 | A1-9th Floor ACCL | End | 0 | 0 |
| A1-10th Floor ACCL | | | | |
| 220 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| 221 | A1-10th Floor MCB-DB (M)- 2BHK 2T | End | 0 | 0 |
| A1-10th Floor MCB-DB (M)- 2BHK 2T | | | | |
| 222 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| 223 | A1-10th Floor Switches,Plates & Acc. (M+L) | End | 0 | 0 |
| A1-10th Floor Slab conduiting (M+L) | | | | |
| 224 | A1-10th Floor | End | 0 | 0 |
| A1-10th Floor Switches,Plates & Acc. (M+L) | | | | |
| 225 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| A1-10th Floor Wall Dropping (M+L) | | | | |
| 226 | A1-10th Floor Slab conduiting (M+L) | End | 0 | 0 |
| A1-11th Floor ACCL | | | | |
| 227 | A1-11th Floor MCB-DB (M)- 2BHK 2T | End | 0 | 0 |
| 228 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| A1-11th Floor MCB-DB (M)- 2BHK 2T | | | | |
| 229 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| 230 | A1-11th Floor Switches,Plates & Acc. (M+L) | End | 0 | 0 |
| A1-11th Floor Slab conduiting (M+L) | | | | |
| 231 | A1-10th Floor ACCL | End | 0 | 0 |
| 232 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| A1-11th Floor Switches,Plates & Acc. (M+L) | | | | |
| 233 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| 234 | A1-11th Floor Wiring (M+L) | End | 0 | 0 |
| A1-11th Floor Wall Dropping (M+L) | | | | |
| 235 | A1-11th Floor Slab conduiting (M+L) | End | 0 | 0 |
| 236 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| A1-11th Floor Wiring (M+L) | | | | |
| 237 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| 238 | A1-11th Floor Wall Dropping (M+L) | End | 0 | 0 |
| A1-12th Floor ACCL | | | | |
| 239 | A1-12th Floor MCB-DB (M)- 2BHK 2T | End | 0 | 0 |
| 240 | P1W1- Gr.FI.Ramp Granite Flooring(SLK) | End | 0 | 0 |
| A1-12th Floor MCB-DB (M)- 2BHK 2T | | | | |
| 241 | P1W1- Gr.FI.Ramp Granite Flooring(SLK) | End | 0 | 0 |
| 242 | A1-12th Floor Wiring (M+L) | End | 0 | 0 |
| A1-12th Floor Slab conduiting (M+L) | | | | |
| 243 | P1W1- Gr.FI.Ramp Granite Flooring(SLK) | End | 0 | 0 |
| A1-12th Floor Wall Dropping (M+L) | | | | |
| 244 | P1W1- Gr.FI.Ramp Granite Flooring(SLK) | End | 0 | 0 |
| 245 | A1-12th Floor Slab conduiting (M+L) | End | 0 | 0 |
| A1-12th Floor Wiring (M+L) | | | | |
| 246 | A1-12th Floor Wall Dropping (M+L) | End | 0 | 0 |
| 247 | P1W1- Gr.FI.Ramp Granite Flooring(SLK) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|--|-----------|--------|-----------|
| A1-13th Floor | | | | |
| 248 | P1W1- Gr.FI.Ramp Granite Flooring(SLK) | End | 0 | 0 |
| 249 | A1-12th Floor ACCL | End | 0 | 0 |
| A1-13th Floor ACCL | | | | |
| 250 | A1-13th Floor MCB-DB (M)- 2BHK 2T | End | 0 | 0 |
| 251 | P1W1- Gr. Fl. Balcony | End | 0 | 0 |
| A1-13th Floor MCB-DB (M)- 2BHK 2T | | | | |
| 252 | P1W1- Gr. Fl. Balcony | End | 0 | 0 |
| A1-13th Floor Slab conduiting (M+L) | | | | |
| 253 | A1-13th Floor | End | 0 | 0 |
| 254 | P1W1- Gr.FI.Ramp Granite Flooring(SLK) | End | 0 | 0 |
| A1-13th Floor Wall Dropping (M+L) | | | | |
| 255 | P1W1- Gr.FI.Ramp Granite Flooring(SLK) | End | 0 | 0 |
| 256 | A1-13th Floor Slab conduiting (M+L) | End | 0 | 0 |
| A1-13th Floor Wiring (M+L) | | | | |
| 257 | P1W1- Gr.FI.Ramp Granite Flooring(SLK) | End | 0 | 0 |
| 258 | A1-13th Floor Wall Dropping (M+L) | End | 0 | 0 |
| A1-14th Floor | | | | |
| 259 | A1-13th Floor ACCL | End | 0 | 0 |
| 260 | P1W1- Gr. Fl. Balcony | End | 0 | 0 |
| A1-14th Floor ACCL | | | | |
| 261 | P1W1- Gr. Fl. Balcony | End | 0 | 0 |
| 262 | A1-14th Floor MCB-DB (M)- 2BHK 2T | End | 0 | 0 |
| A1-14th Floor MCB-DB (M)- 2BHK 2T | | | | |
| 263 | A1-14th Floor Switches,Plates & Acc. (M+L) | End | 0 | 0 |
| 264 | P1W1- Gr. Fl. Balcony | End | 0 | 0 |
| A1-14th Floor Switches,Plates & Acc. (M+L) | | | | |
| 265 | P1W1- Gr. Fl. Balcony | End | 0 | 0 |
| 266 | A1-14th Floor Wiring (M+L) | End | 0 | 0 |
| A1-14th Floor Wall Dropping (M+L) | | | | |
| 267 | A1-14th Floor | End | 0 | 0 |
| 268 | P1W1- Gr. Fl. Balcony | End | 0 | 0 |
| A1-14th Floor Wiring (M+L) | | | | |
| 269 | P1W1- Gr. Fl. Balcony | End | 0 | 0 |
| 270 | A1-14th Floor Wall Dropping (M+L) | End | 0 | 0 |
| A1-1st Floor (Lab) | | | | |
| 271 | A1-1st Floor ledge wall CLC Block Making 500 x 200 x 100 | End | 0 | 0 |
| 272 | P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |
| A1-1st Floor (Lab) Int.CP sanitary (Lab) | | | | |
| 273 | P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |
| 274 | A1-1st Floor (Lab) Internnal Plumbing (Lab) | End | 0 | 0 |
| A1-1st Floor (Lab) Internnal Plumbing (Lab) | | | | |
| 275 | A1-1st Floor (Lab) | End | 0 | 0 |
| 276 | P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |
| A1-1st Floor ledge wall | | | | |
| 277 | P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |
| A1-1st Floor ledge wall CLC Block Making 500 x 200 x 100 | | | | |
| 278 | P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|--|-----------|--------|-----------|
| 279 | A1-1st Floor ledge wall CLC Block Masonry 4" (OS) | End | 0 | 0 |
| A1-1st Floor ledge wall CLC Block Masonry 4" (OS) | | | | |
| 280 | A1-1st Floor ledge wall | End | 0 | 0 |
| 281 | P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |
| A1-201 | | | | |
| 282 | P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |
| 283 | A1- 2nd Floor Plumbing | End | 0 | 0 |
| A1-201 CP Fitting (Kit+2T) | | | | |
| 284 | P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |
| 285 | A1-201 | End | 0 | 0 |
| A1-201 Sanitaryware(Kit+2T) | | | | |
| 286 | P1W1- Gr.FI. Pantry | End | 0 | 0 |
| A1-202 | | | | |
| 287 | P1W1- Gr.FI. Pantry | End | 0 | 0 |
| 288 | A1-201 Sanitaryware(Kit+2T) | End | 0 | 0 |
| A1-202 CP Fitting (Kit+2T) | | | | |
| 289 | A1-202 | End | 0 | 0 |
| 290 | P1W1- Gr.FI. Pantry | End | 0 | 0 |
| A1-202 Sanitaryware(Kit+2T) | | | | |
| 291 | P1W1- Gr.FI. Pantry | End | 0 | 0 |
| 292 | A1-202 CP Fitting (Kit+2T) | End | 0 | 0 |
| A1-203 | | | | |
| 293 | A1-202 Sanitaryware(Kit+2T) | End | 0 | 0 |
| 294 | P1W1- Gr.FI. Pantry | End | 0 | 0 |
| A1-203 CP Fitting (Kit+2T) | | | | |
| 295 | P1W1- Gr.FI. Pantry | End | 0 | 0 |
| 296 | A1-203 | End | 0 | 0 |
| A1-203 PVC/PPRC/GI/CI Concealed (Kit+2T) | | | | |
| 297 | A1-203 CP Fitting (Kit+2T) | End | 0 | 0 |
| 298 | P1W1- Gr.FI. Pantry | End | 0 | 0 |
| A1-203 Sanitaryware(Kit+2T) | | | | |
| 299 | P1W1- Gr.FI. Pantry | End | 0 | 0 |
| 300 | A1-203 PVC/PPRC/GI/CI Concealed (Kit+2T) | End | 0 | 0 |
| A1-204 | | | | |
| 301 | A1-203 Sanitaryware(Kit+2T) | End | 0 | 0 |
| 302 | P1W1- Gr.FI. Pantry | End | 0 | 0 |
| A1-204 PVC/PPRC/GI/CI Concealed (Kit+2T) | | | | |
| 303 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| A1-204 Sanitaryware(Kit+2T) | | | | |
| 304 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| 305 | A1-204 PVC/PPRC/GI/CI Concealed (Kit+2T) | End | 0 | 0 |
| A1-301 CP Fitting (Kit+2T) | | | | |
| 306 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| A1-301 PVC/PPRC/GI/CI Concealed (Kit+2T) | | | | |
| 307 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| 308 | A1-301 CP Fitting (Kit+2T) | End | 0 | 0 |
| A1-601 Sanitaryware(Kit+2T) | | | | |
| 309 | A1-10th Floor Wall Dropping (M+L) | End | 0 | 0 |
| A1-602 | | | | |
| 310 | A1-11th Floor ACCL | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|--|-----------|--------|-----------|
| 311 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| A1-602 CP Fitting (Kit+2T) | | | | |
| 312 | P1W1- Gr.FI.Ramp Granite Flooring(SLK) | End | 0 | 0 |
| 313 | A1-13th Floor Wiring (M+L) | End | 0 | 0 |
| A1-602 PVC/PPRC/GI/CI Concealed (Kit+2T) | | | | |
| 314 | A1-Earthing pits | End | 0 | 0 |
| 315 | P1W1- Gr. FI. Balcony | End | 0 | 0 |
| A1-602 Sanitaryware(Kit+2T) | | | | |
| 316 | A1-Common Area Mains Wiring (M+L) | End | 0 | 0 |
| 317 | P1W1- Gr. FI. Balcony Tiling (Lab) | End | 0 | 0 |
| A1-603 | | | | |
| 318 | A1- Parking Floor ledge wall | End | 0 | 0 |
| A1-603 CP Fitting (Kit+2T) | | | | |
| 319 | A1-101 Sanitaryware(Kit+2T) | End | 0 | 0 |
| 320 | P1W1- Gr. FI. Parking RMC M20 Outsource | End | 0 | 0 |
| A1-603 PVC/PPRC/GI/CI Concealed (Kit+2T) | | | | |
| 321 | A1-104 PVC/PPRC/GI/CI Concealed (Kit+2T) | End | 0 | 0 |
| 322 | P1W1- Gr. FI. Parking Tiling (Lab) | End | 0 | 0 |
| A1-603 Sanitaryware(Kit+2T) | | | | |
| 323 | P1W1- Gr. FI. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |
| 324 | A1-201 CP Fitting (Kit+2T) | End | 0 | 0 |
| A1-604 | | | | |
| 325 | A1-8th Floor MCB-DB (M)- 2BHK 2T | End | 0 | 0 |
| 326 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| A1-604 CP Fitting (Kit+2T) | | | | |
| 327 | A1-204 | End | 0 | 0 |
| 328 | P1W1- Gr.FI. Pantry | End | 0 | 0 |
| A1-604 PVC/PPRC/GI/CI Concealed (Kit+2T) | | | | |
| 329 | A1- 3rd Floor Plumbing | End | 0 | 0 |
| 330 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| A1-8th FI.Lobby | | | | |
| 331 | A1-Flat 404 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L) | End | 0 | 0 |
| A1-8th Floor MCB-DB (M)- 2BHK 2T | | | | |
| 332 | A1-8th Floor Switches,Plates & Acc. (M+L) | End | 0 | 0 |
| 333 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| A1-8th Floor Switches,Plates & Acc. (M+L) | | | | |
| 334 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| 335 | A1-8th Floor Wiring (M+L) | End | 0 | 0 |
| A1-8th Floor Wiring (M+L) | | | | |
| 336 | A1-Flat 1104 Tile (M+L) Granite WHB Counter (M+L) | End | 0 | 0 |
| 337 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| A1-9th Floor | | | | |
| 338 | P1W1- Gr.FI. Main Lift Cladding Tiling (Lab) | End | 0 | 0 |
| A1-9th Floor ACCL | | | | |
| 339 | A1-9th Floor MCB-DB (M)- 2BHK 2T | End | 0 | 0 |
| A1-9th Floor MCB-DB (M)- 2BHK 2T | | | | |
| 340 | A1-9th Floor Switches,Plates & Acc. (M+L) | End | 0 | 0 |
| A1-9th Floor Slab conduiting (M+L) | | | | |
| 341 | A1-9th Floor | End | 0 | 0 |
| A1-9th Floor Switches,Plates & Acc. (M+L) | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|---|-----------|--------|-----------|
| 342 | A1-9th Floor Wall Dropping (M+L) | End | 0 | 0 |
| A1-9th Floor Wall Dropping (M+L) | | | | |
| 343 | A1-9th Floor Slab conduiting (M+L) | End | 0 | 0 |
| A1-Building Services | | | | |
| 344 | A1- Misc. Item Melamine Polish (M+L) | End | 0 | 0 |
| A1-Building Services Bus Bar (Meter Room) | | | | |
| 345 | A1-Building Services Auto Change Over Panel | End | 0 | 0 |
| A1-Building Services FIRE DOOR | | | | |
| 346 | A1-Building Services RETICULATED PIPED GAS SYSTEM | End | 0 | 0 |
| A1-Building Services FIRE FIGHTING SYSTEM | | | | |
| 347 | A1-Building Services LIFT | End | 0 | 0 |
| A1-Building Services HYDRO-PNEUMATIC SYSTEM | | | | |
| 348 | A1-Building Services FIRE DOOR | End | 0 | 0 |
| A1-Building Services LIFT | | | | |
| 349 | A1-Building Services | End | 0 | 0 |
| A1-Building Services Lift scaffolding | | | | |
| 350 | A1-Building Services HYDRO-PNEUMATIC SYSTEM | End | 0 | 0 |
| A1-Building Services MCB Flat DG Supply | | | | |
| 351 | A1-Building Services Bus Bar (Meter Room) | End | 0 | 0 |
| A1-Building Services RETICULATED PIPED GAS SYSTEM | | | | |
| 352 | A1-Building Services SOLAR HOT WATER | End | 0 | 0 |
| A1-Building Services SOLAR HOT WATER | | | | |
| 353 | A1-Building Services FIRE FIGHTING SYSTEM | End | 0 | 0 |
| A1-Common Area | | | | |
| 354 | P1W1- Gr. Fl. Balcony Tiling (Lab) | End | 0 | 0 |
| A1-Common Area Building Earthing (M+L) | | | | |
| 355 | P1W1- Gr. Fl. Balcony Tiling (Lab) | End | 0 | 0 |
| 356 | A1-Common Area | End | 0 | 0 |
| A1-Common Area Building Electrical Testing (M+L) | | | | |
| 357 | A1-Common Area Building Earthing (M+L) | End | 0 | 0 |
| 358 | P1W1- Gr. Fl. Balcony Tiling (Lab) | End | 0 | 0 |
| A1-Common Area Flat testing & handing over | | | | |
| 359 | P1W1- Gr. Fl. Balcony Tiling (Lab) | End | 0 | 0 |
| 360 | A1-Common Area Meter Room Electrification (M+L) | End | 0 | 0 |
| A1-Common Area Lift 2- Electrification (M+L) | | | | |
| 361 | P1W1- Gr. Fl. Balcony Tiling (Lab) | End | 0 | 0 |
| 362 | A1-Common Area Building Electrical Testing (M+L) | End | 0 | 0 |
| A1-Common Area Lightning Arrestor (M+L) | | | | |
| 363 | P1W1- Gr. Fl. Balcony Tiling (Lab) | End | 0 | 0 |
| 364 | A1-Common Area Lift 2- Electrification (M+L) | End | 0 | 0 |
| A1-Common Area Mains Conduiting (M+L) | | | | |
| 365 | A1-Common Area Lightning Arrestor (M+L) | End | 0 | 0 |
| 366 | P1W1- Gr. Fl. Balcony Tiling (Lab) | End | 0 | 0 |
| A1-Common Area Mains Wiring (M+L) | | | | |
| 367 | P1W1- Gr. Fl. Balcony Tiling (Lab) | End | 0 | 0 |
| 368 | A1-Common Area Flat testing & handing over | End | 0 | 0 |
| A1-Common Area Meter Room Electrification (M+L) | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|--|-----------|--------|-----------|
| 369 | A1-Common Area Mains Conduiting (M+L) | End | 0 | 0 |
| 370 | P1W1- Gr. Fl. Balcony Tiling (Lab) | End | 0 | 0 |
| A1-Earthing pits | | | | |
| 371 | A1-14th Floor ACCL | End | 0 | 0 |
| 372 | P1W1- Gr. Fl. Balcony | End | 0 | 0 |
| A1-Earthwork Back Filling | | | | |
| 373 | A1-Earthwork Site cleaning | Start | 0 | 0 |
| A1-Earthwork Excavation in Bolder /Hard Murum | | | | |
| 374 | A1-Earthwork Site cleaning | Start | 0 | 0 |
| A1-Earthwork Excavation in Manjra Rock | | | | |
| 375 | A1-Earthwork Site cleaning | Start | 0 | 0 |
| A1-Earthwork Excavation in Soil/Soft Murum | | | | |
| 376 | A1-Earthwork Site cleaning | Start | 0 | 0 |
| A1-Earthwork Royalty Charges | | | | |
| 377 | A1-Earthwork Site cleaning | Start | 0 | 0 |
| A1-Flat 1001 Tile (M+L) Granite Door Frame (M+L) | | | | |
| 378 | P1W1- Gr.FI. Lift Cladding | End | 0 | 0 |
| A1-Flat 1001 Tile (M+L) Granite Kitchen Otta (M+L) | | | | |
| 379 | P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK) | End | 0 | 0 |
| A1-Flat 1001 Tile (M+L) Granite Ledge wall (M+L) | | | | |
| 380 | P1W1- Gr.FI.Ramp Granite Flooring(SLK) | End | 0 | 0 |
| A1-Flat 1001 Tile (M+L) Granite WHB Counter (M+L) | | | | |
| 381 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| A1-Flat 1001 Tile (M+L) Granite Window Cill upto 3" (M+L) | | | | |
| 382 | P1W1- Gr. Fl. Balcony Tiling (Lab) | End | 0 | 0 |
| A1-Flat 1001 Tile (M+L) Granite Window Jambs (M+L) | | | | |
| 383 | P1W1- Gr.FI. Main Lift Cladding Tiling (Lab) | End | 0 | 0 |
| A1-Flat 1001 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L) | | | | |
| 384 | P1W1- Gr. Fl. Balcony | End | 0 | 0 |
| A1-Flat 1002 Tile (M+L) Granite Door Frame (M+L) | | | | |
| 385 | P1W1- Gr. Fl. Parking Tiling (Lab) | End | 0 | 0 |
| A1-Flat 1002 Tile (M+L) Granite Kitchen Otta (M+L) | | | | |
| 386 | P1W1- Gr. Fl. Parking RMC M20 Outsource | End | 0 | 0 |
| A1-Flat 1002 Tile (M+L) Granite Ledge wall (M+L) | | | | |
| 387 | P1W1- Gr.FI. Pantry | End | 0 | 0 |
| A1-Flat 1002 Tile (M+L) Granite WHB Counter (M+L) | | | | |
| 388 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| A1-Flat 1002 Tile (M+L) Granite Window Jambs (M+L) | | | | |
| 389 | P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |
| A1-Flat 1002 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L) | | | | |
| 390 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| A1-Flat 1103 Tile (M+L) Granite Window Cill upto 3"(M+L) | | | | |
| 391 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| 392 | A1-Flat 1103 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L) | End | 0 | 0 |
| A1-Flat 1103 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L) | | | | |
| 393 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| A1-Flat 1104 Tile (M+L) | | | | |
| 394 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| 395 | A1-Flat 1103 Tile (M+L) Granite Window Cill upto 3"(M+L) | End | 0 | 0 |
| A1-Flat 1104 Tile (M+L) Granite Door Frame (M+L) | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|--|-----------|--------|-----------|
| 396 | A1-Flat 1104 Tile (M+L) Granite Kitchen Otta (M+L) | End | 0 | 0 |
| 397 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| A1-Flat 1104 Tile (M+L) Granite Kitchen Otta (M+L) | | | | |
| 398 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| 399 | A1-Flat 1104 Tile (M+L) | End | 0 | 0 |
| A1-Flat 1104 Tile (M+L) Granite WHB Counter (M+L) | | | | |
| 400 | A1-Flat 1104 Tile (M+L) Granite Window Jams (M+L) | End | 0 | 0 |
| 401 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| A1-Flat 1104 Tile (M+L) Granite Window Jams (M+L) | | | | |
| 402 | P1W1- Gr.FI. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| 403 | A1-Flat 1104 Tile (M+L) Granite Door Frame (M+L) | End | 0 | 0 |
| A1-Flat 404 Tile (M+L) | | | | |
| 404 | P1W1- Gr. FI. Electrical Room RMC M20 Outsource | End | 2 | 0 |
| A1-Flat 404 Tile (M+L) Granite Door Frame (M+L) | | | | |
| 405 | A1-Flat 404 Tile (M+L) Granite Kitchen Otta (M+L) | End | 0 | 0 |
| A1-Flat 404 Tile (M+L) Granite Kitchen Otta (M+L) | | | | |
| 406 | A1-Flat 404 Tile (M+L) | End | 0 | 0 |
| A1-Flat 404 Tile (M+L) Granite Ledge wall (M+L) | | | | |
| 407 | A1-Flat 404 Tile (M+L) Granite WHB Counter (M+L) | End | 0 | 0 |
| A1-Flat 404 Tile (M+L) Granite WHB Counter (M+L) | | | | |
| 408 | A1-Flat 404 Tile (M+L) Granite Window Jams (M+L) | End | 0 | 0 |
| A1-Flat 404 Tile (M+L) Granite Window Jams (M+L) | | | | |
| 409 | A1-Flat 404 Tile (M+L) Granite Door Frame (M+L) | End | 0 | 0 |
| A1-Flat 404 Tile (M+L) Granite Wnd Cill- 4" to 6" (M+L) | | | | |
| 410 | A1-Flat 404 Tile (M+L) Granite Ledge wall (M+L) | End | 0 | 0 |
| A1-Misc.Light Fittings | | | | |
| 411 | A1-Total MCB, DB (Lab) MCB, DB fixing (Lab) | End | 0 | 0 |
| A1-Misc.Light Fittings Lobby Light Fitting | | | | |
| 412 | A1-Misc.Light Fittings | End | 0 | 0 |
| A1-Misc.Light Fittings Misc. Light Fitting (Lab) | | | | |
| 413 | A1-Misc.Light Fittings Parking Light Fitting | End | 0 | 0 |
| A1-Misc.Light Fittings Parking Light Fitting | | | | |
| 414 | A1-Misc.Light Fittings Lobby Light Fitting | End | 0 | 0 |
| A1-Plumbing & Sanitation | | | | |
| 415 | A1-Misc.Light Fittings Misc. Light Fitting (Lab) | End | 0 | 0 |
| A1-Refuge Flat-804 Refuge Ceramic Flooring | | | | |
| 416 | A1- Flat 103 Gypsum plaster incl NOC (M+L) | End | 0 | 0 |
| AC-2nd FI. PART-02 Electrical Work | | | | |
| 417 | AC-Terrace PART-03 Electrical Work | Start | 0 | 0 |
| AC-3rd FI. PART-04 Electrical Work | | | | |
| 418 | P1W1- Gr. FI. Fire Stair | End | 0 | 0 |
| AC-3rd FI. PART-05 | | | | |
| 419 | P1W1- Gr.FI.Ramp | End | 0 | 0 |
| AC-BASEMENT-1 | | | | |
| 420 | AC-Basement-2 PART-06 Switches,Plates & Acc. (M+L) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|--|-----------|--------|-----------|
| AC-Basement-1 PART-01 | | | | |
| 421 | AC-BASEMENT-1 | End | 0 | 0 |
| AC-Basement-1 PART-01 Electrical Work | | | | |
| 422 | AC-Basement-1 PART-01 Wiring (M+L) | End | 0 | 0 |
| AC-Basement-1 PART-01 Slab conduiting (M+L) | | | | |
| 423 | AC-Basement-1 PART-01 Electrical Work | End | 0 | 0 |
| AC-Basement-1 PART-01 Switches,Plates & Acc. (M+L) | | | | |
| 424 | AC-Basement-1 PART-01 Wall Conduiting/Dropping | End | 0 | 0 |
| AC-Basement-1 PART-01 Wall Conduiting/Dropping | | | | |
| 425 | AC-Basement-1 PART-01 Slab conduiting (M+L) | End | 0 | 0 |
| AC-Basement-1 PART-01 Wiring (M+L) | | | | |
| 426 | AC-Basement-1 PART-01 | End | 0 | 0 |
| AC-Basement-1 PART-02 | | | | |
| 427 | AC-Basement-1 PART-01 Switches,Plates & Acc. (M+L) | End | 0 | 0 |
| AC-Basement-1 PART-02 Electrical Work | | | | |
| 428 | AC-Basement-1 PART-02 Wiring (M+L) | End | 0 | 0 |
| AC-Basement-1 PART-02 Slab conduiting (M+L) | | | | |
| 429 | AC-Basement-1 PART-02 Electrical Work | End | 0 | 0 |
| AC-Basement-1 PART-02 Switches,Plates & Acc. (M+L) | | | | |
| 430 | AC-Basement-1 PART-02 Wall Conduiting/Dropping | End | 0 | 0 |
| AC-Basement-1 PART-02 Wall Conduiting/Dropping | | | | |
| 431 | AC-Basement-1 PART-02 Slab conduiting (M+L) | End | 0 | 0 |
| AC-Basement-1 PART-03 | | | | |
| 432 | AC-Basement-1 PART-02 Switches,Plates & Acc. (M+L) | End | 0 | 0 |
| AC-Basement-1 PART-03 Electrical Work | | | | |
| 433 | AC-Basement-1 PART-03 Wiring (M+L) | End | 0 | 0 |
| AC-Basement-1 PART-03 Slab conduiting (M+L) | | | | |
| 434 | AC-Basement-1 PART-03 Electrical Work | End | 0 | 0 |
| AC-Basement-1 PART-03 Wall Conduiting/Dropping | | | | |
| 435 | AC-Basement-1 PART-03 Slab conduiting (M+L) | End | 0 | 0 |
| AC-Basement-1 PART-03 Wiring (M+L) | | | | |
| 436 | AC-Basement-1 PART-03 | End | 0 | 0 |
| AC-Basement-2 PART-06 Switches,Plates & Acc. (M+L) | | | | |
| 437 | AC-Basement-2 PART-06 Wall Conduiting/Dropping | End | 0 | 0 |
| AC-Basement-2 PART-06 Wall Conduiting/Dropping | | | | |
| 438 | AC-Basement-2 PART-06 Slab conduiting (M+L) | End | 0 | 0 |
| AC-First Fl. PART-01 Slab conduiting (M+L) | | | | |
| 439 | AC-First Fl. PART-01 Electrical Work | End | 0 | 0 |
| AC-First Fl. PART-01 Switches,Plates & Acc. (M+L) | | | | |
| 440 | AC-First Fl. PART-01 Wall Conduiting/Dropping | End | 0 | 0 |
| AC-First Fl. PART-01 Wall Conduiting/Dropping | | | | |
| 441 | AC-First Fl. PART-01 Slab conduiting (M+L) | End | 0 | 0 |
| AC-First Fl. PART-02 | | | | |
| 442 | AC-First Fl. PART-01 Switches,Plates & Acc. (M+L) | End | 0 | 0 |
| AC-First Fl. PART-02 Electrical Work | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|---|-----------|--------|-----------|
| 443 | AC-First Fl. PART-02 Wiring (M+L) | End | 0 | 0 |
| AC-First Fl. PART-02 Switches,Plates & Acc. (M+L) | | | | |
| 444 | AC-First Fl. PART-02 Wall Conduiting/Dropping | End | 0 | 0 |
| AC-First Fl. PART-02 Wall Conduiting/Dropping | | | | |
| 445 | AC-First Fl. PART-02 Slab conduiting (M+L) | End | 0 | 0 |
| AC-First Fl. PART-02 Wiring (M+L) | | | | |
| 446 | AC-First Fl. PART-02 | End | 0 | 0 |
| AC-First Fl. PART-03 | | | | |
| 447 | AC-First Fl. PART-02 Switches,Plates & Acc. (M+L) | End | 0 | 0 |
| AC-First Fl. PART-03 Electrical Work | | | | |
| 448 | AC-First Fl. PART-03 Wiring (M+L) | End | 0 | 0 |
| AC-First Fl. PART-03 Slab conduiting (M+L) | | | | |
| 449 | AC-First Fl. PART-03 Electrical Work | End | 0 | 0 |
| AC-First Fl. PART-03 Wall Conduiting/Dropping | | | | |
| 450 | AC-First Fl. PART-03 Slab conduiting (M+L) | End | 0 | 0 |
| AC-First Fl. PART-03 Wiring (M+L) | | | | |
| 451 | AC-First Fl. PART-03 | End | 0 | 0 |
| AC-Terrace PART-01 Switches,Plates & Acc. (M+L) | | | | |
| 452 | AC-Terrace PART-01 Wall Conduiting/Dropping | Start | 0 | 0 |
| AC-Terrace PART-01 Wall Conduiting/Dropping | | | | |
| 453 | P1W1- Eight Floor Balcony Tiling (Lab) | Start | 0 | 0 |
| AC-Terrace PART-02 | | | | |
| 454 | AC-Terrace PART-01 Switches,Plates & Acc. (M+L) | Start | 0 | 0 |
| AC-Terrace PART-02 Electrical Work | | | | |
| 455 | AC-Terrace PART-02 Wiring (M+L) | Start | 0 | 0 |
| AC-Terrace PART-02 Slab conduiting (M+L) | | | | |
| 456 | AC-Terrace PART-02 Electrical Work | Start | 0 | 0 |
| AC-Terrace PART-02 Switches,Plates & Acc. (M+L) | | | | |
| 457 | AC-Terrace PART-02 Wall Conduiting/Dropping | Start | 0 | 0 |
| AC-Terrace PART-02 Wall Conduiting/Dropping | | | | |
| 458 | AC-Terrace PART-02 Slab conduiting (M+L) | Start | 0 | 0 |
| AC-Terrace PART-02 Wiring (M+L) | | | | |
| 459 | AC-Terrace PART-02 | Start | 0 | 0 |
| AC-Terrace PART-03 | | | | |
| 460 | AC-Terrace PART-02 Switches,Plates & Acc. (M+L) | Start | 0 | 0 |
| AC-Terrace PART-03 Electrical Work | | | | |
| 461 | AC-Terrace PART-03 Wiring (M+L) | Start | 0 | 0 |
| AC-Terrace PART-03 M.S. Door Frame | | | | |
| 462 | P1W1- Third Floor Granite Window Cill(M+L)(SLK) | Start | 0 | 0 |
| AC-Terrace PART-03 Wiring (M+L) | | | | |
| 463 | AC-Terrace PART-03 | Start | 0 | 0 |
| AC-Terrace PART-03 Wooden Door Frame | | | | |
| 464 | AC-Terrace PART-03 M.S. Door Frame | End | 0 | 0 |
| B1 4th Flr-Toilet Flr.&Dado Children T-4 | | | | |
| 465 | B1 4th Flr-Toilet Flr.&Dado Master T-4bh | End | 0 | 0 |
| B1 4th Flr-Toilet Flr.&Dado ChildrenT-3b | | | | |
| 466 | B1 4th Flr-Toilet Flr.&Dado Master T-4bh | End | 0 | 0 |
| B1 4th Flr-Toilet Flr.&Dado Master T-4bh | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|---|-----------|--------|-----------|
| 467 | B1 4th Flr-Toilet Flr.&Dado Powder T-3bh | Start | 0 | 0 |
| B1 Bldg BBM Work-Parking Flr. BBM 8" Thk | | | | |
| 468 | B1 Bldg BBM Work-Parking Flr. BBM 6" Thk | Start | 2 | 0 |
| B1- Flat 501 | | | | |
| 469 | Dec-15 Labour Liasioning | End | 0 | 0 |
| B2 1st Flr-Toilet Flr.&Dado | | | | |
| 470 | B1 4th Flr-Toilet Flr.&Dado Master T-4bh | End | 0 | 0 |
| Barracation | | | | |
| 471 | C2 Window Sill-12" wide | End | 0 | 0 |
| Barracation Barracation work (Base line) | | | | |
| 472 | Nov-15 Labour Liasioning | Start | 0 | 0 |
| Brickwork & Plaster. Brickwork of 1st floor | | | | |
| 473 | 1st Floor | Start | 0 | 0 |
| Brickwork & Plaster. Brickwork of 2nd floor | | | | |
| 474 | 2nd Floor | Start | 0 | 0 |
| C2 Dado Kitchen | | | | |
| 475 | C2 Dado Toilet Dado Fixing | Start | 0 | 0 |
| C2 Dado Kitchen Dado Fixing | | | | |
| 476 | C2 Dado Kitchen | Start | 0 | 0 |
| C2 Dado Toilet | | | | |
| 477 | C2 Teracotta Tiling Riser with Groove & Chamfer edge polish | End | 0 | 0 |
| C2 Dado Toilet | | | | |
| 478 | C2 Teracotta Tiling Riser with Groove & Chamfer edge polish | Start | 0 | 0 |
| C2 Dado Toilet Dado Fixing | | | | |
| 479 | C2 Dado Toilet | End | 0 | 0 |
| C2 Dado Toilet Dado Fixing | | | | |
| 480 | C2 Dado Toilet | Start | 0 | 0 |
| C2 Door-.900mX2.450m | | | | |
| 481 | C2 Door-.900mX2.450m Door fittings | Start | 0 | 0 |
| C2 Door-.900mX2.450m Door fittings | | | | |
| 482 | C2 Door-.925mX2.450m | Start | 0 | 0 |
| C2 Door-.925mX2.450m | | | | |
| 483 | C2 Door-.925mX2.450m Door fittings | Start | 0 | 0 |
| C2 Door-.925mX2.450m Door fittings | | | | |
| 484 | C2 Folding Door-2.4mX2.75m | Start | 0 | 0 |
| C2 Excavation | | | | |
| 485 | P1W1- Third Floor Electrical Room | End | 0 | 0 |
| C2 FF Column | | | | |
| 486 | RCC | End | 0 | 0 |
| C2 Folding Door-2.4mX2.75m | | | | |
| 487 | C2 Folding Door-2.4mX2.75m FD1 | Start | 0 | 0 |
| C2 Folding Door-2.4mX2.75m FD1 | | | | |
| 488 | Windows/Railing | Start | 0 | 0 |
| C2 Footing | | | | |
| 489 | C2 RCC | Start | 0 | 0 |
| C2 Footing Conrete pouring for Footing | | | | |
| 490 | C2 Footing Shuttering for Footing | Start | 0 | 0 |
| C2 Footing RCC M20 old | | | | |
| 491 | C2 Footing | Start | 0 | 0 |
| C2 Footing Shuttering for Footing | | | | |
| 492 | W1- First Floor Main Lobby | Start | 0 | 0 |
| C2 Footing Shuttering for Footing | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|---|-----------|--------|-----------|
| 493 | C2 Footing RCC M20 old | Start | 0 | 0 |
| C2 Footing Steel | | | | |
| 494 | C2 Footing Concrete pouring for Footing | Start | 0 | 0 |
| C2 GF Beam+Slab+Staircase Steel | | | | |
| 495 | P1W1- Seventh Floor Main Stair Granite Tread(SLK) | Start | 0 | 0 |
| C2 GF Hackaid Hackaid Plast | | | | |
| 496 | C2 Guest Toilet | End | 0 | 0 |
| C2 GF Steel Labour Steel Labour | | | | |
| 497 | A1- 14th Fl Railing- Master Bed (M+L) | Start | 0 | 0 |
| C2 Granite /Marble Skirting | | | | |
| 498 | C2 Vittrified Tile Skirting Skirting | End | 0 | 0 |
| C2 Granite /Marble Skirting Marble/Granite | | | | |
| 499 | C2 Granite /Marble Skirting | End | 0 | 0 |
| C2 Granite/Marble Flooring | | | | |
| 500 | P1W1- Second Floor Balcony Balcony Flooring(SLK) | End | 7 | 0 |
| C2 Granite/Marble Flooring | | | | |
| 501 | C2 Vittrified Flooring for Toilet Riser with Groove & Chamfer | Start | 0 | 0 |
| C2 Granite/Marble Flooring Flooring (N/A) | | | | |
| 502 | C2 Granite/Marble Flooring | End | 0 | 0 |
| C2 Granite/Marble Flooring Flooring (N/A) | | | | |
| 503 | C2 Granite/Marble Flooring | Start | 0 | 0 |
| C2 Guest Toilet PVC | | | | |
| 504 | C2 Water body E 503 10 x10 mm | Start | 0 | 0 |
| C2 Guest Toilet Sanitary (kOL) | | | | |
| 505 | C2 Guest Toilet PVC | Start | 0 | 0 |
| C2 Internal-.975mX2.45m Door fittings | | | | |
| 506 | C2 Door-.900mX2.450m | Start | 0 | 0 |
| C2 Labour Plumbing | | | | |
| 507 | W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam | End | 0 | 0 |
| 508 | W2-Above Terrace Slab+Stair POUR-01 | Start | 0 | 0 |
| C2 M.Bed Toilet | | | | |
| 509 | P2W2-Above Terrace Slab+Stair | End | 0 | 0 |
| C2 PCC 4" thk.PCC M15 | | | | |
| 510 | C2 Plinth Masonary 18" Thk.BBM- | Start | 0 | 0 |
| C2 Plinth Beam | | | | |
| 511 | C2 Plinth Column Steel | Start | 0 | 0 |
| C2 Plinth Beam | | | | |
| 512 | W2-Above Terrace Slab+Stair POUR-01 | Start | 0 | 0 |
| C2 Plinth Beam Concrete pouring for Slab | | | | |
| 513 | C2 Servants Toilet PVC | End | 0 | 0 |
| C2 Plinth Beam Steel | | | | |
| 514 | C2 Plinth Beam Concrete pouring for Slab | End | 0 | 0 |
| C2 Plinth Column | | | | |
| 515 | C2 Footing Steel | Start | 0 | 0 |
| C2 Plinth Column Concrete pouring for column | | | | |
| 516 | C2 Plinth Column Shuttering for column | Start | 0 | 0 |
| C2 Plinth Column RCC M20 old | | | | |
| 517 | C2 Plinth Column | Start | 0 | 0 |
| C2 Plinth Column Shuttering for column | | | | |
| 518 | C2 Plinth Column RCC M20 old | Start | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|--|-----------|--------|-----------|
| C2 Plinth Column Steel | | | | |
| 519 | C2 Plinth Column Concrete pouring for column | Start | 0 | 0 |
| C2 Railing -Terraces | | | | |
| 520 | P1W1- Seventh Floor Main Stair Granite Tread(SLK) | Start | 0 | 0 |
| C2 RCC | | | | |
| 521 | C2 PCC 4" thk.PCC M15 | Start | 0 | 0 |
| C2 Servant Toilet | | | | |
| 522 | P1W1- Fourth Floor Wooden patti fixing to sink (Lab) | End | 0 | 0 |
| C2 Servant Toilet GI Pipes & Fittings | | | | |
| 523 | C2 Servant Toilet | End | 0 | 0 |
| C2 Servant Toilet Misc. | | | | |
| 524 | C2 Servant Toilet GI Pipes & Fittings | End | 0 | 0 |
| C2 Servants Toilet | | | | |
| 525 | C2 Guest Toilet Sanitary (kOL) | Start | 0 | 0 |
| C2 Staircase Flooring (N/A) | | | | |
| 526 | Screen wall RCC M-20 | End | 0 | 0 |
| C2 Teracotta skirting | | | | |
| 527 | C2 Granite /Marble Skirting Marble/Granite | End | 0 | 0 |
| C2 Teracotta skirting Skirting | | | | |
| 528 | C2 Teracotta skirting | End | 0 | 0 |
| C2 Teracotta Tiling | | | | |
| 529 | C2 Granite/Marble Flooring Flooring (N/A) | Start | 0 | 0 |
| C2 Teracotta Tiling | | | | |
| 530 | C2 Granite/Marble Flooring Flooring (N/A) | End | 0 | 0 |
| C2 Teracotta Tiling Riser with Groove & Chamfer edge polish | | | | |
| 531 | C2 Teracotta Tiling | Start | 0 | 0 |
| C2 Teracotta Tiling Riser with Groove & Chamfer edge polish | | | | |
| 532 | C2 Teracotta Tiling | End | 0 | 0 |
| C2 Terrace Column Shuttering for column | | | | |
| 533 | C2 Terrace Column Concrete pouring for column | End | 0 | 0 |
| C2 Terrace Column Steel | | | | |
| 534 | C2 Terrace Column Shuttering for column | End | 0 | 0 |
| C2 Terrace Column Steel | | | | |
| 535 | C2 Plinth Beam Steel | End | 0 | 0 |
| C2 Terrace Internal | | | | |
| 536 | Plastering | End | 0 | 0 |
| C2 Terrace Internal Tar Plaster | | | | |
| 537 | C2 Terrace Internal | End | 0 | 0 |
| C2 Terrace Masonry | | | | |
| 538 | C2 Terrace Steel Labour Steel Labour | End | 0 | 0 |
| C2 Terrace Masonry BBM 6" Thk. | | | | |
| 539 | C2 Terrace Masonry | End | 0 | 0 |
| C2 Terrace Steel Labour | | | | |
| 540 | C2 Terrace Column Steel | End | 0 | 0 |
| C2 Terrace Steel Labour Steel Labour | | | | |
| 541 | C2 Terrace Steel Labour | End | 0 | 0 |
| C2 Vitrified Flooring for Toilet | | | | |
| 542 | C2 Guest Toilet Sanitary (kOL) | Start | 0 | 0 |
| C2 Vittrified Tile Skirting | | | | |
| 543 | C2 Staircase Flooring (N/A) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|---|-----------|--------|-----------|
| C2 Vittrified Tile Skirting Skirting | | | | |
| 544 | C2 Vittrified Tile Skirting | End | 0 | 0 |
| C2 Water body | | | | |
| 545 | P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK) | Start | 0 | 0 |
| C2 Water body | | | | |
| 546 | C2 Dado Kitchen Dado Fixing | Start | 0 | 0 |
| C2 Water body E 503 10 x10 mm | | | | |
| 547 | C2 Water body | Start | 0 | 0 |
| C2 Water body E 503 10 x10 mm | | | | |
| 548 | C2 Water body | End | 0 | 0 |
| C2 Water body E 708 15 x15 mm | | | | |
| 549 | P1W1- Eight Floor Parking RMC M-20 Site | End | 0 | 0 |
| C2 Water body E227 20 x20 mm | | | | |
| 550 | C2 Water body E 503 10 x10 mm | End | 0 | 0 |
| C2 Water body E501 20 x20 mm | | | | |
| 551 | C2 Water body E227 20 x20 mm | End | 0 | 0 |
| C2 Water body E801 20 x20 mm | | | | |
| 552 | C2 Water body E501 20 x20 mm | End | 0 | 0 |
| C2 Water body F 130 20 x20 mm | | | | |
| 553 | C2 Water body E801 20 x20 mm | End | 0 | 0 |
| C2 Water Roofing | | | | |
| 554 | P1W1- Fifth Floor Granite WHB Counter(M+L)(SLK) | End | 0 | 0 |
| C2 Windows | | | | |
| 555 | C2 Windows UPVC Sliding Window+mosquito net | Start | 0 | 0 |
| C2 Windows Elevational Glazing | | | | |
| 556 | C2 Railing -Terraces | Start | 0 | 0 |
| C2 Windows UPVC Sliding Window+mosquito net | | | | |
| 557 | C2 Windows Elevational Glazing | Start | 0 | 0 |
| C2 Windows UPVC Sliding Window+mosquito net | | | | |
| 558 | Down comer system Air releasing valves 25mm dia (C) | End | 0 | 0 |
| Down comer system Air releasing valves 25mm dia (C) | | | | |
| 559 | P2W2- 8TH Lintel/Chajja Shuttering (Lab) | End | 0 | 0 |
| Down comer system Butter fly valves 100mm dia (C) | | | | |
| 560 | Down comer system MS angle support (C) | End | 0 | 0 |
| Down comer system Butter fly valves 80mm dia (C) | | | | |
| 561 | Down comer system Butter fly valves 100mm dia (C) | End | 0 | 0 |
| Down comer system Enamel paint (hydrant paint) (C) | | | | |
| 562 | P1W1- Eight Floor Electrical Room RMC M20 Plant/Production(C) | End | 0 | 0 |
| Down comer system Fire brigade inlet (C) | | | | |
| 563 | P2W2-8TH Slab+Stair POUR-03 PT Slab/ Beam | End | 0 | 0 |
| Down comer system Head booster pump 450LPM 35mtrs(C) | | | | |
| 564 | Down comer system Head booster pump 900LPM 35mtrs(C) | End | 0 | 0 |
| Down comer system Head booster pump 900LPM 35mtrs(C) | | | | |
| 565 | Down comer system Air releasing valves 25mm dia (C) | End | 0 | 0 |
| Down comer system Instrumentation board (C) | | | | |
| 566 | Down comer system Weather proof type MPCB box (C) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|---|-----------|--------|-----------|
| Down comer system MS angle support (C) | | | | |
| 567 | Down comer system Pressure switches (C) | End | 0 | 0 |
| Down comer system MV cables 2C x 1.5 Sq.mm (C) | | | | |
| 568 | Down comer system Non return valve 80 mm dia (C) | End | 0 | 0 |
| Down comer system MV cables 4C x 6 Sq.mm (C) | | | | |
| 569 | Down comer system MV cables 2C x 1.5 Sq.mm (C) | End | 0 | 0 |
| Down comer system Non return valve 80 mm dia (C) | | | | |
| 570 | Down comer system Butter fly valves 80mm dia (C) | End | 0 | 0 |
| Down comer system Pressure switches (C) | | | | |
| 571 | Down comer system Instrumentation board (C) | End | 0 | 0 |
| Down comer system Weather proof type MPCB box (C) | | | | |
| 572 | Down comer system Head booster pump 450LPM 35mtrs(C) | End | 0 | 0 |
| Down comer system Y type strainer of 100mm dia (C) | | | | |
| 573 | P1W1- Eight Floor Parking RMC M20 Plant/Production(C) | End | 0 | 0 |
| External Plaster External Plaster | | | | |
| 574 | Brickwork & Plaster. | Start | 0 | 0 |
| FIRE DOORS (M+L) | | | | |
| 575 | LABOUR WORK - NOT IN USE ON INSTALLATION 100% | End | 0 | 0 |
| FIRE DOORS (M+L) 01 MATERIAL AT SITE - 55% | | | | |
| 576 | FIRE DOORS (M+L) 03 HANDING OVER - 15% | End | 0 | 0 |
| FIRE DOORS (M+L) 02 INSTALLATION - 30% | | | | |
| 577 | FIRE DOORS (M+L) 01 MATERIAL AT SITE - 55% | End | 0 | 0 |
| FIRE DOORS (M+L) 03 HANDING OVER -15% | | | | |
| 578 | FIRE DOORS (M+L) | End | 0 | 0 |
| First Floor | | | | |
| 579 | C2 Teracotta skirting Skirting | End | 0 | 0 |
| FIRST SLAB RCC M30 | | | | |
| 580 | UPTO PLINTH | Start | 0 | 0 |
| Flower bed 1632 rft Cladding | | | | |
| 581 | P2W2- 8TH Lintel/Chajja Shuttering (Lab) | End | 0 | 0 |
| Footing RCC slab & beam M20 | | | | |
| 582 | Footing RCC Column M20 | Start | 0 | 0 |
| Fountain Back Filling (Lab) | | | | |
| 583 | P2W2-Column+Lift(Sixth Fl.) Steel (Lab) | End | 0 | 0 |
| Fountain RMC M-20 Plant /Production | | | | |
| 584 | P2W2-Above Terrace Slab+Stair | End | 0 | 0 |
| Fountain RMC M-20 Site | | | | |
| 585 | P2W2-8TH Slab+Stair POUR-03 | End | 0 | 0 |
| K_Residency 00 SAKARIYA finishing | | | | |
| 586 | K_Residency 00 SAKARIYA finishing | Start | 0 | 0 |
| K_Residency RCC_Rgv | | | | |
| 587 | K_Residency 00 SAKARIYA finishing | Start | 1 | 0 |
| Labour for Carpentry Bedroom Doors | | | | |
| 588 | Labour for Carpentry Main Doors | Start | 0 | 0 |
| Labour for Carpentry Main Doors | | | | |
| 589 | A 1st floor Doors Main | Start | 0 | 0 |
| Labour for Carpentry Micellaneous-Door | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|---|-----------|--------|-----------|
| 590 | Labour for Carpentry Toilet & Dry Balcon | Start | 0 | 0 |
| Labour for Carpentry Toilet & Dry Balcon | | | | |
| 591 | Labour for Carpentry Bedroom Doors | Start | 0 | 0 |
| LABOUR WORK - NOT IN USE | | | | |
| 592 | A1 FIRE DOORS | End | 0 | 0 |
| LABOUR WORK - NOT IN USE ON INSTALLATION 100% | | | | |
| 593 | LABOUR WORK - NOT IN USE | End | 0 | 0 |
| Mat.+Lab. External Painting | | | | |
| 594 | A Bldg Painting - 1 Job | Start | 2 | 0 |
| Mat.+Lab. Int+Ext Painting | | | | |
| 595 | Mat.+Lab. Internal Painting | Start | 2 | 0 |
| Mat.+Lab. Internal Painting | | | | |
| 596 | A Bldg Labour Elevation, Chajja | Start | 2 | 0 |
| P1W1- 3rd Fl. Attached Terrace | | | | |
| 597 | P1W1- Sixth Floor | End | 0 | 0 |
| P1W1- 3rd Fl. Attached Terrace Box type W/P (Lab.) | | | | |
| 598 | P1W1- Gr. Fl. Balcony Balcony Flooring(SLK) | End | 0 | 0 |
| P1W1- 3rd Fl. Attached Terrace Chemical W/P | | | | |
| 599 | P1W1- Sixth Floor AAC Block masonry 6"(SLK) | End | 0 | 0 |
| P1W1- 3rd Fl. Attached Terrace Screed W/P (SLK) | | | | |
| 600 | P1W1- Sixth Floor AAC Block masonry 8"(SLK) | End | 0 | 0 |
| P1W1- 3rd Fl.Curve Balcony | | | | |
| 601 | P1W1- Basement AAC Block Masonry 4"(SLK) | End | 0 | 0 |
| P1W1- 3rd Fl.Curve Balcony Box type W/P (Lab.) | | | | |
| 602 | P1W1- Fifth Floor | End | 0 | 0 |
| P1W1- 3rd Fl.Curve Balcony Chemical W/P | | | | |
| 603 | P1W1- Fourth Floor 4" thk concrete block masonry(Lab-C) | End | 0 | 0 |
| P1W1- 3rd Fl.Curve Balcony Screed W/P (SLK) | | | | |
| 604 | P1W1- Fourth Floor AAC Block Masonry 4"(SLK) | End | 0 | 0 |
| P1W1- 3rd Fl.Curve Planter Area Box type W/P (Lab.) | | | | |
| 605 | C2 Terrace Column Shuttering for column | End | 0 | 0 |
| P1W1- 3rd Fl.Curve Planter Area Screed W/P (SLK) | | | | |
| 606 | C2 Terrace Column Concrete pouring for column | End | 0 | 0 |
| P1W1- 3rd Fl.Toilet | | | | |
| 607 | P1W1- Fifth Floor AAC Block masonry 6"(SLK) | End | 0 | 0 |
| P1W1- 3rd Fl.Toilet Box type W/P (Lab.) | | | | |
| 608 | P1W1- Fifth Floor AAC Block Masonry 4"(SLK) | End | 0 | 0 |
| P1W1- 3rd Fl.Toilet Chemical W/P | | | | |
| 609 | P1W1- Fifth Floor AAC Block masonry 8"(SLK) | End | 0 | 0 |
| P1W1- 3rd Fl.Toilet Toilet w/p (SLK) | | | | |
| 610 | P1W1- Fifth Floor 4" thk concrete block masonry(Lab-C) | End | 0 | 0 |
| P1W1- 4th Fl.Curve Balcony | | | | |
| 611 | Plastering | End | 0 | 0 |
| P1W1- 4th Fl.Kitchen | | | | |
| 612 | C2 Terrace Steel Labour | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|--|-----------|--------|-----------|
| P1W1- 4th Fl.Kitchen Box type W/P (Lab.) | | | | |
| 613 | C2 Terrace Masonry BBM 6" Thk. | End | 0 | 0 |
| P1W1- 4th Fl.Kitchen Chemical W/P | | | | |
| 614 | C2 Terrace Steel Labour Steel Labour | End | 0 | 0 |
| P1W1- 4th Fl.Kitchen Screed W/P (SLK) | | | | |
| 615 | C2 Terrace Masonry | End | 0 | 0 |
| P1W1- 4th Fl.Toilet Chemical W/P | | | | |
| 616 | C2 Terrace Internal | End | 0 | 0 |
| P1W1- Above Terrace | | | | |
| 617 | P1W1- Seventh Floor Marino Partition(M+L) | End | 0 | 0 |
| P1W1- Above Terrace Door Misc. | | | | |
| 618 | P1W1- Above Terrace Toilet Door Fittings(C) | End | 0 | 0 |
| P1W1- Above Terrace Main Door Fittings(C) | | | | |
| 619 | P1W1- Above Terrace Toilet Door Shutter(C) | End | 0 | 0 |
| P1W1- Above Terrace Main Door Shutter(C) | | | | |
| 620 | P1W1- Above Terrace | End | 0 | 0 |
| P1W1- Above Terrace Marino Partition(M+L) | | | | |
| 621 | P1W1- Above Terrace Main Door Fittings(C) | End | 0 | 0 |
| P1W1- Above Terrace Toilet Door Fittings(C) | | | | |
| 622 | P1W1- Above Terrace Main Door Fittings(C) | End | 0 | 0 |
| P1W1- Above Terrace Toilet Door Shutter(C) | | | | |
| 623 | P1W1- Above Terrace Main Door Shutter(C) | End | 0 | 0 |
| P1W1- Eight Floor Balcony | | | | |
| 624 | P1W1- Seventh Floor Service Lift Cladding Granite Cladding (| End | 0 | 0 |
| P1W1- Eight Floor Balcony Balcony Flooring(SLK) | | | | |
| 625 | P1W1- Seventh Floor Service Lift Cladding Tiling (Lab) | End | 0 | 0 |
| P1W1- Eight Floor Balcony Balcony Skirting(SLK) | | | | |
| 626 | P1W1-Seventh Floor Ramp | End | 0 | 0 |
| P1W1- Eight Floor Balcony Tiling (Lab) | | | | |
| 627 | P1W1-Seventh Floor Ramp Granite Flooring(SLK) | End | 0 | 0 |
| P1W1- Eight Floor Electrical Room | | | | |
| 628 | W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site | End | 0 | 0 |
| P1W1- Eight Floor Electrical Room RMC M20 Plant/Production(C) | | | | |
| 629 | P1W1- Eight Floor Electrical Room | End | 0 | 0 |
| P1W1- Eight Floor Main Lift Cladding Tiling (Lab) | | | | |
| 630 | P1W1- Seventh Floor Fire Stair Granite Tread(SLK) | End | 0 | 0 |
| P1W1- Eight Floor Main Stair Granite Riser (SLK) | | | | |
| 631 | P1W1- Seventh Floor Electrical Room RMC M-20 Site | End | 0 | 0 |
| P1W1- Eight Floor Pantry | | | | |
| 632 | W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam | Start | 0 | 0 |
| P1W1- Eight Floor Pantry Pantry Dado (SLK) | | | | |
| 633 | Down comer system Enamel paint (hydrant paint) (C) | End | 0 | 0 |
| P1W1- Eight Floor Parking | | | | |
| 634 | P1W1- Third Floor Granite Window Cill(M+L)(SLK) | Start | 0 | 0 |
| P1W1- Eight Floor Parking Epoxy Flooring | | | | |
| 635 | C2 Plinth Beam | Start | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|---|-----------|--------|-----------|
| 636 | W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production | Start | 0 | 0 |
| P1W1- Eight Floor Parking RMC M-20 Site | | | | |
| 637 | A1- 14th Fl Railing- Master Bed (M+L) | Start | 0 | 0 |
| P1W1- Eight Floor Parking RMC M20 Outsource | | | | |
| 638 | P1W1- Eight Floor Parking RMC M-20 Site | Start | 0 | 0 |
| P1W1- Eight Floor Parking RMC M20 Plant/Production(C) | | | | |
| 639 | P1W1- Eight Floor Parking | End | 0 | 0 |
| P1W1- Eight Floor Service Lift Cladding | | | | |
| 640 | P1W1- Seventh Floor Fire Stair Granite Skirting (SLK) | End | 0 | 0 |
| P1W1- Eight Floor Service Lift Cladding Granite Cladding (SL) | | | | |
| 641 | P1W1- Seventh Floor Fire Stair Tiling (Lab) | End | 0 | 0 |
| P1W1- Eight Floor Service Lift Cladding Tiling (Lab) | | | | |
| 642 | P1W1- Seventh Floor Lift Cladding | End | 0 | 0 |
| P1W1- Eight Floor Toilet | | | | |
| 643 | P1W1- Third Floor Marino Partition(M+L) | End | 0 | 0 |
| 644 | P2W2-Left Side Part-1 External Plaster(SLK) | End | 0 | 0 |
| P1W1- Eight Floor Toilet Toilet Dado (SLK) | | | | |
| 645 | P1W1- Eight Floor Toilet | End | 0 | 0 |
| P1W1- Eight Floor Toilet Toilet Flooring (SLK) | | | | |
| 646 | P1W1- Eight Floor Toilet Toilet Dado (SLK) | End | 0 | 0 |
| P1W1- Fifth Fl. wall OBD Paint (M+L) | | | | |
| 647 | P1W1- Gr. Fl. Electrical Room RMC M-20 Site | Start | 0 | 0 |
| P1W1- Fifth Floor | | | | |
| 648 | P1W1- Fourth Floor Marino Partition(M+L) | End | 0 | 0 |
| P1W1- Fifth Floor Door Misc. | | | | |
| 649 | P1W1- Fifth Floor Toilet Door Fittings(C) | End | 0 | 0 |
| P1W1- Fifth Floor Electrical Room | | | | |
| 650 | P1W1- Fifth Floor Electrical Room RMC M20 Plant/Production(C) | Start | 0 | 0 |
| P1W1- Fifth Floor Electrical Room RMC M20 Plant/Production(C) | | | | |
| 651 | C2 Footing Shuttering for Footing | Start | 0 | 0 |
| P1W1- Fifth Floor Main Door Fittings(C) | | | | |
| 652 | P1W1- Fifth Floor Toilet Door Shutter(C) | End | 0 | 0 |
| P1W1- Fifth Floor Main Door Shutter(C) | | | | |
| 653 | P1W1- Fifth Floor | End | 0 | 0 |
| P1W1- Fifth Floor Marino Partition(M+L) | | | | |
| 654 | P1W1- Fifth Floor Door Misc. | End | 0 | 0 |
| P1W1- Fifth Floor Pantry Pantry Dado (SLK) | | | | |
| 655 | P1W1- Gr. Fl. Electrical Room RMC M-20 Site | Start | 21 | 0 |
| P1W1- Fifth Floor Pantry Tiling (Lab) | | | | |
| 656 | P1W1- Fifth Floor Pantry Pantry Dado (SLK) | End | 2 | 0 |
| P1W1- Fifth Floor Toilet Door Fittings(C) | | | | |
| 657 | P1W1- Fifth Floor Main Door Fittings(C) | End | 0 | 0 |
| P1W1- Fifth Floor Toilet Door Shutter(C) | | | | |
| 658 | P1W1- Fifth Floor Main Door Shutter(C) | End | 0 | 0 |
| P1W1- First Floor | | | | |
| 659 | P1W1- Ground Fl. Granite Window Cill(M+L)(SLK) | End | 0 | 0 |
| P1W1- First Floor | | | | |
| 660 | P1W1- GLAZED DOOR | End | 0 | 0 |
| P1W1- First Floor Glass door(M+L) | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|--|-----------|--------|-----------|
| 661 | P1W1- Ground Fl. | End | 0 | 0 |
| P1W1- First Floor Granite Kitchen Otta(M+L)(SLK) | | | | |
| 662 | P1W1- First Floor | End | 0 | 0 |
| P1W1- First Floor Granite Ledge wall(M+L)(SLK) | | | | |
| 663 | P1W1- First Floor Umbra Patti (M+L) | End | 0 | 0 |
| P1W1- First Floor Granite Urinal partition (M+L) | | | | |
| 664 | P1W1- First Floor Wooden patti fixing to sink (Lab) | End | 0 | 0 |
| P1W1- First Floor Granite WHB Counter(M+L)(SLK) | | | | |
| 665 | P1W1- First Floor Granite Ledge wall(M+L)(SLK) | End | 0 | 0 |
| P1W1- First Floor Granite Window Cill(M+L)(SLK) | | | | |
| 666 | P1W1- First Floor Granite WHB Counter(M+L)(SLK) | End | 0 | 0 |
| P1W1- First Floor Umbra Patti (M+L) | | | | |
| 667 | P1W1- First Floor Granite Urinal partition (M+L) | End | 0 | 0 |
| P1W1- First Floor Wooden patti fixing to sink (Lab) | | | | |
| 668 | P1W1- First Floor Granite Kitchen Otta(M+L)(SLK) | End | 0 | 0 |
| P1W1- Fourth Floor | | | | |
| 669 | C2 Terrace Column Steel | End | 0 | 0 |
| P1W1- Fourth Floor | | | | |
| 670 | P1W1- Third Floor Marino Partition(M+L) | End | 0 | 0 |
| P1W1- Fourth Floor Door Misc. | | | | |
| 671 | P1W1- Fourth Floor Toilet Door Fittings(C) | End | 0 | 0 |
| P1W1- Fourth Floor Fire Stair | | | | |
| 672 | A1- Flat 302 Putty Plaster | End | 0 | 0 |
| P1W1- Fourth Floor Granite Ledge wall(M+L)(SLK) | | | | |
| 673 | C2 Servants Toilet PVC | End | 0 | 0 |
| P1W1- Fourth Floor Main Door Fittings(C) | | | | |
| 674 | P1W1- Fourth Floor Toilet Door Shutter(C) | End | 0 | 0 |
| P1W1- Fourth Floor Main Door Shutter(C) | | | | |
| 675 | P1W1- Fourth Floor | End | 0 | 0 |
| P1W1- Fourth Floor Marino Partition(M+L) | | | | |
| 676 | P1W1- Fourth Floor Door Misc. | End | 0 | 0 |
| P1W1- Fourth Floor Toilet Door Fittings(C) | | | | |
| 677 | P1W1- Fourth Floor Main Door Fittings(C) | End | 0 | 0 |
| P1W1- Fourth Floor Toilet Door Shutter(C) | | | | |
| 678 | P1W1- Fourth Floor Main Door Shutter(C) | End | 0 | 0 |
| P1W1- Fourth Floor Wooden patti fixing to sink (Lab) | | | | |
| 679 | C2 Terrace Internal Tar Plaster | End | 0 | 0 |
| P1W1- GI.FI Service Lift Cladding | | | | |
| 680 | AC-3rd Fl. PART-04 Switches,Plates & Acc. (M+L) | End | 2 | 0 |
| P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | | | | |
| 681 | AC-3rd Fl. PART-04 Switches,Plates & Acc. (M+L) | End | 0 | 0 |
| 682 | P1W1- GI.FI Service Lift Cladding | Start | 0 | 0 |
| P1W1- GI.FI Service Lift Cladding Tiling (Lab) | | | | |
| 683 | P1W1- GI.FI Service Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| P1W1- GLAZED DOOR | | | | |
| 684 | P1W1- Above Terrace Marino Partition(M+L) | End | 0 | 0 |
| P1W1- Gr. Fl. Balcony | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|--|-----------|--------|-----------|
| 685 | AC-3rd Fl. PART-05 Wiring (M+L) | End | 0 | 0 |
| 686 | P1W1- Gr.Fl.Ramp Tiling (Lab) | Start | 0 | 0 |
| P1W1- Gr. Fl. Balcony Balcony Flooring(SLK) | | | | |
| 687 | P1W1- Gr. Fl. Balcony | End | 0 | 0 |
| P1W1- Gr. Fl. Balcony Balcony Skirting(SLK) | | | | |
| 688 | AC-3rd Fl. PART-05 Electrical Work | End | 2 | 0 |
| P1W1- Gr. Fl. Balcony Tiling (Lab) | | | | |
| 689 | AC-3rd Fl. PART-05 Electrical Work | End | 0 | 0 |
| 690 | P1W1- Gr. Fl. Balcony Balcony Skirting(SLK) | Start | 0 | 0 |
| P1W1- Gr. Fl. Electrical Room | | | | |
| 691 | P1W1- Gr.Fl. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| P1W1- Gr. Fl. Electrical Room RMC M-20 Site | | | | |
| 692 | A1-Flat 404 Tile (M+L) | End | 2 | 0 |
| 693 | P1W1- First Floor | End | 7 | 0 |
| P1W1- Gr. Fl. Electrical Room RMC M20 Outsource | | | | |
| 694 | A1- Flat 103 Gypsum plaster incl NOC (M+L) | Start | 0 | 0 |
| P1W1- Gr. Fl. Electrical Room RMC M20 Plant/Production(C) | | | | |
| 695 | AC-3rd Fl. PART-06 Wall Conduiting/Dropping | Start | 0 | 0 |
| P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK) | | | | |
| 696 | P1W1- Gr. Fl. Fire Stair Granite Tread(SLK) | End | 0 | 0 |
| 697 | P1W1- Gr. Fl. Fire Stair | Start | 0 | 0 |
| P1W1- Gr. Fl. Fire Stair Granite Riser (SLK) | | | | |
| 698 | P1W1- Gr. Fl. Fire Stair Granite Flooring(SLK) | End | 0 | 0 |
| P1W1- Gr. Fl. Fire Stair Granite Skirting (SLK) | | | | |
| 699 | C2 Water body | Start | 0 | 0 |
| P1W1- Gr. Fl. Fire Stair Tiling (Lab) | | | | |
| 700 | AC-3rd Fl. PART-04 Slab conduiting (M+L) | End | 0 | 0 |
| P1W1- Gr. Fl. Main Entrance | | | | |
| 701 | P1W1- Gr. Fl. Parking Tiling (Lab) | End | 0 | 0 |
| P1W1- Gr. Fl. Main Entrance Granite Flooring(SLK) | | | | |
| 702 | AC-3rd Fl. PART-06 | End | 2 | 0 |
| P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | | | | |
| 703 | AC-3rd Fl. PART-06 | End | 0 | 0 |
| 704 | P1W1- Gr. Fl. Main Entrance Granite Flooring(SLK) | Start | 0 | 0 |
| P1W1- Gr. Fl. Main Entrance Tiling (Lab) | | | | |
| 705 | P1W1- Gr. Fl. Main Entrance Granite Skirting (SLK) | End | 0 | 0 |
| P1W1- Gr. Fl. Parking | | | | |
| 706 | P1W1- Gr. Fl. Balcony Tiling (Lab) | End | 0 | 0 |
| P1W1- Gr. Fl. Parking Epoxy Flooring | | | | |
| 707 | AC-3rd Fl. PART-05 Switches,Plates & Acc. (M+L) | End | 2 | 0 |
| P1W1- Gr. Fl. Parking RMC M-20 Site | | | | |
| 708 | AC-3rd Fl. PART-05 Wall Conduiting/Dropping | End | 2 | 0 |
| P1W1- Gr. Fl. Parking RMC M20 Outsource | | | | |
| 709 | AC-3rd Fl. PART-05 Wall Conduiting/Dropping | End | 0 | 0 |
| 710 | P1W1- Gr. Fl. Parking RMC M-20 Site | Start | 0 | 0 |
| P1W1- Gr. Fl. Parking Tiling (Lab) | | | | |
| 711 | P1W1- Gr. Fl. Parking Epoxy Flooring | Start | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|--|-----------|--------|-----------|
| 712 | AC-3rd Fl. PART-05 Switches,Plates & Acc. (M+L) | End | 0 | 0 |
| P1W1- Gr. Fl. Parking Vacuum Dewatering | | | | |
| 713 | P1W1- Gr. Fl. Parking RMC M20 Outsource | End | 0 | 0 |
| P1W1- Gr.Fl. Lift Cladding | | | | |
| 714 | AC-3rd Fl. PART-04 Slab conduiting (M+L) | End | 0 | 0 |
| P1W1- Gr.Fl. Main Lift Cladding | | | | |
| 715 | P1W1- Gr.Fl. Lift Cladding | End | 0 | 0 |
| P1W1- Gr.Fl. Main Lift Cladding Granite Cladding (SLK) | | | | |
| 716 | AC-3rd Fl. PART-04 Wall Conduiting/Dropping | End | 0 | 0 |
| P1W1- Gr.Fl. Main Lift Cladding Tiling (Lab) | | | | |
| 717 | AC-3rd Fl. PART-04 Wall Conduiting/Dropping | End | 0 | 0 |
| 718 | P1W1- Gr.Fl. Main Lift Cladding Granite Cladding (SLK) | Start | 0 | 0 |
| P1W1- Gr.Fl. Pantry | | | | |
| 719 | P1W1- Gr.Fl. Toilet Tiling (Lab) | Start | 0 | 0 |
| 720 | AC-3rd Fl. PART-06 Electrical Work | End | 0 | 0 |
| P1W1- Gr.Fl. Pantry Pantry Dado (SLK) | | | | |
| 721 | AC-3rd Fl. PART-06 Slab conduiting (M+L) | End | 0 | 0 |
| 722 | P1W1- Gr.Fl. Pantry Vitrified Skirting(SLK) | Start | 0 | 0 |
| P1W1- Gr.Fl. Pantry Tiling (Lab) | | | | |
| 723 | P1W1- Gr.Fl. Pantry Pantry Dado (SLK) | End | 0 | 0 |
| P1W1- Gr.Fl. Pantry Vitrified Flooring(SLK) | | | | |
| 724 | P1W1- Gr.Fl. Pantry | End | 0 | 0 |
| P1W1- Gr.Fl. Pantry Vitrified Skirting(SLK) | | | | |
| 725 | AC-3rd Fl. PART-06 Slab conduiting (M+L) | End | 0 | 0 |
| P1W1- Gr.Fl. Toilet | | | | |
| 726 | AC-3rd Fl. PART-06 Wiring (M+L) | End | 2 | 0 |
| P1W1- Gr.Fl. Toilet Tiling (Lab) | | | | |
| 727 | AC-3rd Fl. PART-06 Electrical Work | End | 0 | 0 |
| P1W1- Gr.Fl. Toilet Toilet Dado (SLK) | | | | |
| 728 | P1W1- Gr.Fl. Toilet | Start | 0 | 0 |
| P1W1- Gr.Fl. Toilet Toilet Flooring (SLK) | | | | |
| 729 | P1W1- Gr.Fl. Toilet Toilet Dado (SLK) | End | 0 | 0 |
| P1W1- Gr.Fl.Ramp Granite Flooring(SLK) | | | | |
| 730 | P1W1- Gr.Fl.Ramp | Start | 0 | 0 |
| 731 | AC-3rd Fl. PART-05 | End | 0 | 0 |
| P1W1- Gr.Fl.Ramp Granite Skirting (SLK) | | | | |
| 732 | P1W1- Gr.Fl.Ramp Granite Flooring(SLK) | End | 0 | 0 |
| P1W1- Gr.Fl.Ramp Tiling (Lab) | | | | |
| 733 | AC-3rd Fl. PART-05 Wiring (M+L) | End | 2 | 0 |
| P1W1- Ground Fl. | | | | |
| 734 | P1W1- ROLLING SHUTTER | End | 0 | 0 |
| P1W1- Ground Fl. Glass door(M+L) | | | | |
| 735 | P1W1- ROLLING SHUTTER Rolling shutter-C | End | 0 | 0 |
| P1W1- Ground Fl. Granite WHB Counter(M+L)(SLK) | | | | |
| 736 | A1- Flat 504 Melamine Polish (M+L) | Start | 0 | 0 |
| 737 | P1W1- Third Floor Marino Partition(M+L) | Start | 0 | 0 |
| P1W1- Ground Fl. Granite Window Cill(M+L)(SLK) | | | | |
| 738 | P1W1- Ground Fl. Granite WHB Counter(M+L)(SLK) | End | 0 | 0 |
| P1W1- ROLLING SHUTTER | | | | |
| 739 | P1W1- Above Terrace Toilet Door Fittings(C) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|---|-----------|--------|-----------|
| P1W1- ROLLING SHUTTER Rolling shutter-C | | | | |
| 740 | P1W1- Above Terrace Door Misc. | End | 0 | 0 |
| P1W1- Second Floor | | | | |
| 741 | P1W1- First Floor Granite Window Cill(M+L)(SLK) | End | 0 | 0 |
| P1W1- Second Floor Balcony Balcony Flooring(SLK) | | | | |
| 742 | P1W1- Gr. Fl. Electrical Room RMC M20 Outsource | End | 0 | 0 |
| P1W1- Second Floor Granite Kitchen Otta(M+L)(SLK) | | | | |
| 743 | P1W1- Second Floor | End | 0 | 0 |
| P1W1- Seventh Floor | | | | |
| 744 | P1W1- Sixth Floor Marino Partition(M+L) | End | 0 | 0 |
| P1W1- Seventh Floor Door Misc. | | | | |
| 745 | P1W1- Seventh Floor Toilet Door Fittings(C) | End | 0 | 0 |
| P1W1- Seventh Floor Electrical Room RMC M-20 Site | | | | |
| 746 | P1W1- Seventh Floor Toilet Toilet Dado (SLK) | End | 0 | 0 |
| P1W1- Seventh Floor Fire Stair Granite Skirting (SLK) | | | | |
| 747 | Screen wall RCC M-20 | End | 0 | 0 |
| P1W1- Seventh Floor Fire Stair Granite Tread(SLK) | | | | |
| 748 | Flower bed 1632 rft Cladding | End | 0 | 0 |
| P1W1- Seventh Floor Fire Stair Tiling (Lab) | | | | |
| 749 | C2 Staircase Flooring (N/A) | End | 0 | 0 |
| P1W1- Seventh Floor Lift Cladding | | | | |
| 750 | C2 Vittrified Tile Skirting | End | 0 | 0 |
| P1W1- Seventh Floor Main Door Fittings(C) | | | | |
| 751 | P1W1- Seventh Floor Toilet Door Shutter(C) | End | 0 | 0 |
| P1W1- Seventh Floor Main Door Shutter(C) | | | | |
| 752 | P1W1- Seventh Floor | End | 0 | 0 |
| P1W1- Seventh Floor Main Lift Cladding | | | | |
| 753 | C2 Vittrified Tile Skirting Skirting | End | 0 | 0 |
| P1W1- Seventh Floor Main Lift Cladding Granite Cladding (SLK) | | | | |
| 754 | C2 Granite /Marble Skirting | End | 0 | 0 |
| P1W1- Seventh Floor Main Lift Cladding Tiling (Lab) | | | | |
| 755 | C2 Granite /Marble Skirting Marble/Granite | End | 0 | 0 |
| P1W1- Seventh Floor Main Stair Granite Tread(SLK) | | | | |
| 756 | AC-2nd Fl. PART-02 Electrical Work | Start | 0 | 0 |
| P1W1- Seventh Floor Marino Partition(M+L) | | | | |
| 757 | P1W1- Seventh Floor Door Misc. | End | 0 | 0 |
| P1W1- Seventh Floor Service Lift Cladding | | | | |
| 758 | C2 Teracotta skirting | End | 0 | 0 |
| P1W1- Seventh Floor Service Lift Cladding Granite Cladding (| | | | |
| 759 | C2 Teracotta skirting Skirting | End | 0 | 0 |
| P1W1- Seventh Floor Service Lift Cladding Tiling (Lab) | | | | |
| 760 | First Floor | End | 0 | 0 |
| P1W1- Seventh Floor Toilet Door Fittings(C) | | | | |
| 761 | P1W1- Seventh Floor Main Door Fittings(C) | End | 0 | 0 |
| P1W1- Seventh Floor Toilet Door Shutter(C) | | | | |
| 762 | P1W1- Seventh Floor Main Door Shutter(C) | End | 0 | 0 |
| P1W1- Seventh Floor Toilet Toilet Dado (SLK) | | | | |
| 763 | P2W2-Column+Lift Above Terrace RMC M50 (Out Source) | End | 0 | 0 |
| P1W1- Sixth Floor | | | | |
| 764 | Site Office & Store Tar Plaster | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|---|-----------|--------|-----------|
| P1W1- Sixth Floor | | | | |
| 765 | P1W1- Fifth Floor Marino Partition(M+L) | End | 0 | 0 |
| P1W1- Sixth Floor Main Door Fittings(C) | | | | |
| 766 | P1W1- Sixth Floor Toilet Door Shutter(C) | End | 0 | 0 |
| P1W1- Sixth Floor Main Door Shutter(C) | | | | |
| 767 | P1W1- Sixth Floor | End | 0 | 0 |
| P1W1- Sixth Floor Marino Partition(M+L) | | | | |
| 768 | P1W1- Sixth Floor Door Misc. | End | 0 | 0 |
| P1W1- Sixth Floor Service Lift Cladding | | | | |
| 769 | P1W1- Sixth Floor | End | 0 | 0 |
| P1W1- Sixth Floor Toilet Door Fittings(C) | | | | |
| 770 | P1W1- Sixth Floor Main Door Fittings(C) | End | 0 | 0 |
| 771 | W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam | End | 0 | 0 |
| P1W1- Sixth Floor Toilet Door Shutter(C) | | | | |
| 772 | P1W1- Sixth Floor Main Door Shutter(C) | End | 0 | 0 |
| P1W1- Third Floor | | | | |
| 773 | P1W1- 2nd Fl.Curve Planter Area Box type W/P (Lab.) | End | 0 | 0 |
| P1W1- Third Floor Electrical Room | | | | |
| 774 | C2 Servants Toilet PVC | End | 0 | 0 |
| P1W1- Third Floor Granite Window Cill(M+L)(SLK) | | | | |
| 775 | P1W1- Gr.FI. Pantry Pantry Dado (SLK) | Start | 0 | 0 |
| P1W1- Third Floor Service Lift Cladding Granite Cladding (SL) | | | | |
| 776 | C2 Dado Toilet Dado Fixing | End | 0 | 0 |
| P1W1-3rd Fl.Kitchen | | | | |
| 777 | P1W1- Third Floor | End | 0 | 0 |
| P1W1-Eight Floor Ramp | | | | |
| 778 | P1W1- Seventh Floor Main Lift Cladding | End | 0 | 0 |
| P1W1-Eight Floor Ramp Granite Flooring(SLK) | | | | |
| 779 | P1W1- Seventh Floor Main Lift Cladding Granite Cladding (SLK) | End | 0 | 0 |
| P1W1-Eight Floor Ramp Granite Skirting (SLK) | | | | |
| 780 | P1W1- Seventh Floor Main Lift Cladding Tiling (Lab) | End | 0 | 0 |
| P1W1-Eight Floor Ramp Tiling (Lab) | | | | |
| 781 | P1W1- Seventh Floor Service Lift Cladding | End | 0 | 0 |
| P1W1-Gr.FI Alu.Windows Glass Shutter Fixing | | | | |
| 782 | P1W1-Gr.FI Alu.Windows NOC | End | 0 | 0 |
| P1W1-Gr.FI Alu.Windows NOC | | | | |
| 783 | P1W1- Ground Fl. Granite WHB Counter(M+L)(SLK) | End | 0 | 0 |
| P1W1-Gr.FI.Alu.Louvers | | | | |
| 784 | P1W1-Gr.FI Alu.Windows NOC | End | 0 | 0 |
| 785 | P1W1-Gr.FI.Alu.Ventilator Material Recieved | End | 0 | 0 |
| P1W1-Gr.FI.Alu.Louvers Glass Shutter Fixing | | | | |
| 786 | P1W1-Gr.FI.Alu.Ventilator NOC | Start | 0 | 0 |
| P1W1-Gr.FI.Alu.Louvers Material Recieved | | | | |
| 787 | P1W1-Gr.FI Alu.Windows Glass Shutter Fixing | End | 0 | 0 |
| P1W1-Gr.FI.Alu.Louvers NOC | | | | |
| 788 | P1W1-Gr.FI.Alu.Louvers Material Recieved | Start | 0 | 0 |
| P1W1-Gr.FI.Alu.Ventilator | | | | |
| 789 | P1W1-Gr.FI Alu.Windows Glass Shutter Fixing | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|--|-----------|--------|-----------|
| P1W1-Gr.FI.Alu.Ventilator Material Recieved | | | | |
| 790 | P1W1-Gr.FI Alu.Windows NOC | End | 0 | 0 |
| 791 | P1W1- Ground FI. Granite WHB Counter(M+L)(SLK) | End | 0 | 0 |
| P1W1-Gr.FI.Alu.Ventilator NOC | | | | |
| 792 | P1W1-Gr.FI.Alu.Ventilator | End | 0 | 0 |
| P1W1-Seventh Floor Ramp | | | | |
| 793 | RCC | End | 0 | 0 |
| P1W1-Seventh Floor Ramp Granite Flooring(SLK) | | | | |
| 794 | C2 FF Column | End | 0 | 0 |
| P1W1-Seventh Floor Ramp Tiling (Lab) | | | | |
| 795 | P2W2- 8TH External Pardi Shuttering (Lab) | End | 0 | 0 |
| P1W1-UGWT- RAFT RMC M40 Plant/Production (C) | | | | |
| 796 | C2 Terrace Internal Tar Plaster | End | 0 | 0 |
| P2W2 - 8TH Slab Pour strip PT Slab Grouting | | | | |
| 797 | P2W2 - 8TH Slab Pour strip RMC M40 PT Outsource | End | 0 | 0 |
| P2W2 - 8TH Slab Pour strip RMC M-40 PT Site | | | | |
| 798 | P2W2 - 8TH Slab Pour strip | End | 0 | 0 |
| P2W2 - 8TH Slab Pour strip RMC M40 PT Outsource | | | | |
| 799 | P2W2 - 8TH Slab Pour strip RMC M-40 PT Site | End | 0 | 0 |
| P2W2- 8TH External Pardi RMC M-40 Site | | | | |
| 800 | P2W2-8TH Slab+Stair POUR-01 Steel (Lab) | End | 0 | 0 |
| P2W2- 8TH External Pardi RMC M-40 Site(P) | | | | |
| 801 | P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Production (C) | End | 0 | 0 |
| P2W2- 8TH External Pardi RMC M40 Outsource | | | | |
| 802 | P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site | End | 0 | 0 |
| P2W2- 8TH External Pardi RMC M40 Plant/Production (C) | | | | |
| 803 | P2W2-8TH Slab+Stair POUR-01 Steel (C) | End | 0 | 0 |
| P2W2- 8TH External Pardi Shuttering (Lab) | | | | |
| 804 | P2W2-Column+Lift(Sixth FI.) Steel (Lab) | End | 0 | 0 |
| P2W2- 8TH External Pardi Steel (C) | | | | |
| 805 | P2W2-Column+Lift(Sixth FI.) RMC M60-Plant/Production(C) | End | 0 | 0 |
| P2W2- 8TH External Pardi Steel (Lab) | | | | |
| 806 | P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab) | End | 0 | 0 |
| P2W2- 8TH Lintel/Chajja | | | | |
| 807 | P2W2 - 8TH Slab Pour strip PT Slab Grouting | End | 0 | 0 |
| P2W2- 8TH Lintel/Chajja RMC M-20 Site | | | | |
| 808 | P2W2- 8TH Lintel/Chajja RMC M20 Plant/Production(C) | End | 0 | 0 |
| P2W2- 8TH Lintel/Chajja RMC M-20 Site(P) | | | | |
| 809 | P2W2- 8TH Lintel/Chajja RMC M-20 Site | End | 0 | 0 |
| P2W2- 8TH Lintel/Chajja RMC M20 Outsource | | | | |
| 810 | P2W2- 8TH Lintel/Chajja RMC M-20 Site(P) | End | 0 | 0 |
| P2W2- 8TH Lintel/Chajja RMC M20 Plant/Production(C) | | | | |
| 811 | P2W2- 8TH Lintel/Chajja Steel (Lab) | End | 0 | 0 |
| P2W2- 8TH Lintel/Chajja Shuttering (Lab) | | | | |
| 812 | P2W2- 8TH Lintel/Chajja | End | 0 | 0 |
| P2W2- 8TH Lintel/Chajja Steel (C) | | | | |
| 813 | P2W2- 8TH Lintel/Chajja Shuttering (Lab) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|---|-----------|--------|-----------|
| P2W2- 8TH Lintel/Chajja Steel (Lab) | | | | |
| 814 | P2W2- 8TH Lintel/Chajja Steel (C) | End | 0 | 0 |
| P2W2- 8TH Slab(Lab) | | | | |
| 815 | P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P) | End | 0 | 0 |
| P2W2- 8TH Slab(Lab) Concreting-Dept. Labour | | | | |
| 816 | P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource | End | 0 | 0 |
| P2W2- Above Terrace | | | | |
| 817 | P2W2-8TH Slab+Stair POUR-01 PT Slab/ Beam | End | 0 | 0 |
| P2W2- Above Terrace Lintel/Chajja | | | | |
| 818 | W2-Above Terrace Slab+Stair POUR-01 PT Slab Grouting | End | 0 | 0 |
| P2W2- Above Terrace Lintel/Chajja RMC M-20 Site | | | | |
| 819 | P2W2- Above Terrace Lintel/Chajja RMC M20 Plant/Production(C) | End | 0 | 0 |
| P2W2- Above Terrace Lintel/Chajja RMC M-20 Site(P) | | | | |
| 820 | P2W2- Above Terrace Lintel/Chajja RMC M-20 Site | End | 0 | 0 |
| P2W2- Above Terrace Lintel/Chajja RMC M20 Outsource | | | | |
| 821 | P2W2- Above Terrace Lintel/Chajja RMC M-20 Site(P) | End | 0 | 0 |
| P2W2- Above Terrace Lintel/Chajja RMC M20 Plant/Production(C) | | | | |
| 822 | P2W2- Above Terrace Lintel/Chajja Steel (Lab) | End | 0 | 0 |
| P2W2- Above Terrace Lintel/Chajja Shuttering (Lab) | | | | |
| 823 | P2W2- Above Terrace Lintel/Chajja | End | 0 | 0 |
| P2W2- Above Terrace Lintel/Chajja Steel (C) | | | | |
| 824 | P2W2- Above Terrace Lintel/Chajja Shuttering (Lab) | End | 0 | 0 |
| P2W2- Above Terrace Lintel/Chajja Steel (Lab) | | | | |
| 825 | P2W2- Above Terrace Lintel/Chajja Steel (C) | End | 0 | 0 |
| P2W2- Above Terrace Slab(Lab) | | | | |
| 826 | P2W2-Above Terrace External Pardi RMC M40 Outsource | Start | 0 | 0 |
| P2W2- Above Terrace Slab(Lab) Concreting-Dept. Labour | | | | |
| 827 | P2W2- Above Terrace Slab(Lab) | Start | 0 | 0 |
| P2W2- Concrete Pump | | | | |
| 828 | P2W2- Above Terrace Slab(Lab) Concreting-Dept. Labour | Start | 0 | 0 |
| P2W2- Concrete Pump Concrete Pump Operation | | | | |
| 829 | P2W2- Concrete Pump | Start | 0 | 0 |
| P2W2- Left Side | | | | |
| 830 | P2W2-Back Side Part-2 External Plaster(SLK) | End | 0 | 0 |
| P2W2-7TH Slab+Stair POUR-03 RMC M-40 PT Site(P) | | | | |
| 831 | C2 Painting Texture Paint | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-01 PT Slab/ Beam | | | | |
| 832 | P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-01 RMC M-40 PT Site | | | | |
| 833 | P2W2-8TH Slab+Stair POUR-01 RMC M40-PT Plant/Production(C) | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site | | | | |
| 834 | P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Production (C) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|--|-----------|--------|-----------|
| P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P) | | | | |
| 835 | P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-01 RMC M40 Outsource | | | | |
| 836 | P2W2-8TH Slab+Stair POUR-01 RMC M-40 Site(P) | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-01 RMC M40 Plant/Production (C) | | | | |
| 837 | P2W2-8TH Slab+Stair POUR-01 Steel (Lab) | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-01 RMC M40-PT Plant/Production(C) | | | | |
| 838 | P2W2-8TH Slab+Stair POUR-01 PT Slab/ Beam | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab) | | | | |
| 839 | P2W2-Column+Lift(Sixth Fl.) RMC M60-Plant/Production(C) | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-01 Steel (C) | | | | |
| 840 | P2W2-8TH Slab+Stair POUR-01 Shuttering (Lab) | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-01 Steel (Lab) | | | | |
| 841 | P2W2-8TH Slab+Stair POUR-01 Steel (C) | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-02 Buttering(SLK) | | | | |
| 842 | C2 Painting Texture Paint | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-02 Ponding(SLK) | | | | |
| 843 | P2W2-8TH Slab+Stair POUR-02 Buttering(SLK) | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam | | | | |
| 844 | P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site | | | | |
| 845 | P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C) | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P) | | | | |
| 846 | P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource | | | | |
| 847 | P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P) | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C) | | | | |
| 848 | P2W2-8TH Slab+Stair POUR-02 Steel (Lab) | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-02 RMC M40-PT Plant/Production(C) | | | | |
| 849 | P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab) | | | | |
| 850 | P2W2-8TH Slab+Stair POUR-02 Ponding(SLK) | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-02 Steel (C) | | | | |
| 851 | P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab) | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-02 Steel (Lab) | | | | |
| 852 | P2W2-8TH Slab+Stair POUR-02 Steel (C) | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-03 | | | | |
| 853 | P1W1- Second Floor Granite Kitchen Otta(M+L)(SLK) | Start | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-03 Buttering(SLK) | | | | |
| 854 | P2W2-8TH Slab+Stair POUR-03 | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-03 Ponding(SLK) | | | | |
| 855 | P2W2-8TH Slab+Stair POUR-03 Buttering(SLK) | End | 0 | 0 |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|--|-----------|--------|-----------|
| P2W2-8TH Slab+Stair POUR-03 PT Slab/ Beam | | | | |
| 856 | P2W2-8TH Slab+Stair POUR-03 RMC M40 Outsource | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site | | | | |
| 857 | P2W2-8TH Slab+Stair POUR-03 RMC M40 Plant/Production (C) | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site(P) | | | | |
| 858 | P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-03 RMC M40 Outsource | | | | |
| 859 | P2W2-8TH Slab+Stair POUR-03 RMC M-40 Site(P) | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-03 RMC M40 Plant/Production (C) | | | | |
| 860 | P2W2-8TH Slab+Stair POUR-03 Steel (Lab) | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-03 Shuttering (Lab) | | | | |
| 861 | P2W2-8TH Slab+Stair POUR-03 Ponding(SLK) | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-03 Steel (C) | | | | |
| 862 | P2W2-8TH Slab+Stair POUR-03 Shuttering (Lab) | End | 0 | 0 |
| P2W2-8TH Slab+Stair POUR-03 Steel (Lab) | | | | |
| 863 | P2W2-8TH Slab+Stair POUR-03 Steel (C) | End | 0 | 0 |
| P2W2-Above Terrace External Pardi Buttering(SLK) | | | | |
| 864 | P2W2-8TH Slab+Stair POUR-03 | Start | 0 | 0 |
| P2W2-Above Terrace External Pardi RMC M-40 Site | | | | |
| 865 | P2W2-Above Terrace External Pardi RMC M40 Plant/Production (| Start | 0 | 0 |
| P2W2-Above Terrace External Pardi RMC M-40 Site(P) | | | | |
| 866 | P2W2-Above Terrace External Pardi RMC M-40 Site | Start | 0 | 0 |
| P2W2-Above Terrace External Pardi RMC M40 Outsource | | | | |
| 867 | P2W2-Above Terrace External Pardi RMC M-40 Site(P) | Start | 0 | 0 |
| P2W2-Above Terrace External Pardi RMC M40 Plant/Production (| | | | |
| 868 | P2W2-Above Terrace External Pardi Steel (Lab) | Start | 0 | 0 |
| P2W2-Above Terrace External Pardi Shuttering (Lab) | | | | |
| 869 | P2W2-Above Terrace External Pardi Buttering(SLK) | Start | 0 | 0 |
| P2W2-Above Terrace External Pardi Steel (C) | | | | |
| 870 | P2W2-Above Terrace External Pardi Shuttering (Lab) | Start | 0 | 0 |
| P2W2-Above Terrace External Pardi Steel (Lab) | | | | |
| 871 | P2W2-Above Terrace External Pardi Steel (C) | Start | 0 | 0 |
| P2W2-Above Terrace Slab+Stair | | | | |
| 872 | P1W1-Gr.Fl.Alu.Louvers NOC | Start | 0 | 0 |
| P2W2-Back Side Part-1 External plaster (Lab) | | | | |
| 873 | P1W1- Ground Fl. Glass door(M+L) | End | 0 | 0 |
| P2W2-Back Side Part-2 | | | | |
| 874 | P1W1- First Floor | End | 0 | 0 |
| P2W2-Back Side Part-2 External plaster (Lab) | | | | |
| 875 | P2W2-Back Side Part-2 | End | 0 | 0 |
| P2W2-Back Side Part-2 External Plaster(SLK) | | | | |
| 876 | P2W2-Back Side Part-1 External plaster (Lab) | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|--|--|-----------|--------|-----------|
| 877 | P2W2-8TH Slab+Stair POUR-01 RMC M40-PT Plant/Production(C) | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace Buttering(SLK) | | | | |
| 878 | P2W2-8TH Slab+Stair POUR-01 RMC M-40 PT Site | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace RMC M-50 Site | | | | |
| 879 | P2W2-8TH Slab+Stair POUR-02 RMC M40 Outsource | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace RMC M-50 Site(P) | | | | |
| 880 | P2W2-8TH Slab+Stair POUR-02 PT Slab/ Beam | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace RMC M-60 Site | | | | |
| 881 | P2W2-8TH Slab+Stair POUR-02 Steel (Lab) | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace RMC M-60 Site(P) | | | | |
| 882 | P2W2-8TH Slab+Stair POUR-02 RMC M40 Plant/Production (C) | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace RMC M50 (Out Source) | | | | |
| 883 | P2W2-8TH Slab+Stair POUR-02 RMC M40-PT Plant/Production(C) | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace RMC M50- Plant/Production(C) | | | | |
| 884 | P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site(P) | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace RMC M60 Outsource | | | | |
| 885 | P2W2-8TH Slab+Stair POUR-02 RMC M-40 Site | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace RMC M60- Plant/Production(C) | | | | |
| 886 | P2W2-8TH Slab+Stair POUR-02 Steel (C) | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace Shuttering (Lab) | | | | |
| 887 | P2W2-8TH Slab+Stair POUR-02 Buttering(SLK) | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace Steel (C) | | | | |
| 888 | P2W2-8TH Slab+Stair POUR-02 Ponding(SLK) | End | 0 | 0 |
| P2W2-Column+Lift Above Terrace Steel (Lab) | | | | |
| 889 | P2W2-8TH Slab+Stair POUR-02 Shuttering (Lab) | End | 0 | 0 |
| P2W2-Column+Lift(Sixth Fl.) RMC M60- Plant/Production(C) | | | | |
| 890 | P2W2-Column+Lift(Sixth Fl.) Steel (Lab) | End | 0 | 0 |
| P2W2-Left Side Part-1 | | | | |
| 891 | P2W2-Back Side Part-2 External plaster (Lab) | End | 0 | 0 |
| P2W2-Left Side Part-1 External Plaster(SLK) | | | | |
| 892 | P2W2- Left Side | End | 0 | 0 |
| PCC PCC 1:3:6 | | | | |
| 893 | EXCAVATION EXCAVATION IN SOIL | Start | 0 | 0 |
| Plastering | | | | |
| 894 | C2 Terrace Masonry BBM 6" Thk. | End | 0 | 0 |
| RCC | | | | |
| 895 | First Floor | End | 0 | 0 |
| Road Side Flower bed CLC Block Making 500 x 200 x 150 | | | | |
| 896 | AC-Terrace PART-01 Wall Conduiting/Dropping | End | 0 | 0 |
| Sample Preparation Terrace w/p (SLK) | | | | |
| 897 | P2W2-Above Terrace Slab+Stair | End | 0 | 0 |
| Screen wall RCC M-20 | | | | |
| 898 | Flower bed 1632 rft Cladding | End | 0 | 0 |
| TEST GROUP Column Concrete | | | | |

Dependencies

| Sr.No. | Depend On Task | Reference | Offset | Start Day |
|---|---|-----------|--------|-----------|
| 899 | Excavation Exca.in soft rock | Start | 1 | 0 |
| UPTO PLINTH RCC M30 | | | | |
| 900 | EXCAVATION EXCAVATION IN SOIL | Start | 0 | 0 |
| W1- First Floor Main Lobby | | | | |
| 901 | W1- First Floor Main Lobby Marble flooring (SLK) | End | 1 | 0 |
| 902 | P1W1- Third Floor Service Lift Cladding Granite Cladding (SL) | End | 0 | 0 |
| 903 | C2 Granite/Marble Flooring | End | 7 | 0 |
| W1- First Floor Main Lobby Marble flooring (SLK) | | | | |
| 904 | C2 Granite/Marble Flooring | End | 1 | 0 |
| 905 | P1W1- Second Floor Balcony Balcony Flooring(SLK) | End | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 | | | | |
| 906 | P2W2-Above Terrace Slab+Stair | Start | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 Buttering(SLK) | | | | |
| 907 | W2-Above Terrace Slab+Stair POUR-01 | Start | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 Ponding(SLK) | | | | |
| 908 | W2-Above Terrace Slab+Stair POUR-01 Buttering(SLK) | Start | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 PT Slab Grouting | | | | |
| 909 | W2-Above Terrace Slab+Stair POUR-01 RMC M40 PT Outsource | End | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 PT Slab/ Beam | | | | |
| 910 | W2-Above Terrace Slab+Stair POUR-01 RMC M40 Outsource | Start | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site | | | | |
| 911 | P2W2- 8TH Lintel/Chajja Shuttering (Lab) | End | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site(P) | | | | |
| 912 | W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site | End | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site | | | | |
| 913 | W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production | Start | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site(P) | | | | |
| 914 | W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site | Start | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 RMC M40 Outsource | | | | |
| 915 | W2-Above Terrace Slab+Stair POUR-01 RMC M-40 Site(P) | Start | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 RMC M40 Plant/Production | | | | |
| 916 | W2-Above Terrace Slab+Stair POUR-01 Steel (Lab) | Start | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 RMC M40 PT Outsource | | | | |
| 917 | W2-Above Terrace Slab+Stair POUR-01 RMC M-40 PT Site(P) | End | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 Shuttering (Lab) | | | | |
| 918 | W2-Above Terrace Slab+Stair POUR-01 Ponding(SLK) | Start | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 Steel (C) | | | | |
| 919 | W2-Above Terrace Slab+Stair POUR-01 Shuttering (Lab) | Start | 0 | 0 |
| W2-Above Terrace Slab+Stair POUR-01 Steel (Lab) | | | | |
| 920 | W2-Above Terrace Slab+Stair POUR-01 Steel (C) | Start | 0 | 0 |
| Windows/Railing | | | | |
| 921 | C2 Windows | Start | 0 | 0 |