

# VR Earthmovers and Constructions Pvt. Ltd.

No 31/49, 2nd Avenue ,Defence Colony,Ekkatuthangal,Chennai - 600 032

GST : 33AADCV5672P1ZQ

## PURCHASE ORDER

Original

**PROJECT** : S&D OFFICE PERUNGUDI

Plot No 69, Industrial Estate,Perungudi,  
Near Toll Plaza,Near EB Office /Bsnl Office

**PO No.** : 1,721

**PO Date** : 28/09/2020

**Valid Till** : 05/10/2020

**To** : **VME PRECAST PVT LTD**

No.124, Eraiyur road, Vallam (A) Village,  
Sriperumbudhur Taluk,  
Kancheepuram Dist,-602 105  
Tamil Nad

**Contact Person** :

**Mobile** : +91-9840041400/9500088877

**Email**

**GST No**

Please Supply the following Materials at our site mentioned above.

S.No	Material	HSN Code	Unit	Qty	Rate (INR)	Discount (%)	Amount (INR)
1	Precast Concrete Tank Heavy Duty		Ltrs	10,000.00	15.50	0.00	155,000.00
Req No : 4,418		Status : <b>Foreclosed</b>					

### Taxes on Material:

Material Amount : 155,000.00

CGST 9%	13,950.00
SGST 9%	13,950.00

Transport: 0.00

Loading / Unloading Amount: 0.00

Other Charges 1 0.00

Other Charges 2 0.00

### Taxes on Transport & Other Charges :

	0.00
--	------

Tax Amount : 27,900.00

**Total Amount (INR): 182,900.00**

**RUPEES ONE LAC EIGHTY-TWO THOUSAND NINE HUNDRED ONLY**

Specifications : Refer "Tank Brochure" attached along with this quote

Quote : Validity 7 Working Days

Delivery : 15 Working Days from the Work order along with advance

Payment Terms

a) 50% advance along with work order

b) Balance amount on the readiness of goods.

Exclusions

1. Excavation of pit for lowering the tank

2. Dewatering the pit if required

3. Base Preparation (PCC/Quarry dust)

4. Core Cutting, if any

Inclusions

1. Transportation

2. Labour & Supervisor for unloading the tank

3. Crane for unloading

4. Erection

Idling Charges

1. If the truck idles at site on account of the client, actual idling charges claimed by the transporter will be passed on to the client and the same will have to be paid.

2. Erections of all the tanks have to be done at one time, to avoid high

## VR Earthmovers and Constructions Pvt. Ltd.

No 31/49, 2nd Avenue ,Defence Colony,Ekkatuthangal,Chennai - 600 032

GST : 33AADCV5672P1ZQ

### PURCHASE ORDER

Original

**PROJECT** : S&D OFFICE PERUNGUDI

Plot No 69, Industrial Estate,Perungudi,  
Near Toll Plaza,Near EB Office /Bsnl Office

**PO No.** : 1,721

**PO Date** : 28/09/2020

**Valid Till** : 05/10/2020

**To** : **VME PRECAST PVT LTD**

No.124, Eraiyur road, Vallam (A) Village,  
Sriperumbudhur Taluk,  
Kancheepuram Dist,-602 105  
Tamil Nad

**Contact Person** :

**Mobile** : +91-9840041400/9500088877

**Email**

**GST No**

crane costs. If the client feels that erection has to be done at certain intervals, then the actual shift charges on account of the crane will have to be borne by the client.  
3. Crane charges have been estimated as per the shifts needed to erect the tanks.  
4. If any or delay on account of the client, then the additional shift charges claimed by the crane vendor shall be paid by the client.  
5. Some of the anticipated delays are  
5.1 Sliding of the excavated soil.  
5.2 Delays due to site clearance or due to police / traffic issues  
5.3 Force Majeure Clause - In no event we shall be responsible or liable for any failure or delay in the performance of our obligations hereunder arising out of or caused by, directly or indirectly, forces beyond our control, including, without limitation, strikes, work stoppages, accidents, acts of war or terrorism, civil or military disturbances, nuclear or natural catastrophes or acts of God.

Prepared by

Checked by

Approved By

Accepted & Acknowledge(By Supplier)

"This is computer generated purchase order and doesn't require signature"